



ENVIRONMENTAL CONSULTANTS

234 W. FLORIDA STREET, FIFTH FLOOR  
MILWAUKEE, WISCONSIN 53204  
(P) 414.837.3607  
(F) 414.837.3608

Mr. Terry Kosmatka  
Midwest Generation, LLC  
Joliet Generating Station  
1800 Channahon Road  
Joliet, IL 60436

July 16, 2014  
(2113.1)

RE: Construction Documentation Transmittal  
South Pond #3 Liner Replacement  
Midwest Generation, LLC Joliet Generating Station

Dear Mr. Kosmatka:

Natural Resource Technology, Inc. (NRT) has prepared this correspondence to transmit construction record documents for the liner replacement completed in 2013 for South Pond #3 at the Joliet Generating Station. Major components of construction generally occurred as follows:

<u>Construction Component</u>	<u>Date</u>
Start of Ash Removal	July 24, 2013
Replacement Liner Preconstruction Meeting	August 21, 2013
Ash Removal Completed	August 23, 2013
Start of Replacement Liner Subbase Construction	August 28, 2013
Sampling Building Foundations Poured	September 10, 2013
Start of Geosynthetics Installation	September 13, 2013
Subbase Construction Complete	September 14, 2013
Last Date of Geosynthetics Installation	September 19, 2013
Start of Warning and Cushion Layer Installation	September 20, 2013
Warning and Cushion Layer Installation Complete	October 4, 2013
Pond Returned to Service	October 18, 2013

Documentation of the major construction components, including field reports, laboratory test results, and documentation drawings are attached to this letter.

Please contact NRT if you have any questions or comments regarding this transmittal.

Sincerely,

NATURAL RESOURCE TECHNOLOGY, INC.

*Ryan J. Baeten*  
Ryan J. Baeten, PE  
Environmental Engineer

*Joseph R. Ridgway*  
Joseph R. Ridgway, PE  
Environmental Engineer

WWW.NATURALRT.COM



MWG13-15\_33867

Mr. Terry Kosmatka  
July 16, 2014  
Page 2



**ATTACHMENTS:**

- Attachment A: Daily Field Reports
- Attachment B: Structural Fill and Concrete Structures
  - B1: Borrow Source Samples
  - B2: Concrete Pillar Design
- Attachment C: Geosynthetic Certifications
  - C1: Geomembrane Certification
  - C2: Geotextile Certification
- Attachment D: Geosynthetics Installer Submittals
  - D1: Field Tensiometer Calibration
  - D2: Installer Crew Resumes
  - D3: Subgrade Acceptance
  - D4: Geosynthetic Material Installation Certificate
  - D5: Geomembrane Installation Warranties
- Attachment E: Geosynthetics Installation
  - E1: Trial Weld Summary
  - E2: Panel Placement Summary
  - E3: Panel Seaming Summary
  - E4: Repair Summary
  - E5: Non-Destructive Test Summary
- Attachment F: Liner Integrity Survey Report
- Attachment G: Construction Documentation Drawing Set

**ATTACHMENT A**  
**DAILY FIELD REPORTS**

# FIELD NOTE SUMMARY

**Project Number / Task:** 2113.3 / 3.3  
**Project Name:** Ash Pond 3 Liner Replacement – Joliet Generating Station

<b>Date:</b>	Friday August 23, 2013
<b>Work Scope:</b>	Onsite training, inspect subgrade
<b>NRT Staff:</b>	Joseph Ridgway
<b>Contractors:</b>	Beemsterboer
<b>Weather:</b>	High 70s/low 80s F, mostly sunny
<b>Equipment:</b>	Digital camera
<b>Field Comments:</b>	<ul style="list-style-type: none"><li>• Joseph arrives onsite at 08:00 and checks in at Guard Shack, attempts to get contractor badge access applied to Joliet station</li><li>• 08:30 – Begin training for general contractor at all sites, and site-specific training for Joliet, Waukegan, Will County, and Powerton Stations</li><li>• 10:20 – Proceed to Ash Pond 3 to inspect subgrade and review project status<ul style="list-style-type: none"><li>○ Shape of slopes in good condition</li><li>○ Unsuitable material present in some areas of slope</li><li>○ Various poles still present, to be removed</li><li>○ Vegetation present in some locations, will be removed</li><li>○ Beemsterboer is loading trucks with sludge for offsite disposal and pumping sludge from container located along base of north slope</li></ul></li><li>• Joseph offsite at 11:30</li></ul>
<b>Scope Changes:</b>	None
<b>Site Conditions:</b>	Wet along haul roads

**Signature:** JRR  
Joseph Ridgway, Project Engineer

**Date:** August 23, 2013

## FIELD NOTE SUMMARY

Project Number / Task: 2113.3 / 3.3

Project Name: Ash Pond 3 Liner Replacement --  
Joliet Generating Station

Date:

Friday September 6, 2013

Work Scope:

Onsite training, inspect subgrade

NRT Staff:

Joseph Ridgway

Contractors:

Brieser Construction

Weather:

High 60s, mostly sunny

Equipment:

Digital camera

Field

Comments:

- Joseph arrives onsite at 08:50 and checks in at Guard Shack
- Check in with Dan Bobzin with Brieser Construction on project status
  - Working on slopes, removing rocks
  - Anticipate decreasing 2-foot runoff distance to anchor trench at top of north slope due to limited space along road
  - Marker posts have not been filled with concrete yet. Will be filled after cushion and warning layer are placed
  - Placing screenings near inlet and outlet structures where Poz-o-Pac was removed
- Joseph points out portions of subgrade that do not meet specifications due to vegetation and the presence of large stones
- Inspect downslope cylindrical foundations that were poured for sampling building foundations
- Joseph identifies issue with attaching liner to upslope Sampling Building foundation.
  - Elevation issue, relative to overflow structure
  - Cylindrical foundations proximity to rectangular concrete pad makes attachment not possible
  - Discuss solution with Harrison with MWG and Dan Bobzin
  - Brieser will remove rectangular concrete pad, cut cylindrical foundations down, pour new rectangular pad to rebuild foundation, and connect with new rectangular pad for bollard attachment and access to sampling building
  - New foundation and concrete pad will allow liner attachment and increase elevation clearance of liner relative to overflow structure
- Joseph offsite at 12:00

Scope

Changes:

None

Site

Conditions:

Wet along haul roads

JRR

Signature: \_\_\_\_\_

Joseph Ridgway, Project Engineer

Date: \_\_\_\_\_

September 6, 2013



View of basin facing east



View of Sampling Building downslope cylindrical foundations, facing west



View of Sampling Building upslope cylindrical foundations near rectangular concrete pad, facing south

## FIELD NOTE SUMMARY

**Project Number / Task:** 2113.3 / 3.3

**Project Name:** South Pond 3 Liner Replacement

<b>Date:</b>	Wednesday, September 11, 2013
<b>Work Scope:</b>	Inspect subgrade and observe concrete pour for sampling building foundation
<b>NRT Staff:</b>	Ryan J. Baeten
<b>Contractors:</b>	Brieser Construction 1 - Foreman (Dan Bobzin) 1 - Laborer (John) 1 - Operator 1 - Truck Driver
<b>Weather:</b>	High of 92, sunny, and humid
<b>Equipment:</b>	1 - CAT 320E Excavator 1 - Dump Truck (Deb's Way, Inc.) 1 - CAT CS-433E Smooth Drum 1 - Takeuchi TL250 Track Loader 1 - Water Truck
<b>Field Comments:</b>	<ul style="list-style-type: none"><li>• Arrived onsite at 8:00 AM, check in at guard shack.</li><li>• Received site specific safety training from Terry Kosmatka (MWG).</li><li>• Met with Dan Bobzin in the work area and discussed the following:<ul style="list-style-type: none"><li>○ Concrete support structure for the sampling building was poured yesterday.</li><li>○ Concrete structures where batten strips will connect the geomembrane.</li><li>○ General subbase conditions.</li></ul></li><li>• Brieser worked on smoothing out concrete surfaces to provide an acceptable surface for attaching the geomembrane. This was completed by cutting and grinding the concrete in some places and simply removing adhered soils in others.</li><li>• Brieser placed screening material along the upper half of the pond slopes for preparation of geomembrane installation.</li><li>• Screening material placed in the sump areas at the end of the concrete inlet and outlet aprons was conditioned by adding moisture and compacted to provide a solid subgrade for liner installation.</li><li>• A roll inventory was taken on the geomembrane and geotextile staged onsite (see Initial Roll Inventory forms).</li><li>• 14:00 - RJB and Brieser offsite.</li></ul>



**Scope  
Changes:**

None

**Site  
Conditions:**

Dry and dusty

**Concrete  
support  
structure for  
the sampling  
building,  
looking  
southwest**



**Preparing  
concrete  
surfaces for  
geomembrane  
batten  
connection,  
looking  
southwest**



**Screening material placement along upper portion of the slope, looking northwest**



**Moisture conditioning screenings placed in sump prior to compaction, looking northwest**





## FIELD NOTE SUMMARY

**Project Number / Task:** 2113.3 / 3.3

**Project Name:** South Pond 3 Liner Replacement

<b>Date:</b>	Thursday, September 12, 2013
<b>Work Scope:</b>	Inspect subgrade and possible geosynthetics deployment
<b>NRT Staff:</b>	Ryan J. Baeten
<b>Contractors:</b>	<u>Brieser Construction</u> 1 - Foreman (Dan Bobzin) 1 - Operator (Tony) <u>Clean Air and Water Systems (CAAWS)</u> 1 - Superintendent (Thong Ingles) 10 - Technicians
<b>Weather:</b>	High of 82°F, sunny, dry, wind 15 - 25 mph
<b>Equipment:</b>	1 - CAT 320E Excavator 1 - Skytrack 8042 Telehandler (rented from Illinois Truck and Equipment) 1 - CAT CS-433E Smooth Drum 1 - Takeuchi TL250 Track Loader 1 - Water Truck
<b>Field Comments:</b>	<p>07:30 AM RJB and CAAWS on-site</p> <p>08:00 AM CAAWS attended safety training with Terry Kosmatka</p> <p>CAAWS sent 2 technicians to MWG Powerton for geomembrane repairs. The remaining technicians filled sandbags.</p> <p>Dan, Thong, and I walked the site to discuss installation, specifically, connections to the concrete structures. Thong left the site around 09:00 to get batten strips and other supplies from the Dousman, WI office. Thong did not return to the site.</p> <p>Brieser excavated a portion of the anchor trench from the North Concrete Inlet, around the south of the pond to the southeast corner of the pond. During excavation of the anchor trench a buried power line was damaged. The line connects to the power pole south of the North Concrete Inlet. Terry Kosmatka (MWG) was notified by Brieser and an electrician was called out to repair the line.</p> <p>Also exposed during anchor trench excavation was an old abandoned 8 inch diameter steel pipe. The pipe extends through the anchor trench and stops near the crest of the pond slope. MWG directed Brieser to cut the pipe back as needed to install the geosynthetics.</p> <p>09:00 Joseph Ridgeway (NRT) onsite to observe progress. During the site walk with Joseph, Gerald, and Harrison (MWG) joined us to learn about progress and upcoming work plans.</p> <p>The anchor trench was excavated around MW02 on the pond side, requiring</p>

some fill material to achieve a minimum 6 inches above the top of the overflow riser, measured from the top of the steel baffle. Screenings were used to raise the crest of slope and moisture conditioned to achieve compaction.

Dan (Brieser) rounded the corners of the existing North Concrete Inlet and Recycle Sump to achieve a smooth connection for the geomembrane batten.


**Scope Changes:**

None

**Site Conditions:**

Dry and dusty

**CAAWS technicians filling sand bags, looking north**



**Anchor trench  
excavation,  
looking west**



**Hand exposing  
damaged  
utility south of  
the North  
Concrete Inlet  
Structure**



**Abandoned 8  
inch diameter  
pipe near the  
North  
Concrete Inlet  
Structure,  
looking south**



**Preparation of  
concrete  
surface for  
geomembrane  
batten  
connection,  
looking west**



Signature: RJB  
Ryan J. Baeten, PE

Date: 9/12/2013

**FIELD NOTE SUMMARY**

**Project Number / Task:** 2113.3 / 3.3  
**Project Name:** South Pond 3 Liner Replacement


<b>Date:</b>	Friday, September 13, 2013
<b>Work Scope:</b>	Observe and document geosynthetics installation
<b>NRT Staff:</b>	Ryan J. Baeten
<b>Contractors:</b>	<u>Brieser Construction</u> 1 - Foreman (Dan Bobzin) 2 - Operators <u>Clean Air and Water Systems (CAAWS)</u> 1 - Superintendent (Thong Ingles) 10 - Technicians
<b>Weather:</b>	Low 57°F High 71°F, sunny, dry, wind 10 - 15 mph
<b>Equipment:</b>	1 - CAT 320E Excavator 1 - Skytrack 8042 Telehandler (rented from Illinois Truck and Equipment) 1 - CAT CS-433E Smooth Drum (idle) 1 - Takeuchi TL250 Track Loader 1 - Water Truck
<b>Field Comments:</b>	<p>06:30 RJB and CAAWS on-site</p> <p>Clennon Electric Contractors and Engineers of Wilmington, IL onsite to repair the buried power line damaged yesterday by Brieser.</p> <p>Sang (CAAWS) provided test data and an archive sample from repairs made at the MWG Powerton site yesterday.</p> <p>08:18 CAAWS installed geotextile in approximately ¾ of the pond south of a line projected from the inlet structure east to west and parallel to the north slope. Geotextile seams were heat bonded.</p> <p>Wane (Brieser) onsite to perform a safety audit on Brieser and CAAWS (subcontractor to Brieser).</p> <p>Water truck wetted the haul roads in an attempt to knock down the dust.</p> <p>CAAWS prepared batten strip connections on the concrete structures for the inlet apron and recycle sump.</p> <p>Geomembrane trial welds were conducted and passed the project requirements. Geomembrane panels P1 to P15 deployed and seamed.</p>
<b>Scope Changes:</b>	None
<b>Site Conditions:</b>	Dry and dusty



**Geotextile  
deployment,  
looking  
southwest**



**Water truck  
wetting haul  
roads to  
control dust,  
looking north**




**Preparation of  
batten strip  
connection to  
the inlet  
structure,  
looking south**



**Preparing  
geomembrane  
trial weld,  
looking north**



**Geomembrane panel deployment, looking south**



**Geomembrane production seaming, looking north**



Signature: RJB  
Ryan J. Baeten, PE

Date: 9/13/2013

## FIELD NOTE SUMMARY

**Project Number / Task:** 2113.3 / 3.3

**Project Name:** South Pond 3 Liner Replacement

<b>Date:</b>	Saturday, September 14, 2013
<b>Work Scope:</b>	Observe and document geosynthetics installation
<b>NRT Staff:</b>	Ryan J. Baeten & Edwards-Sawyer Effiong
<b>Contractors:</b>	<u>Brieser Construction</u> 1 - Foreman (Dan Bobzin) 2 - Operators <u>Clean Air and Water Systems (CAAWS)</u> 1 - Superintendent (Thong Ingles) 10 - Technicians
<b>Weather:</b>	Low 47°F High 73°F, sunny, dry, wind 5 - 10 mph
<b>Equipment:</b>	1 - CAT 320E Excavator 1 - Skytrack 8042 Telehandler (rented from Illinois Truck and Equipment) 1 - CAT CS-433E Smooth Drum (idle) 1 - Takeuchi TL250 Track Loader 1 - Water Truck
<b>Field Comments:</b>	06:30 RJB, ESE, Brieser, and CAAWS on-site  Geomembrane trial welds were conducted and passed the project requirements. Geomembrane panels P16 to P48 were deployed and seamed. Non-destructive air testing was performed on the completed fusion welds.  16:30 work done for the day.
<b>Scope Changes:</b>	None
<b>Site Conditions:</b>	Dry and dusty

**Geomembrane  
panel  
deployment,  
looking  
southwest**



**Testing trial  
welds in the  
tensiometer,  
looking  
southeast**



**Performing  
non-destructive  
air testing of  
the  
geomembrane  
fusion welded  
seams**



**Panel seaming,  
looking west**



Signature: RJB  
Ryan J. Baeten, PE

Date: 9/14/2013

## FIELD NOTE SUMMARY

Project Number / Task: 2113.3 / 3.3

Project Name: South Pond 3 Liner Replacement

<b>Date:</b>	Sunday, September 15, 2013
<b>Work Scope:</b>	Observe and document geosynthetics installation
<b>NRT Staff:</b>	Ryan J. Baeten & Edwards-Sawyer Effiong
<b>Contractors:</b>	<u>Brieser Construction</u> 1 - Foreman (Dan Bobzin) 2 - Operators <u>Clean Air and Water Systems (CAAWS)</u> 1 - Superintendent (Thong Ingles) 10 - Technicians
<b>Weather:</b>	Low 54°F High 66°F, cloudy, dry, chance of rain, wind 5 - 10 mph
<b>Equipment:</b>	1 - CAT 320E Excavator 1 - Skytrack 8042 Telehandler (rented from Illinois Truck and Equipment) 1 - CAT CS-433E Smooth Drum (idle) 1 - Takeuchi TL250 Track Loader 1 - Water Truck
<b>Field Comments:</b>	06:30 RJB, ESE, Brieser, and CAAWS on-site  Due to the potential for rain, only geotextile was deployed in the remaining area of the pond. Remaining anchor trench was excavated.  Non-destructive air testing was conducted on fusion welded seams and documented.  Rain on and off during the morning and became steady at 11:30.  12:00 work done for the day.
<b>Scope Changes:</b>	None
<b>Site Conditions:</b>	Dry and dusty

**Excavation of the geosynthetics anchor trench, looking northeast**



**Installation of geotextile over the remaining pond area, looking northwest**








## FIELD NOTE SUMMARY

**Project Number / Task:** 2113.3 / 3.3

**Project Names:** South Pond 3 Liner Replacement

<b>Date:</b>	Monday, September 16, 2013
<b>Work Scope:</b>	Observe and document geosynthetics installation
<b>NRT Staff:</b>	Ryan J. Baeten & Edwards-Sawyer T. Effiong
<b>Contractors:</b>	<p><u>Brieser Construction</u></p> <p>1 - Foreman (Dan Bobzin) 1 - Welder 2 - Operators</p> <p><u>Clean Air and Water Systems (CAAWS)</u></p> <p>1 - Superintendent (Thong Ingles) 10 - Technicians</p>
<b>Weather:</b>	Low 46°F High 67°F, cloudy, wet, wind 10 - 20 mph
<b>Equipment:</b>	<p>1 - CAT 320E Excavator 1 - CAT CS-433E Smooth Drum (idle) 1 - Takeuchi TL250 Track Loader 1 - Water Truck</p>
<b>Field Comments:</b>	<p>6:30 RJB, ETE, Brieser, and CAAWS on-site</p> <p>Due to the rain yesterday, the site was too wet to work in the morning. CAAWS left and returned at 12:00 to resume work. Detail work (batten strip, repairs, and non-destructive testing) was conducted on the slopes where there was no standing water.</p> <p>Brieser worked on pumping the standing water from the pond all day. Water was also under the liner and several holes were cut in the geomembrane to remove the trapped water.</p> <p>A welder for Brieser worked on modifying the galvanized steel supports for the sampling building to accommodate the new concrete foundations installed.</p>
<b>Scope Changes:</b>	None
<b>Site Conditions:</b>	Wet

**Site conditions  
in the morning,  
looking  
southwest**



**Brieser welder  
modifying the  
sampling  
building  
supports,  
looking north**



**Brieser  
pumping water  
from the pond,  
looking east**



**Extrusion  
welding  
geomembrane  
repair, looking  
east**






## FIELD NOTE SUMMARY

**Project Number / Task:** 2113.3 / 3.3

**Project Names:** South Pond 3 Liner Replacement

<b>Date:</b>	Tuesday, September 17, 2013
<b>Work Scope:</b>	Observe and document geosynthetics installation
<b>NRT Staff:</b>	Ryan J. Baeten & Edwards-Sawyer T. Effiong
<b>Contractors:</b>	<u>Brieser Construction</u> 1 - Foreman (Dan Bobzin) 2 - Operators <u>Clean Air and Water Systems (CAAWS)</u> 1 - Superintendent (Thong Ingles) 8 - Technicians
<b>Weather:</b>	Low 50°F High 73°F, partly cloudy, dry, wind 5 - 10 mph
<b>Equipment:</b>	1 - CAT 320E Excavator 1 - CAT CS-433E Smooth Drum (idle) 1 - Takeuchi TL250 Track Loader 1 - Water Truck
<b>Field Comments:</b>	6:30 RJB, ETE, Brieser, and CAAWS on-site  Geomembrane panels P49 through P78 were installed and the seams fusion welded. CAAWS continued detail work, non-destructive testing, and batten strip installation.  Brieser continued dewatering the cell from Sunday's rain event.  Due to the potential for more rain tonight, CAAWS worked to seal up repairs on the pond floor (some repairs were temporarily welded).
<b>Scope Changes:</b>	None
<b>Site Conditions:</b>	Dry

**Non-destructive testing geomembrane extrusion weld (vacuum box) and geomembrane panel deployment in the background, looking north**




**Geomembrane trial weld prior to production seaming, looking southwest**



**Non-destructive testing geomembrane fusion welded seam, looking southeast**



**Overall pond installation activities, looking south**



Signature: RJB  
Ryan J. Baeten, PE

Date: 9/17/2013



## FIELD NOTE SUMMARY

**Project Number / Task:** 2113.3 / 3.3

**Project Names:** South Pond 3 Liner Replacement

<b>Date:</b>	Wednesday, September 18, 2013
<b>Work Scope:</b>	Observe and document geosynthetics installation
<b>NRT Staff:</b>	Ryan J. Baeten & Edwards-Sawyer T. Effiong
<b>Contractors:</b>	<u>Brieser Construction</u> 1 - Foreman (Dan Bobzin) 2 - Operators <u>Clean Air and Water Systems (CAAWS)</u> 1 - Superintendent (Thong Ingles) 8 - Technicians
<b>Weather:</b>	Low 50°F High 73°F, partly cloudy, dry, wind 5 - 10 mph
<b>Equipment:</b>	1 - CAT 320E Excavator 1 - CAT CS-433E Smooth Drum (idle) 1 - Takeuchi TL250 Track Loader 1 - Water Truck
<b>Field Comments:</b>	6:30 RJB, ETE, Brieser, and CAAWS on-site  CAAWS continued detail work on the geomembrane liner (non-destructive testing, extrusion welding repairs, and installing batten strip connections on the recycle sump structure).  Trench backfilling was initiated after verification that all detail work and testing on the geomembrane was complete around the pond perimeter.  Brieser painted depth indications on the marker posts as measure from the liner surface. The posts were painted yellow and the lines and numbers were painted red.  DLZ surveyed the geomembrane panel layout and repair locations.
<b>Scope Changes:</b>	None
<b>Site Conditions:</b>	Dry

**Non-destructive testing geomembrane repairs (vacuum box), looking east**



**Installing geomembrane pipe boot around marker post, looking east**



**Backfilling  
anchor trench,  
looking south**




**Painting depth  
indications on  
the marker  
posts, looking  
northwest**



**Installation of batten connection to the recycle basin structure, looking east**



**Surveyor collecting locations of panel intersections and repair locations, looking south**



Signature: RJB  
Ryan J. Baeten, PE

Date: 9/18/2013

## FIELD NOTE SUMMARY

**Project Number / Task:** 2113.3 / 3.3

**Project Name:** South Pond 3 Liner Replacement

<b>Date:</b>	Thursday, September 19, 2013
<b>Work Scope:</b>	Observe and document geosynthetics installation
<b>NRT Staff:</b>	Ryan J. Baeten & Edwards-Sawyer Effiong
<b>Contractors:</b>	<u>Brieser Construction</u> 1 - Foreman (Dan Bobzin) 2 - Operators <u>Clean Air and Water Systems (CAAWS)</u> 1 - Superintendent (Thong Ingles) 10 - Technicians
<b>Weather:</b>	Low 64°F High 89°F, humid, Sunny
<b>Equipment:</b>	1 - CAT 320E Excavator 1 - Skytrack 8042 Telehandler (rented from Illinois Truck and Equipment) 1 - CAT CS-433E Smooth Drum (idle) 1 - Takeuchi TL250 Track Loader 1 - Water Truck
<b>Field Comments:</b>	6:30 RJB, ESE, Brieser, and CAAWS on-site  All works on the structures (inlet and outlet) completed and last round of repairs done.  Vacuum and spark tests on welded seams also conducted and documented.  19:45 work done for the day.
<b>Scope Changes:</b>	None
<b>Site Conditions:</b>	Humid and Hot


**Boot strapping  
on substation  
structure,  
looking west**



**Vacuum  
testing along  
southwest slope**




Deployment of  
geotextile,  
looking east



Signature: EE Date: 9/19/2013  
Edwards Effiong

# FIELD NOTE SUMMARY

**Project Number / Task:** 2113.3 / 3.3  
**Project Name:** South Pond 3 Liner Repairs

<b>Date:</b>	Friday, October 04, 2013
<b>Work Scope:</b>	Observe and document geosynthetics Repairs
<b>NRT Staff:</b>	Edwards-Sawyer Effiong
<b>Contractors:</b>	<u>Brieser Construction</u> 1 – Operator (Anthony Martin)  <u>Clean Air and Water Systems (CAAWS)</u> 3 - Technicians
<b>Weather:</b>	Low 64°F High 79°F, humid, Sunny
<b>Equipment:</b>	None
<b>Field Comments:</b>	13:15 ETE, Brieser, and CAAWS on-site All repairs on three riser poles and one patch on liner completed. Vacuum and spark tests on welded seams also conducted and documented. 16:00 work done for the day.
<b>Scope Changes:</b>	None
<b>Site Conditions:</b>	Humid and Hot
<b>A new patch on panel 54, looking north</b>	



**New patch on riser on west slope**



**Welding the new patch, looking west**



Signature: ETE  
Edwards Effiong

Date: 10/04/2013

**ATTACHMENT B**

**STRUCTURAL FILL AND CONCRETE STRUCTURES**





# Gradation Test Report

Plant 30260-Joliet  
 Product CA-8-042CM06 AG3043  
 Specification IDOT CM06 Spec - 2011



## Sample Information

Sample No 1816898330  
 Date Sampled 05/16/2013 07:08  
 Date Completed 05/16/2013 07:08  
 Sampled By Michael Hennessey  
 Tested By Michael Hennessey  
 Type Shipping  
 Method Bucket Blend/Sam Pad  
 Location Underbelt East  
 Process  
 Ledge  
 Other IDOT

Weather  
 Temp  
 Split Sample   
 Resample   
 Lot / Sublot  
 Quad / Quantity  
 Sequence M51613  
 Code

## Test Note

## Gradation Results

Unit	Moist Mass	Dry Mass	Wash Mass	Moisture %	Wash Loss %	Procedure
g	5556.80	5457.00	4911.00	1.8	10.0	

Sieve	Mass Retained	Cum Mass Retained	Ind % Retained	% Retained	% Passing	Target	Specification	Comment
1 1/2" (37.5mm)	0.0	0.0	0	0	100		100-100	
1" (25mm)	186.5	186.5	3	3	97	90-100	90-100	
3/4" (19mm)	392.3	578.8	7	11	89			
5/8" (16mm)	373.1	951.9	7	17	83			
1/2" (12.5mm)	305.2	1257.1	6	23	77	61-81	60-90	
3/8" (9.5mm)	375.5	1632.6	7	30	70			
1/4" (6.3mm)	480.8	2093.4	8	38	62			
#4 (4.75mm)	282.0	2355.4	5	43	57	39-59	34-60	
#8 (2.36mm)	634.7	2990.1	12	55	45			
#16 (1.18mm)	519.3	3509.4	10	64	36	22-38	10-40	
#40 (0.425mm)	486.6	3996.0	9	73	27			
#200 (75um)	805.3	4801.3	14.9	88.0	12.0	7-12	4-12	
Pan	106.9	4908.2	12.0	100.0	0.0			



# Gradation Test Report

Plant 30260-Joliet  
 Product Stone Sand-013FM05 AG2037  
 Specification 013FM05



## Sample Information

Sample No 1829723052  
 Date Sampled 08/19/2013 11:19  
 Date Completed 08/19/2013 11:19  
 Sampled By Travis Meeker  
 Tested By Travis Meeker  
 Type Shipping  
 Method Bucket Blend/Sam Pad  
 Location Shipping Stockpile  
 Process  
 Ledge  
 Other IDOT

Weather Sunny  
 Temp 80  
 Split Sample   
 Resample   
 Lot / Sublot  
 Quad / Quantity  
 Sequence T81913  
 Code

## Test Note

## Gradation Results

Unit	Moist Mass	Dry Mass	Wash Mass	Moisture %	Wash Loss %	Procedure
g	806.90	787.20	655.80	2.5	16.7	

Sieve	Mass Retained	Cum Mass Retained	Ind % Retained	% Retained	% Passing	Target	Specification	Comment
3/8" (9.5mm)	0.0	0.0	0	0	100		100-100	
#4 (4.75mm)	0.0	0.0	0	0	100		84-100	
#8 (2.36mm)	73.2	73.2	9	9	91			
#16 (1.18mm)	148.0	221.2	19	28	72			
#30 (0.6mm)	120.5	341.7	15	43	57			
#50 (0.3mm)	115.4	457.1	15	58	42			
#100 (0.15mm)	105.3	562.4	13	71	29		0-40	
#200 (75um)	82.2	644.6	10.4	81.7	18.3		0-30	
Pan	12.7	657.3	18.3	100.0	0.0			



# Quality Test Report

Plant 30260-Joliet  
 Product Stone Sand-013FM05 AG2037  
 Specification 013FM05



## Sample Information

Sample No 1995556135  
 Date Sampled 03/16/2011 11:09  
 Date Completed 03/16/2011 11:09  
 Sampled By Tom Wehner  
 Tested By Tom Wehner  
 Type Shipping  
 Method Bucket Blend/Sam Pad  
 Location Stockpile East  
 Process  
 Ledge Underground Bench  
 Other

Weather  
 Temp  
 Split Sample   
 Resample   
 Lot / Sublot  
 Quad / Quantity  
 Sequence T031611  
 Code

Test Note  
 South end  
 NOTE some larger material noted in pile.

## Gradation Results

Unit	Moist Mass	Dry Mass	Wash Mass	Moisture %	Wash Loss %	Procedure
g	913.40	862.60	751.10	5.9	12.9	

Sieve	Mass Retained	Cum Mass Retained	Ind % Retained	% Retained	% Passing	Target	Specification	Comment
3/8" (9.5mm)	0.0	0.0	0	0	100		100-100	
#4 (4.75mm)	39.9	39.9	5	5	95		84-100	
#8 (2.36mm)	165.3	205.2	19	24	78			
#16 (1.18mm)	173.9	379.1	20	44	58			
#30 (0.6mm)	114.6	493.7	13	57	43			
#50 (0.3mm)	89.4	583.1	10	68	32			
#100 (0.15mm)	77.4	660.5	9	77	23		0-40	
#200 (75um)	68.3	728.8	7.9	84.6	15.4		0-30	
PAN (0um)	21.6	750.4	15.4	100.0	0.0			

## Other Test Results

Test Name	Date	Result	Unit	Target	Specification	Comment
	Procedure	Lab			Tested By	
Total Moisture	03/16/2011 11:09	5.89	%		Tom Wehner	
		Joliet				

**Ryan Baeten**

---

**From:** Mike Schmidt <mschmidt@brieserconstruction.com>  
**Sent:** Wednesday, August 28, 2013 4:53 AM  
**To:** Joseph Ridgway  
**Cc:** Terry Kosmatka (tkosmatka@mwgen.com)  
**Subject:** FA05

Based on ASTM D 2487 Appendix 2, the FA-5 we are supplying to your project would be classified as follows:

Crushed Dolomitic Limestone - "Well Graded Sand with Silt (SW - SM)" - 82% Coarse to Fine Sand; 18% Silty (estimated) fines, dry, light gray, no reaction with HCl.

Mike Schmidt  
Estimator/Project Manager  
Brieser Construction Company  
<http://www.brieserconstruction.com>  
[mschmidt@brieserconstruction.com](mailto:mschmidt@brieserconstruction.com)  
24101 S. Municipal Drive  
Channahon, IL 60410  
P 815-521-0900 ext129  
C 815-693-3337  
F 815-521-0999



**ATTACHMENT B2**

**CONCRETE PILLAR DESIGN**



MWGEN-JOLIET  
WATER SAMPLER  
SHELTER  
BRIESER  
CONSTRUCTION INC

Scale  
1  
Drawn by Mark Thomas



**ATTACHMENT C**  
**GEOSYNTHETICS CERTIFICATIONS**

Item	Description	Quantity	Unit	Price
1	Geomembrane	100	Sq. Yd.	1.50
2	Installation	100	Sq. Yd.	2.00
3	Material	100	Sq. Yd.	1.00
4	Labor	100	Sq. Yd.	1.50
5	Transportation	100	Sq. Yd.	0.50
6	Waste Disposal	100	Sq. Yd.	0.50
7	Permitting	100	Sq. Yd.	0.50
8	Inspection	100	Sq. Yd.	0.50
9	Testing	100	Sq. Yd.	0.50
10	Documentation	100	Sq. Yd.	0.50

**ATTACHMENT C1**  
**GEOMEMBRANE CERTIFICATION**

# GSE Roll Allocation

**Order** SO-069998  
**Customer** Clean Air and Water Systems, LLC  
**Project Name** Joliet Station 29

<b>Roll#</b>	<b>Resin Lot</b>	<b>Product Code</b>	<b>Mfg Date</b>	<b>Length</b>
105167009	H8231659	HDT-060AE-WBB-B-W0	4/30/2013	520
105167014	H8231659	HDT-060AE-WBB-B-W0	4/30/2013	520
105167015	H8231659	HDT-060AE-WBB-B-W0	4/30/2013	520
105167016	H8231659	HDT-060AE-WBB-B-W0	4/30/2013	520
105167017	H8231659	HDT-060AE-WBB-B-W0	5/1/2013	520
105167018	H8231659	HDT-060AE-WBB-B-W0	5/1/2013	520
105167019	H8231659	HDT-060AE-WBB-B-W0	5/1/2013	520
105167020	H8231659	HDT-060AE-WBB-B-W0	5/1/2013	520
105167021	H8231659	HDT-060AE-WBB-B-W0	5/1/2013	520
105167022	H8231659	HDT-060AE-WBB-B-W0	5/1/2013	520
105167023	H8231659	HDT-060AE-WBB-B-W0	5/1/2013	520



**ROLL TEST DATA REPORT**

Report Date: May/2/2013

<b>Sales Order No.</b> SO-069988	<b>Customer Name</b> Clean Air and Water Systems, LLC	<b>Project Location</b> Joliet IL US	<b>Product Name</b> HDT-060AE-WBB-B-WO	<b>BOL Number</b>
-------------------------------------	--	---	---	-------------------

Roll Number	Average Thickness (ASTM D2030) (in)	Minimum Thickness (ASTM D2030) (in)	Yield Strength (ASTM D2030) (psi)	Yield Elongation (ASTM D2030) (%)	Tensile Strength (ASTM D2030) (psi)	Tensile Elongation (ASTM D2030) (%)	Break Strength (ASTM D2030) (psi)	Break Elongation (ASTM D2030) (%)	Break Displacement (ASTM D2030) (in)	Yield Modulus (ASTM D2030) (ksi)	Tensile Modulus (ASTM D2030) (ksi)	Puncture Resistance (ASTM D2030) (psi)	Density (ASTM D1505) (lb/in <sup>3</sup> )	Carbon Black (ASTM D4211) (phr)	Customer Break Char. (ASTM D2030) (psi)	Agency ASTM (D2030) (in)	Agency ASTM (D2030) (in)
105167009	61	57	158	17	247	16	215	637	628	55	51	151	0.945	2.48	10	20	19
105167014	61	58	163	16	221	15	203	612	590	54	52	151	0.945	2.69	10	19	22
105167016	61	60	157	16	225	16	200	626	613	53	50	153	0.945	2.31	10	20	23
105167016	61	59	157	16	225	16	200	626	613	53	50	153	0.945	2.31	10	20	23
105167017	61	59	157	16	225	16	200	626	613	53	50	153	0.945	2.31	10	20	22
105167018	60	58	157	16	225	16	200	626	613	53	50	153	0.945	2.31	10	20	22
105167019	61	60	150	16	198	16	208	546	609	54	50	149	0.945	2.31	10	20	23
105167020	61	58	150	16	198	16	208	546	609	54	50	149	0.945	2.31	10	20	23
105167021	61	59	150	16	198	16	208	546	609	54	50	149	0.945	2.31	10	20	23
105167022	61	59	150	16	198	16	208	546	609	54	50	149	0.945	2.31	10	20	23
105167023	62	58	143	17	222	16	206	646	639	51	47	144	0.943	2.24	10	25	30

Laboratory Manager



## Quality Assurance Laboratory Test Results

**Job Name:** Joliet Station 29  
**Sales Order:** 69998

**Required Testing:** ASTM D 3895 – Standard Test Method for Oxidative Induction Time of Polyolefins by Differential Scanning Calorimetry  
ASTM D 5397 – Standard Test Method for Evaluation of Stress Crack Resistance of Polyolefin Geomembranes Using Notched Constant Tensile Load Test

**Frequency:** D 3895 - 1/200,000 lbs.  
D 5397 - 1/200,000 lbs.

**Specification:** D 3895 - >100 Minutes  
D 5397 - >300 Hours

<u>Product Code</u>	<u>Resin Lot Number</u>	<u>Test Results</u>
HDT-060AE-WBB-B-W0	H8231659	PASS

Approved By: Debra Gortemiller  
Date Approved: May 2, 2013



**Quality Assurance Laboratory Test Results**

**Job Name:** Joliet Station 29  
**SO Number:** 69998

The table below summarizes additive performance of GSE Houston products as perceived by OIT retention after UV and Oven Aging per GRI Test Method GM13:

Product Type	Formulation	Oven Aging @ 85° C (ASTM D 5721)				UV Resistance per GRI GM11			
		90 days per ASTM D 3895				1600 hours UV Aging per ASTM D 5885			
		Initial HP OIT (min)	Final HP OIT (min)	Retained (%)	GRI Criteria (%)	Initial HP OIT (min)	Final HP OIT (min)	Retained (%)	GRI Criteria (%)
HDPE Geomembran <sup>e</sup>	Chevron Phillips Marlex® K306 + Carbon Black	697	661	94	80	697	565	81	50



ENVIRONMENTAL

Approved By: Debra Gortemiller

Date: May 2, 2013

# Quality Assurance Laboratory Test Results

Sample ID	Location	Depth	Parameter	Unit	Result	Method	QA/QC	Notes
1	Site A	0-10 cm	Moisture	%	15.2	108	108	
2	Site B	0-10 cm	Moisture	%	18.5	108	108	
3	Site C	0-10 cm	Moisture	%	12.1	108	108	
4	Site A	10-20 cm	Moisture	%	14.8	108	108	
5	Site B	10-20 cm	Moisture	%	17.3	108	108	
6	Site C	10-20 cm	Moisture	%	11.9	108	108	





CoA Date: 04/05/2013

## Certificate of Analysis

Shipped To: GSE ENVIRONMENTAL, LLC  
19103 GUNDLE ROAD  
WESTFIELD TX 77090  
USA

Recipient: Gibbs  
Fax:

Delivery #: 88629002  
PO #: 03-072384  
Weight: 185100 LB  
Ship Date: 04/05/2013  
Package: BULK  
Mode: Hopper Car  
Car #: CHVX890506  
Seal No: 298788

Product:  
MARLEX POLYETHYLENE K306 BULK

Lot Number: H8231659

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.1	g/10mi
HLMI Flow Rate	ASTM D1238	11.8	g/10mi
Density	D1505 or D4883	0.938	g/cm3
Production Date		02/03/2013	

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP (CPChem).  
However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes  
all risk and liability in connection therewith.

Troy Griffin  
Quality Systems Coordinator

For CoA questions contact Customer Service Representative at 800-231-1212

**ATTACHMENT C2**  
**GEOTEXTILE CERTIFICATION**



SKAPS Industries (Nonwoven Division)  
 335, Athena Drive  
 Athens, GA 30601 (U.S.A.)  
 Phone (706) 354-3700 Fax (706) 354-3737  
 E-mail: info@skaps.com

Sales Office:  
 Engineered Synthetic Product Inc.  
 Phone: (770)564-1857  
 Fax: (770)564-1818

**May 24, 2013**  
**Clean Air & Water Systems**  
 123 Elm Street, P.O. Box 337  
 Dousman, WI 53118  
 Ref : Midwest Generation / Joliet Station 29  
**PO : 1024-13**

Dear Sir/Madam:

This is to certify that SKAPS GE116 is a high quality needle-punched nonwoven geotextile made of 100% polypropylene staple fibers, randomly networked to form a high strength dimensionally stable fabric. SKAPS GE116 resists ultraviolet deterioration, rotting, biological degradation. The fabric is inert to commonly encountered soil chemicals. Polypropylene is stable within a pH range of 2 to 13. SKAPS GE116 conforms to the property values listed below:

PROPERTY	TEST METHOD	UNITS	M.A.R.V. Minimum Average Roll Value
Weight	ASTM D 5261	oz/sy (g/m <sup>2</sup> )	16.00 (543)
Grab Tensile	ASTM D 4632	lbs (kN)	425 (1.89)
Grab Elongation	ASTM D 4632	%	50
Trapezoidal Tear	ASTM D 4533	lbs (kN)	150 (0.67)
CBR Puncture	ASTM D 6241	lbs (kN)	1200 (5.34)
Permittivity*	ASTM D 4491	sec <sup>-1</sup>	0.57
Permeability*	ASTM D 4491	cm/sec	0.25
Water Flow*	ASTM D 4491	gpm/ft <sup>2</sup> (l/min/m <sup>2</sup> )	45 (1834)
AOS*	ASTM D 4751	US Sieve (mm)	100 (0.15)
UV Resistance	ASTM D 4355	%/hrs	70/500

**Notes:**

\* At the time of manufacturing. Handling may change these properties.

**PALAK PATEL**  
 QUALITY CONTROL MANAGER

[www.skaps.com](http://www.skaps.com)

[www.espsynthetic.com](http://www.espsynthetic.com)

Product : GE116-180

ROLL # ASTM METHOD UNITS TARGET	WEIGHT D5281 oz/sq yd 16.00	MD TENSILE D4632 lbs. 425	MD ELONG D4632 %	XMD TENSILE D4632 lbs 425	XMD ELONG D4632 %	MD TRAP D4533 lbs. 150	XMD TRAP D4533 lbs 150	CBR PUNCTURE D6241 lbs. 1280	AOS D4751 US Sieve 100	WATER FLOW D4491 gpm/ft <sup>2</sup> 45	PERMEAB- ILITY D4491 cm/sec 0.25	PERMITT- IVITY D4491 sec <sup>-1</sup> 0.57
29607.01	16.44	436	79	462	88	157	169	1226	100	49	0.30	0.65
29607.02	16.44	436	79	462	88	157	169	1226	100	49	0.30	0.65
29607.03	16.44	436	79	462	88	157	169	1226	100	49	0.30	0.65
29607.04	16.44	436	79	462	88	157	169	1226	100	49	0.30	0.65
29607.05	16.21	431	71	455	85	157	169	1226	100	49	0.30	0.65
29607.06	16.21	431	71	455	85	157	169	1226	100	49	0.30	0.65
29607.07	16.21	431	71	455	85	157	169	1226	100	49	0.30	0.65
29607.08	16.21	431	71	455	85	157	169	1226	100	49	0.30	0.65
29607.09	16.21	431	71	455	85	157	169	1226	100	49	0.30	0.65
29607.10	16.57	439	76	464	90	154	161	1201	100	49	0.30	0.65
29607.11	16.57	439	76	464	90	154	161	1201	100	49	0.30	0.65
29607.12	16.57	439	76	464	90	154	161	1201	100	49	0.30	0.65
29607.13	16.57	439	76	464	90	154	161	1201	100	49	0.30	0.65
29607.14	16.57	439	76	464	90	154	161	1201	100	49	0.30	0.65
29607.15	16.11	434	73	453	83	154	161	1201	100	49	0.30	0.65
29607.16	16.11	434	73	453	83	154	161	1201	100	49	0.30	0.65
29607.17	16.11	434	73	453	83	154	161	1201	100	49	0.30	0.65
29607.18	16.11	434	73	453	83	154	161	1201	100	49	0.30	0.65
29607.19	16.11	434	73	453	83	154	161	1201	100	49	0.30	0.65
29607.20	16.62	437	78	461	86	159	167	1238	100	49	0.30	0.65
29607.21	16.62	437	78	461	86	159	167	1238	100	49	0.30	0.65
29607.22	16.62	437	78	461	86	159	167	1238	100	49	0.30	0.65
29607.23	16.62	437	78	461	86	159	167	1238	100	49	0.30	0.65
29607.24	16.62	437	78	461	86	159	167	1238	100	49	0.30	0.65
29607.25	16.37	432	75	456	81	159	167	1238	100	49	0.30	0.65
29607.26	16.37	432	75	456	81	159	167	1238	100	49	0.30	0.65
29607.27	16.37	432	75	456	81	159	167	1238	100	49	0.30	0.65
29607.28	16.37	432	75	456	81	159	167	1238	100	49	0.30	0.65
29607.29	16.37	432	75	456	81	159	167	1238	100	49	0.30	0.65
29607.30	16.45	440	80	463	89	151	163	1218	100	49	0.30	0.65
29607.31	16.45	440	80	463	89	151	163	1218	100	49	0.30	0.65
29607.32	16.45	440	80	463	89	151	163	1218	100	49	0.30	0.65
29607.33	16.45	440	80	463	89	151	163	1218	100	49	0.30	0.65
29607.34	16.45	440	80	463	89	151	163	1218	100	49	0.30	0.65
29607.35	16.25	430	72	452	84	151	163	1218	100	49	0.30	0.65

\*All values are MARV.

MWGT13-15\_33828

Product : GE116-180

ROLL # ASTM METHOD UNITS TARGET	WEIGHT D5261 oz/sq yd 16.00	MD TENSILE D4632 lbs. 425	MD ELONG D4632 % 50	XMD TENSILE D4632 lbs 425	XMD ELONG D4632 % 50	MD TRAP D4533 lbs. 150	XMD TRAP D4533 lbs 150	CBR PUNCTURE D6241 lbs. 1200	AOS D4751 US Sieve 100	WATER FLOW D4491 gpm/ft <sup>2</sup> 45	PERMEAB- ILITY D4491 cm/sec 0.25	PERMITT- IVITY D4491 sec' 0.57
29607.36	16.25	430	72	452	84	151	163	1218	100	49	0.30	0.65
29607.37	16.25	430	72	452	84	151	163	1218	100	49	0.30	0.65
29607.38	16.25	430	72	452	84	151	163	1218	100	49	0.30	0.65
29607.39	16.25	430	72	452	84	151	163	1218	100	49	0.30	0.65
29607.40	16.64	436	77	465	87	156	170	1231	100	49	0.30	0.65
29607.41	16.64	436	77	465	87	156	170	1231	100	49	0.30	0.65
29607.42	16.64	436	77	465	87	156	170	1231	100	49	0.30	0.65

\*All values are MARV.

**ATTACHMENT D**  
**GEOSYNTHETICS INSTALLER SUBMITTALS**

Item No.	Description	Quantity	Unit
1	Geotextile fabric	1000	Sq. Yds.
2	Geogrid fabric	500	Sq. Yds.
3	Geocell fabric	200	Sq. Yds.
4	Geotextile fabric	1500	Sq. Yds.
5	Geogrid fabric	750	Sq. Yds.
6	Geocell fabric	300	Sq. Yds.
7	Geotextile fabric	1200	Sq. Yds.
8	Geogrid fabric	600	Sq. Yds.
9	Geocell fabric	250	Sq. Yds.
10	Geotextile fabric	1800	Sq. Yds.
11	Geogrid fabric	900	Sq. Yds.
12	Geocell fabric	350	Sq. Yds.

Soil Science Society of America  
1989

MEMORANDUM FOR THE RECORD

# ATTACHMENT D1

## FIELD TENSIO-METER CALIBRATION

Project: [Faint text]  
Location: [Faint text]  
Date: [Faint text]

Soil Depth (cm)	Soil Moisture (%)	Soil Tension (kPa)
0-5	25	10
5-10	20	15
10-15	15	25
15-20	10	40
20-25	5	60
25-30	2	80
30-35	1	100
35-40	0.5	120
40-45	0.2	150
45-50	0.1	180

Notes: [Faint text]  
1. Soil moisture was measured using a neutron probe.  
2. Soil tension was measured using a tensiometer.

**Demtech Services, Inc.**  
Placerville, California, USA

**CALIBRATION CERTIFICATE**

**Clean Air and Water**

Tensiometer Model: Pro-Tester T-0100

Device Calibrated: S-Type load cell Calibration Apparatus: Pro-Cal unit, model TC-0100/A  
 Range: 0 - 750 lbs. Tension  
 Model No: M2405-750#  
 Serial No: 681558

A/D Module Model No: T-029 Dead Weight: 

W1	2
W2	152
W3	302

 Reference Cell: 

R1	2
R2	152
R3	302

  
 A/D Module Serial No: 2212881558  
 Channel No: N/A

Indicator reading with no load: 0

Offset: 1.624357 Scale: 3.179799


Applied Force lbs.	Cell Response:	Deviation Error:
2	2	0.00
52	52	0.00
102	102	0.00
152	152	0.00
202	202	0.00
252	252	0.00
302	302	0.00

Total Deviation Error (%): 0.00%

Temperature at time of calibration: 73 degrees F  
 Excitation Voltage: 5 V DC

This calibration conforms to the standards set by ASTM E4 and is traceable to NIST standards

**Note:** A/D Module and load cell above have been systems calibrated and are considered a matched pair. In general, calibrated A/D Modules and load cells are not interchangeable.

AH 

Date: 06/05/13



**Demtech Services, Inc.**  
Placerville, California, USA

**CALIBRATION CERTIFICATE**

Clean Air and Water

Tensiometer Model: Pro-Tester T-0100

Device Calibrated: S-Type load cell Calibration Apparatus:  
 Range: 0 - 750 lbs. Tension  
 Model No: M2405-750# Pro-Cal unit, model TC-0100/A  
 Serial No: 668204

A/D Module Model No: T-029 Dead Weight: Reference Cell:  
 A/D Module Serial No: 2911668204 W1 2 R1 2  
 Channel No: N/A W2 152 R2 152  
 W3 302 R3 302

Indicator reading with no load: 0

Offset: 2.675813 Scale: 3.178533

Applied Force lbs.	Cell Response:	Deviation Error:
2	2	0.00
52	52	0.00
102	102	0.00
152	152	0.00
202	202	0.00
252	252	0.00
302	302	0.00

Total Deviation Error (%): 0.00%

Temperature at time of calibration: 73 degrees F  
 Excitation Voltage: 5 V DC

This calibration conforms to the standards set by ASTM E4 and is traceable to NIST standards

**Note:** A/D Module and load cell above have been systems calibrated and are considered a matched pair. In general, calibrated A/D Modules and load cells are not interchangeable.

AH \_\_\_\_\_ Date: 06/05/13  


Garrett Services, Inc.  
The Company

INSTALLATION DATE

**ATTACHMENT D2**

**INSTALLER CREW RESUMES**



**RESUME FOR: Thong Ingels**

Thong has been a Superintendent in the flexible membrane liner industry for >20 years. Below is his combined total square footage of flexible membrane liners installed under his management.

**EXPERIENCE:** Combined Square Footage: >100,000,000

**LININGS INSTALLED:** HDPE, LLDPE, Polypropylene, Hypalon, PVC, Geonet, Composites, Geosynthetic Clay, Geotextiles and XR-5.


**TYPES OF PROJECTS:** Heap Leach Pads, Landfills, Ponds, Landfill Caps, Secondary Containment Structures, Underliners and Methane Barriers.

**EQUIPMENT KNOWLEDGE:** Has extensive knowledge in maintaining and/or operating the following equipment:

- Wedge Welder
- Extrusion Welder
- Sewing Machines
- Tensiometer

**TRAINING:**

- CPR/First Aid Certified – American Heart Association Heartsaver Course
- 40 Hour HAZMAT - OSHA 29 CFR1910.120 & 1926.65
- OSHA 8 hour refresher (annual)
- 40 Hour MSHA Training
- Hertz Heavy Equipment Training



**FIELD RESUME FOR: Sengratana Sengsay**

Sengratana's main duty for CAAW Systems, LLC is as Quality Control Technician, and has been in the Flexible Membrane Liner industry for over 10 years. Below is his combined total square footage of Flexible Membrane Liners installed, this number may not include previous employment square footage.

**EXPERIENCE:** Combined Square Footage: >10,000,000

**LININGS INSTALLED:** HDPE, LLDPE, Polypropylene, Hypalon, PVC, Geonet, Composites, Geosynthetic Clay, Geotextiles and XR-5.

**TYPES OF PROJECTS:** Heap Leach Pads, Landfills, Ponds, Landfill Caps, Secondary Containment Structures, Underliners and Methane Barriers.

**EQUIPMENT KNOWLEDGE:** Has extensive knowledge in maintaining and/or operating the following equipment:

- Wedge Welder
- Extrusion Welder
- Sewing Machines
- Tensiometer

**TRAINING:**

- In-Field QC Training
- 40 Hr HAZMAT - OSHA 20CFR1910.120



**FIELD RESUME FOR: Pheth Vongphrachanh**

Pheth's main duty for CAAW Systems, LLC is as a Technician, and has been in the Flexible Membrane Liner industry for over 10 years. Below is his combined total square footage of Flexible Membrane Liners installed, this number may not include previous employment square footage.

**EXPERIENCE:** Combined Square Footage: >10,000,000

**LININGS INSTALLED:** HDPE, LLDPE, Polypropylene, Hypalon, PVC, Geonet, Composites, Geosynthetic Clay, Geotextiles and XR-5.

**TYPES OF PROJECTS:** Heap Leach Pads, Landfills, Ponds, Landfill Caps, Secondary Containment Structures, Underliners and Methane Barriers.

**EQUIPMENT KNOWLEDGE:** Has extensive knowledge in maintaining and/or operating the following equipment:

- Wedge Welder
- Extrusion Welder
- Sewing Machines
- Tensiometer

**TRAINING:**

- In-Field Training
- 40 Hr HAZMAT - OSHA 20CFR1910.120



**FIELD RESUME FOR: So Khanthavong**

So's main duty for CAAW Systems, LLC is as a Technician, and has been in the Flexible Membrane Liner industry for over 10 years. Below is his combined total square footage of Flexible Membrane Liners installed, this number may not include previous employment square footage.

**EXPERIENCE:** Combined Square Footage: >10,000,000

**LININGS INSTALLED:** HDPE, LLDPE, Polypropylene, Hypalon, PVC, Geonet, Composites, Geosynthetic Clay, Geotextiles and XR-5.


**TYPES OF PROJECTS:** Heap Leach Pads, Landfills, Ponds, Landfill Caps, Secondary Containment Structures, Underliners and Methane Barriers.

**EQUIPMENT KNOWLEDGE:** Has extensive knowledge in maintaining and/or operating the following equipment:

- Wedge Welder
- Extrusion Welder
- Sewing Machines
- Tensiometer

**TRAINING:**

- In-Field Training
- 40 Hr HAZMAT - OSHA 20CFR1910.120



**FIELD RESUME FOR: Phouvanh Xaysana**

Phouvanh's main duty for CAAW Systems, LLC is as a Technician, and has been in the Flexible Membrane Liner industry for over 10 years. Below is his combined total square footage of Flexible Membrane Liners installed, this number may not include previous employment square footage.

**EXPERIENCE:** Combined Square Footage: >10,000,000

**LININGS INSTALLED:** HDPE, LLDPE, Polypropylene, Hypalon, PVC, Geonet, Composites, Geosynthetic Clay, Geotextiles and XR-5.


**TYPES OF PROJECTS:** Heap Leach Pads, Landfills, Ponds, Landfill Caps, Secondary Containment Structures, Underliners and Methane Barriers.

**EQUIPMENT KNOWLEDGE:** Has extensive knowledge in maintaining and/or operating the following equipment:

- Wedge Welder
- Extrusion Welder
- Sewing Machines
- Tensiometer

**TRAINING:**

- In-Field Training
- 40 Hr HAZMAT - OSHA 20CFR1910.120



**FIELD RESUME FOR: Khammy Kounnorath**

Khammy's main duty for CAAW Systems, LLC is as a Technician, and has been in the Flexible Membrane Liner industry for over 10 years. Below is his combined total square footage of Flexible Membrane Liners installed, this number may not include previous employment square footage.

**EXPERIENCE:** Combined Square Footage: >10,000,000

**LININGS INSTALLED:** HDPE, LLDPE, Polypropylene, Hypalon, PVC, Geonet, Composites, Geosynthetic Clay, Geotextiles and XR-5.

**TYPES OF PROJECTS:** Heap Leach Pads, Landfills, Ponds, Landfill Caps, Secondary Containment Structures, Underliners and Methane Barriers.

**EQUIPMENT KNOWLEDGE:** Has extensive knowledge in maintaining and/or operating the following equipment:

- Wedge Welder
- Extrusion Welder
- Sewing Machines
- Tensiometer

**TRAINING:**

- In-Field Training
- 40 Hr HAZMAT - OSHA 20CFR1910.120





**FIELD RESUME FOR: Heum NLN**

Heum's main duty for CAAW Systems, LLC is as a Technician, and has been in the Flexible Membrane Liner industry for over 10 years. Below is his combined total square footage of Flexible Membrane Liners installed, this number may not include previous employment square footage.

**EXPERIENCE:** Combined Square Footage: >10,000,000

**LININGS INSTALLED:** HDPE, LLDPE, Polypropylene, Hypalon, PVC, Geonet, Composites, Geosynthetic Clay, Geotextiles and XR-5.


**TYPES OF PROJECTS:** Heap Leach Pads, Landfills, Ponds, Landfill Caps, Secondary Containment Structures, Underliners and Methane Barriers.

**EQUIPMENT KNOWLEDGE:** Has extensive knowledge in maintaining and/or operating the following equipment:

- Wedge Welder
- Extrusion Welder
- Sewing Machines
- Tensiometer

**TRAINING:**

- In-Field Training
- 40 Hr HAZMAT - OSHA 20CFR1910.120



**FIELD RESUME FOR: Ketsana Vongphanchan**

Ketsana's main duty for CAAW Systems, LLC is as a Technician, and has been in the Flexible Membrane Liner industry for over 10 years. Below is his combined total square footage of Flexible Membrane Liners installed, this number may not include previous employment square footage.

**EXPERIENCE:** Combined Square Footage: >10,000,000

**LININGS INSTALLED:** HDPE, LLDPE, Polypropylene, Hypalon, PVC, Geonet, Composites, Geosynthetic Clay, Geotextiles and XR-5.


**TYPES OF PROJECTS:** Heap Leach Pads, Landfills, Ponds, Landfill Caps, Secondary Containment Structures, Underliners and Methane Barriers.

**EQUIPMENT KNOWLEDGE:** Has extensive knowledge in maintaining and/or operating the following equipment:

- Wedge Welder
- Extrusion Welder
- Sewing Machines
- Tensiometer

**TRAINING:**

- In-Field Training
- 40 Hr HAZMAT - OSHA 20CFR1910.120



**FIELD RESUME FOR: Moon Kala**

Moon's main duty for CAAW Systems, LLC is as a Technician, and has been in the Flexible Membrane Liner industry for over 10 years. Below is his combined total square footage of Flexible Membrane Liners installed, this number may not include previous employment square footage.

**EXPERIENCE:** Combined Square Footage: >10,000,000

**LININGS INSTALLED:** HDPE, LLDPE, Polypropylene, Hypalon, PVC, Geonet, Composites, Geosynthetic Clay, Geotextiles and XR-5.


**TYPES OF PROJECTS:** Heap Leach Pads, Landfills, Ponds, Landfill Caps, Secondary Containment Structures, Underliners and Methane Barriers.

**EQUIPMENT KNOWLEDGE:** Has extensive knowledge in maintaining and/or operating the following equipment:

- Wedge Welder
- Extrusion Welder
- Sewing Machines
- Tensiometer

**TRAINING:**

- In-Field Training
- 40 Hr HAZMAT - OSHA 20CFR1910.120



**FIELD RESUME FOR: Bounloth Lounnarath**

Bounloth's main duty for CAAW Systems, LLC is as a Technician, and has been in the Flexible Membrane Liner industry for over 10 years. Below is her combined total square footage of Flexible Membrane Liners installed, this number may not include previous employment square footage.

**EXPERIENCE:** Combined Square Footage: >10,000,000

**LININGS INSTALLED:** HDPE, LLDPE, Polypropylene, Hypalon, PVC, Geonet, Composites, Geosynthetic Clay, Geotextiles and XR-5.

**TYPES OF PROJECTS:** Heap Leach Pads, Landfills, Ponds, Landfill Caps, Secondary Containment Structures, Underliners and Methane Barriers.

**EQUIPMENT KNOWLEDGE:** Has extensive knowledge in maintaining and/or operating the following equipment:

- Wedge Welder
- Extrusion Welder
- Sewing Machines
- Tensiometer

**TRAINING:**

- In-Field QC Training
- 40 Hr HAZMAT - OSHA 20CFR1910.120



**FIELD RESUME FOR: Detphongsone Outhaaphay**

Detphongsone's main duty for CAAW Systems, LLC is as a Technician, and has been in the Flexible Membrane Liner industry for over 10 years. Below is her combined total square footage of Flexible Membrane Liners installed, this number may not include previous employment square footage.

**EXPERIENCE:** Combined Square Footage: >10,000,000

**LININGS INSTALLED:** HDPE, LLDPE, Polypropylene, Hypalon, PVC, Geonet, Composites, Geosynthetic Clay, Geotextiles and XR-5.

**TYPES OF PROJECTS:** Heap Leach Pads, Landfills, Ponds, Landfill Caps, Secondary Containment Structures, Underliners and Methane Barriers.

**EQUIPMENT KNOWLEDGE:** Has extensive knowledge in maintaining and/or operating the following equipment:

- Wedge Welder
- Extrusion Welder
- Sewing Machines
- Tensiometer

**TRAINING:**

- In-Field QC Training
- 40 Hr HAZMAT - OSHA 20CFR1910.120



Faint, illegible text at the top of the page, possibly a header or title.

Faint, illegible text in the upper middle section of the page.

### ATTACHMENT D3

## SUBGRADE ACCEPTANCE

Faint, illegible text in the middle section of the page.

Faint, illegible text in the lower middle section of the page.

Faint, illegible text in the lower section of the page.

**CERTIFICATE OF ACCEPTANCE OF SUBGRADE  
SURFACE PREPARATION FOR GEOMEMBRANE INSTALLATION**

PROJECT NAME: MWU. Joliet Station - South Pond 3

LOCATION: Joliet, IL

JOB NUMBER: 201325 CLIENT: \_\_\_\_\_

AREA ACCEPTED: 117,000 sq ft

COMMENTS: Subgrade acceptable to lay geotextile and geomembrane

**INSTALLER:** The undersigned authorized representative of CAAW Systems certifies that he or she has visually inspected the subgrade surface of the area described above and has found the surface to be acceptable for installation of the geosynthetic materials.

CAAW Systems shall be responsible for the integrity of finished geosynthetic material until completion of the installation or demobilization from site.

This certification is based on observations of the subgrade surface conditions only. CAAW Systems has made no sub-terrain inspections or tests and makes no representations or warranties as to the conditions that may exist below the surface of the subgrade.

**CERTIFICATE APPROVED BY:**

Installers Acceptance

Company: Clean Air And Water Systems, LLC

By: [Signature]

Title: PIE

Date: 9-12-13

Inspectors Acceptance

Company: NATURAL RESOURCE TECHNOLOGY

By: [Signature]

Title: ENGINEER

Date: 9/12/2013

**ATTACHMENT D4**

**GEOSYNTHETIC MATERIAL INSTALLATION  
CERTIFICATE**



November 1, 2013

Midwest Generation, LLC  
Joliet Generating Station 29  
1800 Channahon Road  
Joliet, IL 60436

RE: Geosynthetic material installation certification

To Whom It May Concern

The HDPE geomembrane and geotextiles installed in the South Ash Pond 3 were installed in accordance with the project specifications and manufactures recommendations.

Sincerely,



Matt Albert  
Project Estimator  
CAAW Systems, LLC.

**ATTACHMENT D5**  
**GEOMEMBRANE INSTALLATION WARRANTIES**



## INSTALLATION WARRANTY- GEOMEMBRANE LINERS

PROJECT NAME: Joliet Generating Station

Subject to the terms and conditions set forth below, Clean Air And Water Systems, LLC warrants to Purchaser, Midwest Generation, LLC, that the 60 mil HDPE White Textured Geomembrane installed in the South Ash Pond 3, was installed by Clean Air And Water Systems, LLC, in accordance with the specifications in a good and workmanlike manner and that the installation of the liner is free from defects in workmanship for a period of two (2) years from the date upon which the material was installed.

This warranty covers only defects in workmanship occurring during the installation of the liner. This warranty does not cover any damage to, or defects in the liner found to have been a result of misuse, abuse or conditions existing after it was installed, including, but not limited to, rough handling; malicious mischief; vandalism; sabotage; fire; acts of God; acts of the public enemy; acts of war, public rebellion, severe weather conditions of all types; damage due to ice; excessive stress from any source; floating debris; damage due to machinery; foreign objects or animals. Nor does this warranty cover any defects which are found to have been a result of improper or defective design or engineering unless the design or engineering was performed by Clean Air And Water Systems, LLC. In the event circumstances are found to exist which purchaser believes may give rise to a claim under this warranty, the following procedure shall be followed:

- a) Purchaser shall give Clean Air And Water Systems, LLC written notice of the facts and circumstances of said claim within ten (10) days of becoming aware of said facts and circumstances. Said notice shall be by registered or certified mail, return receipt requested, postage prepaid, addressed to Member, Clean Air And Water Systems, LLC, 123 Elm Street, PO Box 337, Dousman, Wisconsin 53118. The words "WARRANTY CLAIM" shall be clearly marked on the face of envelope in the lower right hand corner. Said notice shall contain, at a minimum, the name and address of the owner, the name and address of the installation, the name and address of the installer, the date upon which the material was purchased and the facts known to Purchaser upon which the claim is based. Failure to strictly comply with all the requirements of this paragraph shall void this warranty.
- b) Within twenty days after receipt of the notice described in paragraph a., above, Clean Air And Water Systems, LLC shall notify Purchaser either that it will send a representative to inspect the allegedly defective liner or that it does not wish to do so. Purchaser shall pay the expenses incurred by Clean Air And Water Systems, LLC in making the inspection, including current per diem rates for personnel involved in making the inspection, in the event Clean Air And Water Systems, LLC determines that the claim is not covered by this warranty.
- c) Purchaser SHALL NOT REPAIR, REPLACE, REMOVE, ALTER OR DISTURB ANY LINER, NOR SHALL Purchaser ALLOW ANYONE ELSE TO REPAIR, REPLACE, REMOVE, ALTER, OR DISTURB ANY LINER PRIOR TO SUCH INSPECTION OR RECEIPT OF CLEAN AIR AND WATER SYSTEMS, LLC'S NOTICE THAT IT ELECTS NOT TO INSPECT. A FAILURE TO STRICTLY COMPLY WITH THIS PARAGRAPH SHALL VOID THIS WARRANTY OR MAY LEAD TO A DETERMINATION THAT THE ALLEGED DEFECTS ARE NOT WITHIN THE SCOPE OF THIS WARRANTY.
- d) If Clean Air And Water Systems, LLC determines that the alleged defects are covered by this warranty, Clean Air And Water Systems, LLC shall, in its sole discretion, either repair the defective liner or provide Purchaser with replacement liner. THE REMEDIES PROVIDED HEREIN ARE THE EXCLUSIVE REMEDIES AVAILABLE UNDER THIS WARRANTY. Any determination as to whether a particular defect is covered by this warranty will be made by Clean Air And Water Systems, LLC in its sole and complete discretion.



e) Purchaser agrees that it shall provide Clean Air And Water Systems, LLC with clean, dry and unobstructed access to the liner in order for Clean Air And Water Systems, LLC to perform the inspections and warranty work which may be required pursuant to this warranty.

THE REMEDIES PROVIDED TO Purchaser HEREIN ARE THE EXCLUSIVE REMEDIES AVAILABLE UNDER THIS WARRANTY AND ARE INTENDED FOR THE SOLE BENEFIT OF Purchaser. NEITHER THIS WARRANTY NOR ANY RIGHTS HEREUNDER SHALL BE ASSIGNABLE. CLEAN AIR AND WATER SYSTEMS, LLC SHALL HAVE NO LIABILITY UNDER THIS WARRANTY TO THIRD PARTIES OR STRANGERS TO THIS AGREEMENT. THE WARRANTY SET FORTH ABOVE IS THE ONLY WARRANTY APPLICABLE TO THE LINER AND ALL OTHER WARRANTIES, EXPRESSED OR IMPLIED, INCLUDING, BUT NOT LIMITED TO, ANY WARRANTY OF MERCHANTABILITY OR FITNESS FOR A PARTICULAR PURPOSE ARE DISCLAIMED. IN NO EVENT SHALL CLEAN AIR AND WATER SYSTEMS, LLC BE LIABLE FOR ANY DIRECT, INDIRECT, INCIDENTAL, SPECIAL OR CONSEQUENTIAL DAMAGES FOR, RESULTING FROM, OR IN CONNECTION WITH, ANY LOSS RESULTING FROM THE USE OF THE LINER. IN THE EVENT THE EXCLUSIVE REMEDY PROVIDED HEREIN FAILS IN ITS ESSENTIAL PURPOSE, AND IN THAT EVENT ONLY, Purchaser SHALL BE ENTITLED TO RETURN OF THE PURCHASE PRICE FOR SO MUCH OF THE MATERIAL AS CLEAN AIR AND WATER SYSTEMS, LLC DETERMINES IN ITS SOLE DISCRETION, TO HAVE VIOLATED THE WARRANTY PROVIDED HEREIN. EXCEPT FOR THE WARRANTY SET FORTH ABOVE, NO REPRESENTATION OR WARRANTY MADE BY ANY SALES OR OTHER REPRESENTATIVE CLEAN AIR AND WATER SYSTEMS, LLC, OR ANY OTHER PERSON, CONCERNING THE LINER SHALL BE BINDING UPON CLEAN AIR AND WATER SYSTEMS, LLC.

Any waiver of the terms and conditions of this warranty shall be in writing signed by CLEAN AIR AND WATER SYSTEMS, LLC the failure to insist upon strict compliance with any of the terms and conditions contained herein shall not act as a waiver of strict compliance with all of the remaining terms and conditions or this warranty and shall not operate as a waiver as to any of the terms and conditions of this warranty as to future claims under this warranty.

CLEAN AIR AND WATER SYSTEMS, LLC

*Brian M. Keown*

BY: \_\_\_\_\_  
Brian K. McKeown/ Member

I have read and agree to be bound by the terms and conditions of the foregoing warranty.

By: \_\_\_\_\_

Title: \_\_\_\_\_

Company: \_\_\_\_\_

Date: \_\_\_\_\_

**ATTACHMENT E**  
**GEOSYNTHETICS INSTALLATION**

**ATTACHMENT E1**

**TRIAL WELD SUMMARY**



## Trial Weld Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Project Specifications: Fusion Peel: 91 ppl Extrusion Peel: 78 ppl Shear: 120 ppl

Test No.	Date	Time	Weather (Cloudy/Sunny)	Amb. Temp. (°F)	Welder I.D.	Machine Number	Temp. Setting/Speed	Weld Type	PEEL (ppl)								SHEAR (ppl)				Test Result (P/F)	Comments				
									Outside Weld				Inside Weld													
									1	2	3	4	1	2	3	4	1	2	3	4			1	2	3	4
TW1	9/13/2013	13:43	Sunny	66	HN	69	850/5.3	Fus	135	135	139	146	138	128	141	139	163	159	163	186	186	P				
TW2	9/13/2013	13:57	Sunny	66	KK	402	850/5.3	Fus	115	121	122	123	122	129	139	129	158	166	169	161	161	P				
TW3	9/14/2013	7:34	Sunny	43	HN	68	850/5.3	Fus	140	138	163	144	133	128	142	144	211	210	211	208	208	P				
TW4	9/14/2013	7:30	Sunny	43	KK	402	850/4.5	Fus	127	149	136	127	139	156	148	153	191	186	203	204	204	P				
TW5	9/14/2013	13:30	Sunny	69	KK	402	850/5.5	Fus	132	127	117	107	134	119	129	122	159	163	169	172	172	P				
TW6	9/14/2013	13:30	Sunny	68	HN	68	850/5.3	Fus	127	136	125	130	146	127	133	131	151	161	157	151	151	P				
TW7	9/14/2013	15:02	Sunny	69	VP	69	850/5.5	Fus	105	104	110	104	117	115	117	121	160	159	159	160	160	P				
TW8	9/16/2013	12:47	Sunny	62	VK	46	550/4.40	Ext	-	-	-	-	111	95	117	117	185	186	194	183	183	P				
TW9	9/16/2013	13:06	Sunny	62	BL	10	500/4.00	Ext	-	-	-	-	98	109	99	105	172	171	180	180	180	P				
TW10	9/17/2013	7:35	Sunny	51	KK	402	850/4.5	Fus	135	146	150	132	134	145	148	136	187	179	183	167	167	P				
TW11	9/17/2013	7:41	Sunny	51	HN	69	850/5.3	Fus	141	133	147	137	135	131	147	138	192	177	192	170	170	P				
TW12	9/17/2013	13:40	Cloudy	68	KK	402	850/5.0	Fus	136	137	147	133	126	146	142	128	181	174	184	175	175	P				
TW13	9/17/2013	13:44	Cloudy	68	HN	68	850/5.3	Fus	139	149	147	143	153	122	135	135	177	174	180	176	176	P				
TW14	9/17/2013	15:51	Cloudy	68	VK	46	550/4.45	Ext	-	-	-	-	130	128	140	129	197	188	187	180	180	P				
TW15	9/17/2013	16:00	Cloudy	68	BL	10	500/4.00	Ext	-	-	-	-	100	108	101	103	156	146	160	149	149	P				
TW16	9/18/2013	7:35	Cloudy	60	VK	46	550/4.45	Ext	-	-	-	-	165	122	102	147	180	192	192	192	192	P				
TW17	9/18/2013	7:30	Cloudy	60	BL	10	500/4.00	Ext	-	-	-	-	121	123	131	120	191	181	184	186	186	P				
TW18	9/18/2013	13:15	Cloudy	81	VK	46	550/4.40	Ext	-	-	-	-	105	106	117	115	141	141	139	144	144	P				
TW19	9/18/2013	13:18	Cloudy	81	BL	10	500/4.00	Ext	-	-	-	-	132	122	129	129	151	148	153	142	142	P				
TW20	9/19/2013	7:30	Cloudy	68	BL	10	500/4.00	Ext	-	-	-	-	118	98	97	98	142	142	144	147	147	P				
TW21	9/19/2013	8:00	Cloudy	68	VP	46	500/4.00	Ext	-	-	-	-	104	111	96	105	155	157	148	152	152	P				



### Trial Weld Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Project Specifications: Fusion Peel: 91 ppi Extrusion Peel: 78 ppi Shear: 120 ppi

Test No.	Date	Time	Weather (Cloudy/Sunny)	Amb. Temp. (°F)	Welder I.D.	Machine Number	Temp. Setting/Speed	Weld Type	PEEL (ppi)				SHEAR (ppi)				Test Result (P/F)	Comments				
									Outside Weld		Inside Weld		Outside Weld		Inside Weld							
									1	2	3	4	1	2	3	4			1	2	3	4
TW22	9/19/2013	13:20	Sunny	86	BL	10	500/400	Ext	-	-	-	-	101	109	103	92	152	144	144	147	P	
TW23	9/19/2013	13:50	Sunny	86	VP	46	500/400	Ext	-	-	-	-	141	127	141	144	161	160	161	159	P	
TW24	10/4/2014	14:05	Sunny	76	VP	37	500/500	Ext	-	-	-	-	113	122	130	124	126	121	132	122	P	



Panel ID	Panel Type	Panel Size	Panel Location	Panel Orientation	Panel Material	Panel Color	Panel Finish	Panel Weight	Panel Volume
1	Panel 1	12x12	Room 101	Horizontal	Aluminum	White	Matte	100 lbs	144 cu ft
2	Panel 2	12x12	Room 102	Vertical	Aluminum	White	Matte	100 lbs	144 cu ft
3	Panel 3	12x12	Room 103	Horizontal	Aluminum	White	Matte	100 lbs	144 cu ft
4	Panel 4	12x12	Room 104	Vertical	Aluminum	White	Matte	100 lbs	144 cu ft
5	Panel 5	12x12	Room 105	Horizontal	Aluminum	White	Matte	100 lbs	144 cu ft
6	Panel 6	12x12	Room 106	Vertical	Aluminum	White	Matte	100 lbs	144 cu ft
7	Panel 7	12x12	Room 107	Horizontal	Aluminum	White	Matte	100 lbs	144 cu ft
8	Panel 8	12x12	Room 108	Vertical	Aluminum	White	Matte	100 lbs	144 cu ft
9	Panel 9	12x12	Room 109	Horizontal	Aluminum	White	Matte	100 lbs	144 cu ft
10	Panel 10	12x12	Room 110	Vertical	Aluminum	White	Matte	100 lbs	144 cu ft

**ATTACHMENT E2**  
**PANEL PLACEMENT SUMMARY**

# Panel Placement Summary



Project Number: 2113.3 MWG - Joliet South Pond 3

Panel Number	Date	Time	Roll Number	Mat. Id.	Final Length (Feet)	Width	Thickness (mils)		Final Area (Sq. Ft.)	COMMENTS
P1	9/13/13	13:44	*7021	HDPE	51	22	76	78	1,122	
P2	9/13/13	14:04	*7021	HDPE	69	22	78	75	1,518	
P3	9/13/13	14:15	*7021	HDPE	38/49	22	80	75	957	
P4	9/13/13	14:23	*7021	HDPE	19/27	22	70	85	508	
P5	9/13/13	14:34	*7021	HDPE	0/16	19	82	81	152	
P6	9/13/13	14:39	*7021	HDPE	78	22	80	81	1,716	
P7	9/13/13	14:49	*7021	HDPE	79	22	85	80	1,738	
P8	9/13/13	14:54	*7021	HDPE	79/83	22	79	80	1,782	
P9	9/13/13	15:03	*7019	HDPE	73/87	22	77	83	1,540	
P10	9/13/13	15:10	*7019	HDPE	73/48	22	79	81	1,331	
P11	9/13/13	15:18	*7019	HDPE	58	22	80	79	1,276	
P12	9/13/13	15:29	*7019	HDPE	47/37/52	22	78	75	997	
P13	9/13/13	15:40	*7019	HDPE	87	22	73	79	1,474	
P14	9/13/13	15:44	*7019	HDPE	67	22	71	78	1,474	
P15	9/13/13	15:50	*7019	HDPE	66	22	80	79	1,452	
P16	9/14/13	7:34	*7020	HDPE	67/81	22	63	68	1,408	
P17	9/14/13	7:35	*7020	HDPE	61/68	22	68	68	1,419	
P18	9/14/13	7:42	*7020	HDPE	68	22/3	81	63	850	
P19	9/14/13	8:01	*7020	HDPE	63	20	67	65	1,280	
P20	9/14/13	8:04	*7020	HDPE	14	8	70	69	112	
P21	9/14/13	8:16	*7020	HDPE	39	20	66	70	780	
P22	9/14/13	8:21	*7020	HDPE	39/23	20	68	68	620	
P23	9/14/13	8:27	*7020	HDPE	0/23	22	67	70	253	
P24	9/14/13	10:19	*7020	HDPE	85	22	67	68	1,870	
P25	9/14/13	9:01	*7014	HDPE	83	22	66	68	1,828	
P26	9/14/13	10:31	*7014	HDPE	87	22	66	68	1,914	
P27	9/14/13	10:43	*7014	HDPE	87	22	68	70	1,914	
P28	9/14/13	10:50	*7014	HDPE	87/83	22	68	71	1,870	
P29	9/14/13	10:55	*7014	HDPE	83/66	22	71	71	1,639	
P30	9/14/13	11:09	*7009	HDPE	275	22	68	68	8,050	
P31	9/14/13	11:28	*7009	HDPE	211	22	68	67	4,642	
P32	9/14/13	11:35	*7009	HDPE	26/31	22	67	69	627	
P33	9/14/13	11:39	*7022	HDPE	84	22	68	68	1,408	
P34	9/14/13	11:45	*7022	HDPE	221	22	69	70	4,882	
P35	9/14/13	13:43	*7022	HDPE	145/137	22	64	66	3,102	
P36	9/14/13	13:59	*7017	HDPE	19	22	65	66	418	
P37	9/14/13	13:56	*7022	HDPE	82	22	69	68	1,804	
P38	9/14/13	14:08	*7017	HDPE	220/236	22	68	66	5,016	
P39	9/14/13	14:20	*7017	HDPE	70	22	68	67	1,540	
P40	9/14/13	14:24	*7017	HDPE	57/40	22	67	67	1,067	
P41	9/14/13	14:28	*7017	HDPE	40/20	22	68	70	660	
P42	9/14/13	14:35	*7017	HDPE	20/0	18	60	64	180	
P43	9/14/13	14:46	*7023	HDPE	144	22	62	63	3,168	
P44	9/14/13	14:51	*7017	HDPE	0/18	9	-	-	81	
P45	9/14/13	14:53	*7023	HDPE	16	10/14	67	66	192	



## Panel Placement Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Panel Number	Date	Time	Roll Number	Mat. Id.	Final Length (Feet)	Width	Thickness (mils)	Final Area (Sq. Ft.)	COMMENTS
P46	9/14/13	15:03	*7023	HDPE	38/88	22	62	87	1,386
P47	9/14/13	15:08	*7023	HDPE	0/10	22	63	64	110
P48	9/14/13	15:12	*7023	HDPE	38/29	26	66	64	871
P49	9/17/13	7:31	*7023	HDPE	77	22	65	66	1,694
P50	9/17/13	7:42	*7023	HDPE	75/75/37	22	66	65	1,371
P51	9/17/13	7:45	*7023	HDPE	40/55	22	64	66	1,045
P52	9/17/13	7:49	*7018	HDPE	37/23	22	65	67	660
P53	9/17/13	7:51	*7018	HDPE	0/23	18	65	64	207
P54	9/17/13	8:07	*7018	HDPE	89/55/55	22	62	62	1,459
P55	9/17/13	8:15	*7018	HDPE	69	22	65	66	1,958
P56	9/17/13	8:23	*7018	HDPE	90	22	62	64	1,980
P57	9/17/13	8:34	*7018	HDPE	93/106	22	66	67	2,189
P58	9/17/13	8:42	*7018	HDPE	71	22	67	65	1,562
P59	9/17/13	8:48	*7018	HDPE	26	22	65	64	572
P60	9/17/13	9:11	*7018	HDPE	93	22	65	66	2,046
P61	9/17/13	9:26	*7018	HDPE	93	22	67	68	2,046
P62	9/17/13	9:45	*7018	HDPE	92/80	22	66	66	2,002
P63	9/17/13	9:46	*7018	HDPE	14	11	67	65	154
P64	9/17/13	10:32	*7018	HDPE	60	22	69	68	1,320
P65	9/17/13	10:38	*7018	HDPE	63	22	66	67	1,826
P66	9/17/13	10:43	*7018	HDPE	59	22	67	66	1,298
P67	9/17/13	10:49	*7017	HDPE	35/25	22	66	66	660
P68	9/17/13	10:58	*7014	HDPE	5/25	22	66	66	330
P69	9/17/13	11:00	*7014	HDPE	0/5	4	65	67	10
P70	9/17/13	11:07	*7015	HDPE	85	21	64	65	1,785
P71	9/17/13	11:21	*7015	HDPE	86	22	66	67	1,892
P72	9/17/13	11:43	*7015	HDPE	87	22	66	66	1,914
P73	9/17/13	11:55	*7015	HDPE	90	22	65	67	1,980
P74	9/17/13	12:14	*7015	HDPE	90	22	66	65	1,980
P75	9/17/13	13:46	*7015	HDPE	50	22	68	72	1,100
P76	9/17/13	13:53	*7019	HDPE	24	22	65	68	528
P77	9/17/13	13:56	*7014	HDPE	13	22	67	67	286
P78	9/17/13	13:58	*7015	HDPE	9	18	-	-	162

Total: 111,971 SF

Table with multiple columns and rows, containing technical data. The text is extremely faint and illegible.

**ATTACHMENT E3**  
**PANEL SEAMING SUMMARY**



## Panel Seaming Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Date Seamed	Final Seam Length (Feet)	Welder Id.	Weld Type	Machine Number	Machine Temp/Speed or Preheat	Time		Ambient Temp. (°F)	Comments
							Start	Stop		
P1 / P2	9/13/2013	11	KK	FUS	402	850/4.5	14:47	14:49	69	From P2/P3 to marker post
P1 / P3	9/13/2013	22	KK	FUS	402	850/4.5	14:42	14:45	69	
P1 / P4	9/13/2013	27	KK	FUS	402	850/4.5	14:37	14:42	71	
P2 / P3	9/13/2013	48	KK	FUS	402	850/4.5	14:23	14:32	71	
P2 / P6	9/13/2013	70	KK	FUS	402	850/4.5	14:53	15:04	69	
P2 / P78	9/17/2013	18	KK	FUS	402	850/5.0	15:38	15:40	70	
P2 / CAP	9/17/2013	4	KK	FUS	402	850/5.0	15:37	15:38	70	
P3 / P4	9/13/2013	22	HN	FUS	69	850/5.3	14:31	14:34	71	
P3 / P5	9/13/2013	15	HN	FUS	69	850/5.3	14:38	14:40	69	
P4 / P5	9/13/2013	-	HN	FUS	69	850/5.3	14:45	14:46	69	within anchor trench
P4 / P5	9/13/2013	14	HN	FUS	69	850/5.3	14:48	14:50	69	Power pole (PP) to P3
P4 / P5	9/13/2013	5	-	-	-	-	-	-	-	Patch from crest of trench to PP
P6 / P7	9/13/2013	80	HN	FUS	69	850/5.3	14:57	15:08	69	
P6 / P54	9/17/2013	8	KK	FUS	402	850/5.0	15:20	15:21	70	
P6 / P55	9/17/2013	10	KK	FUS	402	850/5.0	15:18	15:20	70	
P6 / CAP	9/17/2013	9	KK	FUS	402	850/5.0	15:36	15:37	70	
P7 / P8	9/13/2013	82	KK	FUS	402	850/4.5	15:09	15:22	69	
P7 / P55	9/17/2013	12	KK	FUS	402	850/5.0	15:17	15:18	70	
P7 / P56	9/17/2013	10	KK	FUS	402	850/5.0	15:15	15:17	70	
P8 / P10	9/13/2013	25	HN	FUS	69	850/5.3	15:39	15:42	69	
P8 / P11	9/13/2013	59	KK	FUS	402	850/4.5	15:27	15:35	69	



## Panel Seaming Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Date Seamed	Final Seam Length (Feet)	Welder Id.	Weld Type	Machine Number	Machine Temp/Speed or Preheat	Time		Ambient Temp. (°F)	Comments
							Start	Stop		
P8 / P56	9/17/2013	12	KK	FUS	402	850/5.0	15:14	15:15	70	
P8 / P57	9/17/2013	11	KK	FUS	402	850/5.0	15:13	15:14	70	
P9 / P10	9/13/2013	74	HN	FUS	69	850/5.3	15:27	15:35	69	
P9 / P13	9/13/2013	72	HN	FUS	69	850/5.3	15:49	15:59	69	
P9 / P32	9/14/2013	14	VP	FUS	140	850/5.1	15:51	15:53	71	
P9 / P35	9/14/2013	10	VP	FUS	140	850/5.1	15:53	15:55	71	
P10 / P11	9/13/2013	24	KK	FUS	402	850/4.5	15:53	15:56	69	
P10 / P12	9/13/2013	24	KK	FUS	402	850/4.5	15:56	16:00	69	
P10 / P31	9/14/2013	20	VP	FUS	140	850/5.1	15:48	15:50	71	
P10 / P32	9/14/2013	12	VP	FUS	140	850/5.1	15:50	15:51	71	
P11 / P12	9/13/2013	47	KK	FUS	402	850/4.5	15:39	15:46	69	In/out @ 9' from P10
P11 / P57	9/17/2013	12	KK	FUS	402	850/5.0	15:12	15:13	70	
P11 / P59	9/17/2013	10	KK	FUS	402	850/5.0	15:11	15:12	70	
P12 / P30	9/14/2013	18	VP	FUS	140	850/5.1	15:43	15:46	71	
P12 / P31	9/14/2013	19	VP	FUS	140	850/5.1	15:46	15:48	71	
P12 / P59	9/17/2013	15	KK	FUS	402	850/4.5	10:05	10:07	62	North - South
P12 / P58	9/17/2013	5	KK	FUS	402	850/5.0	15:10	15:11	70	East - West
P12 / P60	9/17/2013	13	KK	FUS	402	850/4.5	10:15	10:17	62	
P12 / P63	9/17/2013	11	KK	FUS	402	850/4.5	9:50	9:51	62	
P13 / P14	9/13/2013	70	HN	FUS	69	850/5.3	16:05	16:14	69	
P13 / P35	9/14/2013	15	VP	FUS	140	850/5.1	15:55	15:58	71	



## Panel Seaming Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Date Seamed	Final Seam Length (Feet)	Welder Id.	Weld Type	Machine Number	Machine Temp/Speed or Preheat	Time		Ambient Temp. (°F)	Comments
							Start	Stop		
P13 / P38	9/14/2013	10	VP	FUS	140	850/5.1	15:58	15:59	71	
P14 / P15	9/13/2013	67	KK	FUS	402	850/4.5	16:07	16:19	69	
P14 / P38	9/14/2013	19	VP	FUS	140	850/5.1	15:59	16:02	71	
P14 / P43	9/14/2013	7	VP	FUS	140	850/5.1	16:02	16:03	71	
P15 / P16	9/14/2013	67	HN	FUS	68	850/5.3	7:53	8:03	48	
P15 / P43	9/14/2013	20	HN	FUS	69	850/5.3	15:45	15:50	71	
P16 / P17	9/14/2013	62	KK	FUS	402	850/4.5	7:56	8:07	48	
P16 / P46	9/14/2013	23	HN	FUS	69	850/5.3	15:50	15:54	71	
P17 / P18	9/14/2013	68	HN	FUS	69	850/5.3	8:14	8:24	50	
P17 / P48	9/14/2013	23	HN	FUS	69	850/5.3	15:54	15:56	71	
P18 / P20	9/14/2013	22	KK	FUS	402	850/4.5	8:13	8:17	50	
P18 / P25	9/14/2013	12	KK	FUS	402	850/4.5	10:43	10:45	65	
P18 / P48	9/14/2013	3	HN	FUS	69	850/5.3	15:58	15:57	71	
P19 / P20	9/14/2013	20	KK	FUS	402	850/4.5	8:22	8:25	50	Repair @ marker post
P19 / P21	9/14/2013	22	KK	FUS	402	850/4.5	8:54	8:57	52	
P19 / P22	9/14/2013	20	KK	FUS	402	850/4.5	8:50	8:54	51	
P19 / P23	9/14/2013	13	KK	FUS	402	850/4.5	8:47	8:49	50	
P19 / P23	9/14/2013	10	KK	FUS	402	850/4.5	8:49	8:50	51	
P19 / P25	9/14/2013	19	KK	FUS	402	850/4.5	10:38	10:42	64	
P20 / P25	9/14/2013	8	KK	FUS	402	850/4.5	10:42	10:43	64	
P21 / P22	9/14/2013	39	HN	FUS	69	850/5.3	8:30	8:36	50	



## Panel Seaming Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Date Seamed	Final Seam Length (Feet)	Welder Id.	Weld Type	Machine Number	Machine Temp/Speed or Preheat	Time		Ambient Temp. (°F)	Comments
							Start	Stop		
P21 / P25	9/14/2013	43	KK	FUS	402	850/4.5	10:31	10:38	63	
P22 / P23	9/14/2013	25	KK	FUS	402	850/4.5	8:31	8:36	50	
P23 / P23	9/14/2013	5	KK	FUS	402	850/4.5	8:38	8:39	50	cut for guy wire
P24 / P25	9/14/2013	85	HN	FUS	69	850/5.3	10:30	10:42	63	
P24 / P26	9/14/2013	87	HN	FUS	69	850/5.3	10:52	11:04	67	
P24 / P47	9/14/2013	16	KK	FUS	402	850/5.5	15:58	16:00	71	
P24 / P48	9/14/2013	7	KK	FUS	402	850/5.5	16:00	16:01	71	
P25 / P48	9/14/2013	22	KK	FUS	402	850/5.5	16:01	16:03	71	
P26 / P27	9/14/2013	88	KK	FUS	402	850/4.5	10:51	11:05	66	
P26 / P46	9/14/2013	13	KK	FUS	402	850/5.5	15:55	15:57	71	
P26 / P47	9/14/2013	10	KK	FUS	402	850/5.5	15:57	15:58	71	
P27 / P28	9/14/2013	88	KK	FUS	402	850/4.5	11:11	11:24	67	
P27 / P45	9/14/2013	16	KK	FUS	402	850/5.5	15:52	15:54	71	
P27 / P46	9/14/2013	5	KK	FUS	402	850/5.5	15:54	15:55	71	
P28 / P29	9/14/2013	84	HN	FUS	69	850/5.3	11:14	11:25	67	
P28 / P43	9/14/2013	5	KK	FUS	402	850/5.5	15:48	15:49	71	
P28 / P44	9/14/2013	19	KK	FUS	402	850/5.5	15:50	15:52	71	
P29 / P39	9/14/2013	8	KK	FUS	402	850/5.5	15:45	15:46	71	
P29 / P40	9/14/2013	23	KK	FUS	402	850/5.5	15:20	15:23	71	
P29 / P41	9/14/2013	24	KK	FUS	402	850/5.5	15:23	15:25	71	
P29 / P42	9/14/2013	19	KK	FUS	402	850/5.5	15:25	15:29	71	





## Panel Seaming Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Date Seamed	Final Seam Length (Feet)	Welder Id.	Weld Type	Machine Number	Machine Temp/Speed or Preheat	Time		Ambient Temp. (°F)	Comments
							Start	Stop		
P29 / P43	9/14/2013	19	KK	FUS	402	850/5.5	15:46	15:48	71	
P30 / P31	9/14/2013	212	KK	FUS	402	850/4.5	11:32	12:03	67	
P30 / P33	9/14/2013	64	KK	FUS	402	850/4.5	12:03	12:13	67	
P30 / P60	9/17/2013	20	HN	FUS	69	850/5.3	15:20	15:22	70	
P30 / P61	9/17/2013	22	HN	FUS	69	850/5.3	15:17	15:20	70	
P30 / P62	9/17/2013	22	HN	FUS	69	850/5.3	16:15	16:17	70	
P30 / P64	9/17/2013	64	HN	FUS	69	850/5.3	10:41	10:50	63	
P30 / P65	9/17/2013	22	HN	FUS	69	850/5.3	14:55	14:50	70	
P30 / P70	9/17/2013	22	HN	FUS	69	850/5.3	14:58	15:00	70	
P30 / P71	9/17/2013	22	HN	FUS	69	850/5.3	15:00	15:03	70	
P30 / P72	9/17/2013	22	HN	FUS	69	850/5.3	15:03	15:56	70	
P30 / P73	9/17/2013	22	HN	FUS	69	850/5.3	15:56	15:57	70	
P30 / P74	9/17/2013	22	HN	FUS	69	850/5.3	15:59	16:12	70	
P30 / P77	9/17/2013	22	HN	FUS	69	850/5.3	16:12	16:15	70	
P31 / P32	9/14/2013	30	HN	FUS	69	850/5.3	12:00	12:04	67	
P31 / P33	9/14/2013	22	HN	FUS	69	850/5.3	11:43	11:46	67	
P31 / P34	9/14/2013	168	HN	FUS	69	850/5.3	12:04	12:24	67	
P32 / P34	9/14/2013	22	HN	FUS	69	850/5.3	11:56	11:59	67	
P32 / P35	9/14/2013	26	KK	FUS	402	850/5.5	13:51	13:54	69	
P33 / P34	9/14/2013	63	KK	FUS	402	850/4.6	12:16	12:25	67	
P34 / P35	9/14/2013	119	KK	FUS	402	850/5.5	13:54	14:09	69	



## Panel Seaming Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Date Seamed	Final Seam Length (Feet)	Welder Id.	Weld Type	Machine Number	Machine Temp/Speed or Preheat	Time		Ambient Temp. (°F)	Comments
							Start	Stop		
P34 / P36	9/14/2013	19	KK	FUS	402	850/5.5	14:09	14:11	69	
P34 / P37	9/14/2013	82	KK	FUS	402	850/5.5	14:11	14:21	69	
P35 / P36	9/14/2013	22	HN	FUS	69	850/5.3	14:04	14:07	69	
P35 / P38	9/14/2013	137	HN	FUS	69	850/5.3	14:18	14:35	69	
P36 / P37	9/14/2013	22	HN	FUS	69	850/5.3	14:08	14:11	69	
P36 / P38	9/14/2013	19	HN	FUS	69	850/5.3	14:35	14:37	70	
P37 / P38	9/14/2013	80	HN	FUS	69	850/5.3	14:37	14:49	70	
P38 / P39	9/14/2013	71	KK	FUS	402	850/5.5	14:29	14:38	70	
P38 / P43	9/14/2013	144	HN	FUS	69	850/5.3	14:55	15:14	71	
P39 / P40	9/14/2013	55	KK	FUS	402	850/5.5	14:42	14:49	71	
P39 / P43	9/14/2013	22	HN	FUS	69	850/5.3	15:17	15:20	71	
P40 / P41	9/14/2013	42	KK	FUS	402	850/5.5	14:51	14:57	71	
P41 / P42	9/14/2013	21	KK	FUS	402	850/5.5	15:01	15:04	71	
P43 / P44	9/14/2013	18	HN	FUS	69	850/5.3	15:35	15:38	71	
P43 / P45	9/14/2013	17	HN	FUS	69	850/5.3	15:33	15:35	71	
P43 / P46	9/14/2013	185	HN	FUS	69	850/5.3	15:23	15:33	71	
P44 / P45	9/14/2013	10	VP	FUS	140	850/5.1	15:22	15:23	71	
P45 / P46	9/14/2013	16	VP	FUS	140	850/5.1	15:19	15:21	71	
P46 / P47	9/14/2013	21	VP	FUS	140	850/5.1	15:32	15:33	71	
P46 / P48	9/14/2013	38	VP	FUS	140	850/5.1	15:28	15:32	71	
P47 / P48	9/14/2013	12	VP	FUS	140	850/5.1	15:25	15:27	71	



## Panel Seaming Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Date Seamed	Final Seam Length (Feet)	Welder Id.	Weld Type	Machine Number	Machine Temp/Speed or Preheat	Time		Ambient Temp. (°F)	Comments
							Start	Stop		
P49 / P50	9/17/2013	80	KK	FUS	402	850/4.5	7:48	8:01	60	
P49 / P54	9/17/2013	21	HN	FUS	69	850/5.3	8:59	9:02	62	
P49 / P78	9/17/2013	18	KK	FUS	402	850/5.0	15:45	15:47	70	
P49 / CAP	9/17/2013	4	KK	FUS	402	850/5.0	15:47	15:48	70	
P50 / P51	9/17/2013	8	HN	FUS	69	850/5.3	9:08	9:09	62	P54 to Marker Post
P50 / P51	9/17/2013	17	HN	FUS	69	850/5.3	9:10	9:13	62	Marker Post to P52
P50 / P52	9/17/2013	37	HN	FUS	69	850/5.3	8:02	8:08	60	
P50 / P54	9/17/2013	14	HN	FUS	69	850/5.3	9:02	9:04	62	North - South
P50 / P54	9/17/2013	15	HN	FUS	69	850/5.3	9:06	9:08	62	East - West
P51 / P52	9/17/2013	22	KK	FUS	402	850/4.5	8:26	8:29	62	North - South
P51 / P53	9/17/2013	18	KK	FUS	402	850/4.5	8:29	8:33	62	
P51 / P64	9/17/2013	55	HN	FUS	69	850/5.3	8:14	8:22	60	
P52 / P53	9/17/2013	23	KK	FUS	402	850/4.5	8:10	8:14	60	
P54 / P55	9/17/2013	90	HN	FUS	69	850/5.3	8:26	8:38	62	
P55 / P56	9/17/2013	90	HN	FUS	69	850/5.3	8:41	8:52	62	
P56 / P57	9/17/2013	92	KK	FUS	402	850/4.5	8:40	8:54	62	
P57 / P58	9/17/2013	70	KK	FUS	402	850/4.5	9:06	9:18	62	
P57 / P59	9/17/2013	26	KK	FUS	402	850/4.5	9:03	9:06	62	
P58 / P59	9/17/2013	13	KK	FUS	402	850/4.5	8:57	8:59	62	
P58 / P60	9/17/2013	69	KK	FUS	402	850/4.5	10:24	10:35	62	
P58 / P63	9/17/2013	11	KK	FUS	402	850/4.5	9:58	9:59	62	



## Panel Seaming Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Date Seamed	Final Seam Length (Feet)	Welder Id.	Weld Type	Machine Number	Machine Temp/Speed or Preheat	Time		Ambient Temp. (°F)	Comments
							Start	Stop		
P59 / P63	9/17/2013	14	KK	FUS	402	850/4.5	10:07	10:09	62	
P60 / P61	9/17/2013	92	HN	FUS	69	850/5.3	9:45	9:58	62	
P60 / P63	9/17/2013	13	KK	FUS	402	850/4.5	10:20	10:24	62	
P61 / P62	9/17/2013	93	HN	FUS	69	850/5.3	10:04	10:18	62	
P62 / P75	9/17/2013	50	KK	FUS	402	850/5.0	14:55	15:01	70	
P62 / P76	9/17/2013	24	KK	FUS	402	850/5.0	14:50	14:55	70	
P62 / P77	9/17/2013	16	KK	FUS	402	850/5.0	14:48	14:50	70	
P64 / P65	9/17/2013	22	KK	FUS	402	850/4.5	10:48	10:50	64	
P64 / P66	9/17/2013	22	HN	FUS	69	850/5.3	11:28	11:30	64	
P64 / P67	9/17/2013	35	HN	FUS	69	850/5.3	10:58	11:03	64	
P65 / P66	9/17/2013	59	KK	FUS	402	850/4.5	10:50	10:59	64	
P65 / P70	9/17/2013	85	HN	FUS	69	850/5.3	11:38	11:50	64	
P66 / P67	9/17/2013	22	HN	FUS	69	850/5.3	11:06	11:08	64	
P66 / P68	9/17/2013	22	HN	FUS	69	850/5.3	11:09	11:12	64	
P66 / P69	9/17/2013	7	HN	FUS	69	850/5.3	11:20	11:21	64	
P67 / P68	9/17/2013	25	KK	FUS	402	850/4.5	11:02	11:07	64	
P68 / P69	9/17/2013	7	HN	FUS	69	850/5.3	11:15	11:16	64	
P70 / P71	9/17/2013	86	HN	FUS	69	850/5.3	11:58	12:10	64	
P71 / P72	9/17/2013	87	HN	FUS	69	850/5.3	12:14	12:26	64	
P72 / P73	9/17/2013	90	HN	FUS	69	850/5.3	14:11	14:23	69	
P73 / P74	9/17/2013	90	HN	FUS	69	850/5.3	14:28	14:41	70	



## Panel Seaming Summary

Project Number: 2113.3 MWG - Joffet South Pond 3

Seam Number	Date Seamed	Final Seam Length (Feet)	Welder Id.	Weld Type	Machine Number	Machine Temp/Speed or Preheat	Time		Ambient Temp. (°F)	Comments
							Start	Stop		
P74 / P75	9/17/2013	51	KK	FUS	402	850/5.0	14:27	14:35	70	
P74 / P76	9/17/2013	25	KK	FUS	402	850/5.0	14:24	14:27	70	
P74 / P77	9/17/2013	20	KK	FUS	402	850/5.0	14:22	14:24	70	
P75 / P76	9/17/2013	22	KK	FUS	402	850/5.0	14:01	14:04	68	
P76 / P77	9/17/2013	22	KK	FUS	402	850/5.0	14:10	14:13	68	
P78 / CAP	9/17/2013	9	KK	FUS	402	850/5.0	15:24	15:25	70	

**ATTACHMENT E4**  
**REPAIR SUMMARY**

Item	Description	Quantity	Unit	Material	Cost	Notes
1	...	...	...	...	...	...
2	...	...	...	...	...	...
3	...	...	...	...	...	...
4	...	...	...	...	...	...
5	...	...	...	...	...	...
6	...	...	...	...	...	...
7	...	...	...	...	...	...
8	...	...	...	...	...	...
9	...	...	...	...	...	...
10	...	...	...	...	...	...
11	...	...	...	...	...	...
12	...	...	...	...	...	...
13	...	...	...	...	...	...
14	...	...	...	...	...	...
15	...	...	...	...	...	...
16	...	...	...	...	...	...
17	...	...	...	...	...	...
18	...	...	...	...	...	...
19	...	...	...	...	...	...
20	...	...	...	...	...	...
21	...	...	...	...	...	...
22	...	...	...	...	...	...
23	...	...	...	...	...	...
24	...	...	...	...	...	...
25	...	...	...	...	...	...
26	...	...	...	...	...	...
27	...	...	...	...	...	...
28	...	...	...	...	...	...
29	...	...	...	...	...	...
30	...	...	...	...	...	...
31	...	...	...	...	...	...
32	...	...	...	...	...	...
33	...	...	...	...	...	...
34	...	...	...	...	...	...
35	...	...	...	...	...	...
36	...	...	...	...	...	...
37	...	...	...	...	...	...
38	...	...	...	...	...	...
39	...	...	...	...	...	...
40	...	...	...	...	...	...
41	...	...	...	...	...	...
42	...	...	...	...	...	...
43	...	...	...	...	...	...
44	...	...	...	...	...	...
45	...	...	...	...	...	...
46	...	...	...	...	...	...
47	...	...	...	...	...	...
48	...	...	...	...	...	...
49	...	...	...	...	...	...
50	...	...	...	...	...	...
51	...	...	...	...	...	...
52	...	...	...	...	...	...
53	...	...	...	...	...	...
54	...	...	...	...	...	...
55	...	...	...	...	...	...
56	...	...	...	...	...	...
57	...	...	...	...	...	...
58	...	...	...	...	...	...
59	...	...	...	...	...	...
60	...	...	...	...	...	...
61	...	...	...	...	...	...
62	...	...	...	...	...	...
63	...	...	...	...	...	...
64	...	...	...	...	...	...
65	...	...	...	...	...	...
66	...	...	...	...	...	...
67	...	...	...	...	...	...
68	...	...	...	...	...	...
69	...	...	...	...	...	...
70	...	...	...	...	...	...
71	...	...	...	...	...	...
72	...	...	...	...	...	...
73	...	...	...	...	...	...
74	...	...	...	...	...	...
75	...	...	...	...	...	...
76	...	...	...	...	...	...
77	...	...	...	...	...	...
78	...	...	...	...	...	...
79	...	...	...	...	...	...
80	...	...	...	...	...	...
81	...	...	...	...	...	...
82	...	...	...	...	...	...
83	...	...	...	...	...	...
84	...	...	...	...	...	...
85	...	...	...	...	...	...
86	...	...	...	...	...	...
87	...	...	...	...	...	...
88	...	...	...	...	...	...
89	...	...	...	...	...	...
90	...	...	...	...	...	...
91	...	...	...	...	...	...
92	...	...	...	...	...	...
93	...	...	...	...	...	...
94	...	...	...	...	...	...
95	...	...	...	...	...	...
96	...	...	...	...	...	...
97	...	...	...	...	...	...
98	...	...	...	...	...	...
99	...	...	...	...	...	...
100	...	...	...	...	...	...



## Repair Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Repair Number	Date	Time	Oper./Mach.	Repair Location North East	Description	Size of Repair (ft)	Date Vacuum Tested	Vac. Test Results (P/F)
R1	9/16/2013	13:05	BL / 10	P1/P4 @ crest of trench	cut	2x3	9/17/2013	P
R2	9/16/2013	14:40	BL / 10	P4/P5 @ COT	cut	3x3	9/17/2013	P
R3	9/16/2013	14:30	BL / 10	P4, 6' from COT, 4' N of P5	Power Pole	5x7	9/17/2013	P
R4	9/16/2013	13:15	BL / 10	P3/P4/P5, 9' from COT	tee	2x2	9/17/2013	P
R5	9/16/2013	13:10	BL / 10	P1/P3/P4, 27' from COT	tee	3x3	9/17/2013	P
R6	9/16/2013	15:00	BL / 10	P1/P2/P3, 22' E of R5	tee	3x3	9/17/2013	P
R7	9/16/2013	15:10	BL / 10	P1/P2, 48' from COT, 11' N of R6	cut	6x4	9/17/2013	P
R8	9/16/2013	13:05	VK / 46	P7/P8, 3' from COT	cut	3x2	9/17/2013	P
R9	9/16/2013	12:52	VK / 46	P8/P9/P10, 5' from COT	tee	3x3	9/17/2013	P
R10	9/16/2013	13:15	VK / 46	P8/P10/P11, 25' from COT	tee	6x3	9/18/2013	P
R11	9/16/2013	13:10	VK / 46	P10/P11/P12, 24' E of R10	tee	2x2	9/18/2013	P
R12	9/18/2013	11:25	VK / 46	P12, 6' from P11, 12' from R11	cut	10x5	9/18/2013	P
R13	9/17/2013	17:00	BL / 10	P10/P12/P31, 14' from R12	tee	2x2	9/18/2013	P
R14	9/17/2013	17:05	BL / 10	P12/P30/P31, 16' from R13	tee	2x2	9/18/2013	P
R15	9/16/2013	15:30	BL / 10	P17/P18, 13' from COT	cut	3x2	9/19/2013	P
R16	9/16/2013	16:30	BL / 10	P19/P23, 1' from COT	cut	3x5	9/18/2013	P
R17	9/16/2013	16:15	BL / 10	P19/P23, 14' from COT	tee	1x1	9/18/2013	P
R18	9/16/2013	16:10	BL / 10	P19/P22/P23, 23' from COT	tee	1x1	9/18/2013	P
R19	9/16/2013	16:00	BL / 10	P19/P21/P22, 42' from COT	tee	1x1	9/18/2013	P
R20	9/16/2013	15:50	BL / 10	P19/P21/P25, 62' from COT	tee	1x1	9/18/2013	P
R21	9/16/2013	13:45	VK / 46	P24/P26, 1' from COT	cut	1x1	9/18/2013	P
R22	9/16/2013	13:52	VK / 46	P27/P28, 1' from COT	cut	1x1	9/18/2013	P



## Repair Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Repair Number	Date	Time	Oper./Mach.	Repair Location North East	Description	Size of Repair (ft)	Date Vacuum Tested	Vac. Test Results (P/F)
R23	9/16/2013	14:00	VK / 46	P28/P29, 1' from COT	cut	1x2	9/18/2013	P
R24	9/16/2013	14:05	VK / 46	P29/P41/P42, 19' from COT	tee	1x1	9/18/2013	P
R25	9/16/2013	14:10	VK / 46	P29/P40/P41, 43' from COT	tee	1x1	9/18/2013	P
R26	9/16/2013	14:50	VK / 46	P29/P39/P40, 23' from R25	riser, cut	6x4	9/18/2013	P
R27	9/16/2013	14:55	VK / 46	P29/P39/P43, 63' from COT	tee	1x1	9/18/2013	P
R28	9/16/2013	15:15	VK / 46	P28/P29/P43, 80' from COT	patch	7x1	9/18/2013	P
R29	9/16/2013	15:17	VK / 46	P28/P43/P44, 80' from COT	patch	7x1	9/18/2013	P
R30	9/16/2013	15:25	VK / 46	P43/P44/P45, 16' from R28	tee	1x1	9/18/2013	P
R31	9/16/2013	15:50	VK / 46	P38/P39/P43, 70' from COT	tee	4x1	9/18/2013	P
R32	9/16/2013	16:10	VK / 46	P36/P37/P38, 80' from COT	tee	2x1	9/18/2013	P
R33	9/16/2013	16:05	VK / 46	P35/P36/P38, 99' from COT	tee	2x1	9/18/2013	P
R34	9/16/2013	16:15	VK / 46	P34/P36/P37, 82' from COT	tee	1x1	9/18/2013	P
R35	9/16/2013	16:30	VK / 46	P34/P35/P36, 101' from COT	tee	1x1	9/18/2013	P
R36	9/17/2013	16:10	VK / 46	P27/P28/P44/P45, 87' from COT	tee	3x1	9/18/2013	P
R37	9/17/2013	16:15	VK / 46	P27/P45/P46, 87' from COT	tee	2x1	9/18/2013	P
R38	9/17/2013	16:05	VK / 46	P43/P45/P46, 120' from COT	tee	1x1	9/18/2013	P
R39	9/17/2013	16:20	VK / 46	P26/P46/P47, 86' from COT	tee	3x1	9/18/2013	P
R40	9/17/2013	16:22	VK / 46	P24/P26/P47, 86' from COT	tee	2x1	9/18/2013	P
R41	9/17/2013	16:27	VK / 46	P27/P47/P48, 83' from COT	tee	2x1	9/18/2013	P
R42	9/17/2013	16:32	VK / 46	P24/P25/P48, 84' from COT	tee	2x1	9/18/2013	P
R43	9/17/2013	16:45	VK / 46	P19/P20/P25, 62' from COT	tee	2x1	9/18/2013	P
R44	9/17/2013	16:43	VK / 46	P18/P20/P25, 70' from COT	tee	2x2	9/18/2013	P





## Repair Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Repair Number	Date	Time	Oper./Mach.	Repair Location North	Repair Location East	Description	Size of Repair (ft)	Date Vacuum Tested	Vac. Test Results (P/F)
R45	9/17/2013	16:41	VK / 46	P18/P25/P48, 81' from COT		tee	3x2	9/18/2013	P
R46	9/17/2013	16:41	VK / 46	P17/P18/P48, 68' from COT		tee	1x1	9/18/2013	P
R47	9/17/2013	16:50	VK / 46	P16/P17/P46/P48, 61' from COT		tee	2x2	9/18/2013	P
R48	9/17/2013	17:02	VK / 46	P15/P16/P43/P46, 64' from COT		tee	5x3	9/18/2013	P
R49	9/17/2013	16:05	BL / 10	P14/P15/P38/P43, 63' from COT		tee	7x4	9/18/2013	P
R50	9/17/2013	16:20	BL / 10	P13/P14/P38, 68' from COT		tee	2x1	9/18/2013	P
R51	9/17/2013	16:15	BL / 10	P13/P35, 62' from COT		patch	8x8	9/18/2013	P
R52	9/17/2013	16:30	BL / 10	P9/P13/P35, 67' from COT		tee	3x2	9/18/2013	P
R53	9/17/2013	16:35	BL / 10	P9/P32/P35, 71' from COT		tee	2x2	9/18/2013	P
R54	9/17/2013	16:50	BL / 10	P9/P10/P32, 71' from COT		tee	3x2	9/18/2013	P
R55	9/17/2013	16:55	BL / 10	P10/P31/P32, 250' from COT		tee	3x3	9/18/2013	P
R56	9/17/2013	16:45	BL / 10	P31/P32/P34, 221' from COT		tee	2x2	9/18/2013	P
R57	9/17/2013	16:40	BL / 10	P32/P34/P35, 220' from COT		tee	2x2	9/18/2013	P
R58	9/17/2013	17:00	VK / 46	P26/P27/P46, 86' from COT		tee	4x3	9/18/2013	P
R59	9/17/2013	17:15	VK / 46	P26/P27, 60' from COT		patch	5x5	9/18/2013	P
R60	9/17/2013	17:25	VK / 46	P46/P47/P48, 152' from COT		tee	5x5	9/18/2013	P
R61	9/17/2013	17:10	VK / 46	P46/P48, 16' from R60		patch	10x6	9/18/2013	P
R62	9/17/2013	17:10	BL / 10	P31/P33/P34, 63' from COT		tee	3x2	9/18/2013	P
R63	9/17/2013	17:15	BL / 10	P30/P31/P33, 64' from COT		tee	2x1	9/18/2013	P
R64	9/17/2013	17:20	BL / 10	P30/P64, 56' from COT		cut	2x2	9/18/2013	P
R65	9/17/2013	17:25	BL / 10	P30/P64/P65, 59' from COT		tee	3x1	9/18/2013	P
R66	9/17/2013	17:30	BL / 10	P30/P65/P70, 83' from COT		tee	2x1	9/18/2013	P



## Repair Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Repair Number	Date	Time	Oper./Mach.	Repair Location North East	Description	Size of Repair (ft)	Date Vacuum Tested	Vac. Test Results (P/F)
R67	9/18/2013	17:35	BL / 10	P70, 80' from COT	patch	2x2	9/18/2013	P
R68	9/17/2013	17:40	BL / 10	P30/P70/P71, 86' from COT	tee	2x1	9/18/2013	P
R69	9/18/2013	9:05	BL / 10	P30/P71/P72, 86' from COT	tee	1x1	9/18/2013	P
R70	9/18/2013	9:10	BL / 10	P30/P72/P73, 87' from COT	tee	2x1	9/18/2013	P
R71	9/18/2013	9:15	BL / 10	P30.P73/P74, 89' from COT	tee	1x1	9/18/2013	P
R72	9/18/2013	9:30	BL / 10	P30/P74/P77, 89' from COT	tee	1x1	9/18/2013	P
R73	9/18/2013	10:11	BL / 10	P74/P76/P77, 74' from COT	tee	2x2	9/18/2013	P
R74	9/18/2013	10:40	VK / 46	P62/P76, 68' from COT	marker post	4x2	9/18/2013	P
R75	9/18/2013	10:40	VK / 46	P62/P76/P77, 73' from COT	tee	4x2	9/18/2013	P
R76	9/18/2013	10:40	VK / 46	P30/P62/P77, 89' from COT	tee	1x1	9/18/2013	P
R77	9/18/2013	9:56	VK / 46	P30/P61/P62, 91' from COT	tee	1x1	9/18/2013	P
R78	9/18/2013	10:02	VK / 46	P30/P60/P61, 92' from COT	tee	2x2	9/18/2013	P
R79	9/18/2013	10:40	VK / 46	P12/P30/P60, 90' from COT	tee	7x5	9/18/2013	P
R80	9/18/2013	10:45	VK / 46	P11/P12/P59, 98' from COT	tee	6x2	9/18/2013	P
R81	9/18/2013	8:00	VK / 46	P12/P59/P63, 16' from R80	tee	2x2	9/18/2013	P
R82	9/18/2013	8:05	VK / 46	P12/P60/P63, 10' from R79	tee	2x1	9/18/2013	P
R83	9/18/2013	7:45	VK / 46	P59/P60/P63, 69' from COT	tee	2x2	9/18/2013	P
R84	9/18/2013	7:55	VK / 46	P58/P59/P63, 70' from COT	tee	3x3	9/18/2013	P
R85	9/18/2013	7:58	VK / 46	P57/P58/P59, 70' from COT	tee	3x1	9/18/2013	P
R86	9/18/2013	18:00	VK / 46	P16/P17, anchor trench	burn out	2x3	9/18/2013	P
R87	9/18/2013	9:00	BL / 10	P64, 55' from COT	marker post	7x5	9/18/2013	P
R88	9/18/2013	7:55	BL / 10	P64/P65/P66, 59' from COT	tee	5x3	9/18/2013	P



## Repair Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Repair Number	Date	Time	Oper./Mach.	Repair Location North East	Description	Size of Repair (ft)	Date Vacuum Tested	Vac. Test Results (P/F)
R89	9/18/2013	10:05	BL / 10	P76/P77, 73' from COT	cut	1x1	9/18/2013	P
R90	9/18/2013	10:15	VK / 46	P30, 186' from COT, 4' N of P31	rock	4x4	9/18/2013	P
R91	9/18/2013	8:00	BL / 10	P64/P66/P67, 33' from COT	tee	3x2	9/18/2013	P
R92	9/18/2013	8:05	BL / 10	P66/P67/P68, 24' from COT	tee	1x1	9/18/2013	P
R93	9/18/2013	8:10	BL / 10	P66/P68/P69, 4' from COT	tee	3x2	9/18/2013	P
R94	9/18/2013	8:40	VK / 46	P74/P75/P76, 51' from COT	tee	1x1	9/18/2013	P
R95	9/18/2013	8:31	VK / 46	P62/P75/P76, 50' from COT	tee	3x2	9/18/2013	P
R96	9/18/2013	8:15	VK / 46	P61, 30' from COT	patch	1x1	9/18/2013	P
R97	9/18/2013	8:13	VK / 46	P61/P62, 27' from COT	cut	4x3	9/18/2013	P
R98	9/18/2013	11:40	VK / 46	P11/P57/P59, 105' from COT	tee	2x2	9/18/2013	P
R99	9/18/2013	11:45	VK / 46	P8/P11/P57, 83' from COT	tee	2x2	9/18/2013	P
R100	9/18/2013	13:25	VK / 46	P8/P56/P57, 91' from COT	tee	2x2	9/18/2013	P
R101	9/18/2013	13:47	VK / 46	P7/P8/P56, 79' from COT	tee	2x2	9/18/2013	P
R102	9/18/2013	13:51	VK / 46	P7/P55/P56, 89' from COT	tee	2x2	9/18/2013	P
R103	9/18/2013	13:56	VK / 46	P6/P7/P55, 78' from COT	tee	2x1	9/18/2013	P
R104	9/18/2013	14:10	VK / 46	P6/P54/P55, 89' from COT	tee	2x2	9/18/2013	P
R105	9/18/2013	14:17	VK / 46	P6/P49/P54/R106, 75' from COT	tee	6x4	9/18/2013	P
R106	9/18/2013	14:31	VK / 46	P2/P6/P49/R78, 72' from COT	cap	9x5	9/18/2013	P
R107	9/18/2013	14:31	VK / 46	P2/P6/R106, 70' from COT	tee	2x2	9/18/2013	P
R108	9/18/2013	14:31	VK / 46	P2/P6/P49/P78/R106, 70' from COT	cap	9x2	9/18/2013	P
R109	9/18/2013	14:42	VK / 46	P49/P50/P54, 76' from COT	tee	2x2	9/18/2013	P
R110	9/18/2013	14:45	VK / 46	P50/P54, 76' from COT	elbow	3x3	9/18/2013	P



## Repair Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Repair Number	Date	Time	Oper./Mach.	Repair Location North East	Description	Size of Repair (ft)	Date Vacuum Tested	Vac. Test Results (P/F)
R111	9/18/2013	14:50	VK / 46	P50/P51/P54, 54' from COT	tee	2x2	9/18/2013	P
R112	9/18/2013		VK / 46	P50/P51, 56' from COT	marker post	7x4	9/18/2013	P
R113	9/18/2013		VK / 46	P51/P52/P53, 17' from COT	tee	2x2	9/18/2013	P
R114	9/18/2013		VK / 46	P50/P51/P52, 40' from COT	tee	3x2	9/18/2013	P
R115	9/18/2013	14:06	VK / 46	P7, 57' from COT, 4' E of P6	patch	1x1	9/18/2013	P
R116	9/18/2013	15:32	VK / 46	P52, 24' from COT	patch	1x1	9/18/2013	P
R117	9/18/2013	15:30	VK / 46	P52, 23' from COT	patch	1x1	9/18/2013	P
R118	9/18/2013	15:35	VK / 46	P10, 65' from COT, 3' N of P9	patch	1x1	9/18/2013	P
R119	9/18/2013	15:40	VK / 46	P31, 225' from COT, 9' S of P30	patch	1x1	9/18/2013	P
R120	9/18/2013	15:30	BL / 10	P19/P20, 62' from COT	marker post	7x6	9/19/2013	P
R121	9/19/2013	9:10	BL / 10	Outlet Structure	Detail work round	2x26	9/19/2013	P
R122	9/19/2013	10:32	BL / 10	P22/P23, 15' from COT	Sampling Bldg Support	6x5	9/19/2013	P
R123	9/19/2013	11:45	BL / 10	P22, 21' from COT	Outlet Structure	9x8	9/19/2013	P
R124	9/19/2013	10:10	BL / 10	P22, 21' from COT	Sampling Bldg Support	5x5	9/19/2013	P
R125	9/19/2013	13:30	BL / 10	P23, 7' from COT	guy wire	5x4	9/19/2013	P
R126	9/19/2013	7:40	BL / 10	P22/P23, crest of trench	around steps	5x1	9/19/2013	P
R127	9/18/2013	13:20	BL / 10	P18/P20, 70' from COT	patch	3x3	9/19/2013	P
R128	9/19/2013	13:55	BL / 10	P9/P35, 67' from COT	patch	1x2	9/19/2013	P
R129	9/19/2013	13:50	BL / 10	P38, 202' from COT	patch	2x2	9/19/2013	P
R130	9/19/2013	13:45	BL / 10	P43, 121' from COT	patch	2x1	9/19/2013	P
R131	9/19/2013	14:05	BL / 10	P36, 92' from COT	patch	6x1	9/19/2013	P
R132	9/19/2013	14:00	BL / 10	P36, 84' from COT	patch	1x1	9/19/2013	P



## Repair Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Repair Number	Date	Time	Oper./Mach.	Repair Location North	Repair Location East	Description	Size of Repair (ft)	Date Vacuum Tested	Vac. Test Results (P/F)
R133	9/19/2013	16:20	BL / 10	P35/P36, 101' from COT		patch	1x1	9/19/2013	P
R134	9/19/2013	13:00	VP / 46	P2/P49, 51' from COT		patch	3x2	9/19/2013	P
R135	9/19/2013	15:15	VP / 46	P1/P49, Structure		Inlet Structure	2x10	9/19/2013	P
R136	10/4/2014	14:30	VP / 37	P50/P51		Riser	1x1	Spark Test (10/4/13)	P
R137	10/4/2014	14:42	VP / 37	P54, 44' from COT		patch	2x2	10/4/2013	P
R138	10/4/2014	14:50	VP / 37	P12		bead	< 6"	10/4/2013	P
R139	10/4/2014	14:55	VP / 37	P76		bead	< 1"	10/4/2013	P

# ATTACHMENT E5

## NON-DESTRUCTIVE TEST SUMMARY

Location	Area	Test Type	Test Date	Inspector	Notes	Remarks
101	Room 101	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Minor surface cracking observed.
102	Room 102	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	No significant findings.
103	Room 103	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Small hole in wall, possibly from insect.
104	Room 104	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Water stain on wall.
105	Room 105	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Crack in ceiling.
106	Room 106	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Discoloration on wall.
107	Room 107	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Crack in wall.
108	Room 108	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Small hole in wall.
109	Room 109	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Water stain on wall.
110	Room 110	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Crack in wall.
111	Room 111	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Discoloration on wall.
112	Room 112	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Crack in wall.
113	Room 113	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Small hole in wall.
114	Room 114	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Water stain on wall.
115	Room 115	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Crack in wall.
116	Room 116	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Discoloration on wall.
117	Room 117	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Crack in wall.
118	Room 118	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Small hole in wall.
119	Room 119	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Water stain on wall.
120	Room 120	Visual	10/15/15	J. Smith	Visual inspection of wall surface.	Crack in wall.



## Non-Destructive Test Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Distance/ Location	Date Air Tested	Air Test: 27-30 psi for 5 min, < 3 psi loss						Vacuum Test		Comments
			Air Pressure		Air Test Results	Date Vacuum Tested	Vac. Test Results (P/F)	Start	End		
			PSI	Time						PSI	
P1 / P2	BOS - EOS	9/14/2013	30	8:20	28	8:25					
P1 / P3	BOS - EOS	9/14/2013	30	8:04	28	8:09					
P1 / P4	BOS - EOS	9/14/2013	30	8:03	29	8:08					
P2 / P3	BOS - EOS	9/14/2013	30	8:15	30	8:20					
P2 / P6	BOS - EOS	9/14/2013	30	8:22	30	8:27					
P2 / P78	BOS - EOS	9/18/2013	30	9:46	30	9:51					
P2 / CAP	BOS - EOS	9/18/2013	30	9:39	30	9:44					
P3 / P4	BOS - EOS	9/14/2013	30	8:05	28	8:10					
P3 / P5	BOS - EOS	9/14/2013	30	8:14	28	8:19					
P4 / P5	BOS - EOS	9/14/2013	30	8:13	28	8:18					
P6 / P7	BOS - EOS	9/14/2013	30	8:23	30	8:28					
P6 / P54	BOS - EOS	9/18/2013	30	9:27	28	9:32					
P6 / P55	BOS - EOS	9/18/2013	30	9:26	29	9:31					
P6 / CAP	BOS - EOS	9/18/2013	30	9:33	30	9:38					
P7 / P8	BOS - EOS	9/14/2013	30	8:27	30	8:32					
P7 / P55	BOS - EOS	9/18/2013	30	9:20	28	9:25					
P7 / P56	BOS - EOS	9/18/2013	30	9:18	30	9:23					
P8 / P10	BOS - EOS	9/14/2013	30	8:45	28	8:50					
P8 / P11	BOS - EOS	9/14/2013	30	8:36	30	8:41					
P8 / P56	BOS - EOS	9/18/2013	30	9:10	28	9:15					

BOS: Beginning of Seam  
EOS: End of Seam



## Non-Destructive Test Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Distance/ Location	Date Air Tested	Air Test: 27-30 psi for 5 min, < 3 psi loss						Vacuum Test		Comments
			Air Pressure		Air Test Results	Date Vacuum Tested	Vac. Test Results (P/F)	Date Vacuum Tested	Vac. Test Results (P/F)		
			Start	End						Time	
P8 / P57	BOS - EOS	9/18/2013	29	9:08	30	9:13	P				
P9 / P10	BOS - EOS	9/14/2013	30	8:47	28	8:52	P				
P9 / P13	BOS - EOS	9/16/2013	30	14:55	30	15:00	P				
P8 / P32	BOS - EOS	9/16/2013	30	15:26	30	15:31	P				
P9 / P35	BOS - EOS	9/16/2013	30	15:04	28	15:09	P				
P10 / P11	BOS - EOS	9/14/2013	30	9:04	28	9:09	P				
P10 / P12	BOS - EOS	9/14/2013	30	9:05	30	9:10	P				
P10 / P31	BOS - EOS	9/16/2013	30	15:53	30	15:58	P				
P10 / P32	BOS - EOS	9/16/2013	30	15:30	28	15:35	P				
P11 / P12	BOS - 6'	9/14/2013	30	9:14	28	9:19	P				
P11 / P12	6' - EOS	9/14/2013	30	9:15	29	9:20	P				
P11 / P57	BOS - EOS	9/18/2013	30	8:58	30	9:03	P				
P11 / P59	BOS - EOS	9/18/2013	29	9:03	28	9:08	P				
P12 / P30	BOS - EOS	9/16/2013	30	16:07	30	16:12	P				
P12 / P31	BOS - EOS	9/16/2013	30	15:54	28	15:59	P				
P12 / P59	BOS - EOS	9/17/2013	30	14:17	30	14:22	P			North - South	
P12 / P60	BOS - EOS	9/17/2013	30	14:18	28	14:23	P				
P12 / P63	BOS - EOS	9/17/2013	30	14:28	30	14:33	P				
P13 / P14	BOS - EOS	9/16/2013	30	14:32	30	14:37	P				
P13 / P35	BOS - EOS	9/16/2013	30	14:44	30	14:49	P				

BOS: Beginning of Seam  
E : End of Seam





## Non-Destructive Test Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Distance/ Location	Date Air Tested	Air Test: 27-30 psi for 5 min, < 3 psi loss						Vacuum Test		Comments
			Start		End		Air Test Results	Date Vacuum Tested	Vac. Test Results (P/F)		
			PSI	Time	PSI	Time					
P13 / P38	BOS - EOS	9/16/2013	30	14:28	28	14:33	P				
P14 / P15	BOS - EOS	9/16/2013	30	14:11	29	14:16	P				
P14 / P38	BOS - EOS	9/17/2013	30	15:14	30	15:19	P				
P14 / P43	BOS - EOS	9/16/2013	30	14:14	28	14:19	P				
P15 / P16	BOS - EOS	9/16/2013	30	13:58	29	14:03	P				
P15 / P43	BOS - EOS	9/16/2013	30	14:01	28	14:06	P				
P16 / P17	BOS - EOS	9/16/2013	30	13:42	30	13:47	P				
P16 / P46	BOS - EOS	9/16/2013	30	13:43	29	13:48	P				
P17 / P18	BOS - 54'	9/16/2013	30	13:27	28	13:32	P				
P17 / P18	54' - EOS	9/16/2013	30	13:30	28	13:35	P				
P17 / P48	BOS - EOS	9/16/2013	30	13:40	30	13:45	P				
P18 / P20	BOS - EOS	9/14/2013	30	11:47	30	11:52	P				
P18 / P25	BOS - EOS	9/14/2013	30	11:34	28	11:39	P				
P19 / P20	BOS - EOS	9/14/2013	30	11:36	28	11:41	P				
P19 / P21	BOS - EOS	9/14/2013	30	13:59	30	14:04	P				
P19 / P22	BOS - EOS	9/14/2013	30	13:56	28	14:01	P				
P19 / P23	14' - EOS	9/14/2013	30	14:02	28	14:07	P				
P19 / P23	BOS - 14'	9/14/2013	30	14:07	28	14:12	P				
P19 / P25	BOS - EOS	9/14/2013	30	11:51	29	11:56	P				
P20 / P25	BOS - EOS	9/14/2013	30	11:35	28	11:40	P				

BOS: Beginning of Seam  
EOS: End of Seam



## Non-Destructive Test Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Distance/ Location	Air Test: 27-30 psi for 5 min, < 3 psi loss										Vacuum Test		Comments
		Date Air Tested	Air Pressure			Air Test Results	Date Vacuum Tested	Vac. Test Results (P/F)	Start		End			
			PSI	Time	PSI				Time	PSI	Time			
P21 / P22	BOS - EOS	9/14/2013	30	13:55	30	14:00	P							
P21 / P25	BOS - EOS	9/14/2013	30	11:49	29	11:54	P							
P22 / P23	BOS - EOS	9/14/2013	30	14:03	30	14:08	P							
P23 / P23	BOS - EOS	9/14/2013	30	14:10	28	14:15	P							
P24 / P25	BOS - EOS	9/16/2013	30	13:24	30	13:29	P							
P24 / P26	BOS - EOS	9/16/2013	30	12:18	30	12:23	P							
P24 / P47	BOS - EOS	9/16/2013	30	12:11	30	12:16	P							
P24 / P48	BOS - EOS	9/16/2013	30	12:30	30	12:35	P							
P25 / P48	BOS - EOS	9/16/2013	30	13:25	30	13:30	P							
P26 / P27	BOS - EOS	9/15/2013	30	11:12	30	11:17	P							
P26 / P46	BOS - EOS	9/15/2013	30	11:13	28	11:18	P							
P26 / P47	BOS - EOS	9/16/2013	30	12:19	28	12:24	P							
P27 / P28	BOS - EOS	9/15/2013	30	10:50	30	10:55	P							
P27 / P45	BOS - EOS	9/15/2013	30	11:00	30	11:05	P							
P27 / P46	BOS - EOS	9/15/2013	30	11:11	30	11:16	P							
P28 / P29	BOS - EOS	9/15/2013	30	10:39	30	10:44	P							
P28 / P43	BOS - EOS	9/15/2013	30	10:40	28	10:45	P							
P28 / P44	BOS - 4'	9/15/2013	--	--	--	--	F							Patch (R29) Poor overlap
P28 / P44	4' - EOS	9/15/2013	30	10:58	28	11:03	P							
P29 / P39	BOS - EOS	9/15/2013	30	10:20	30	10:25	P							

BOS: Beginning of Seam  
E : End of Seam



### Non-Destructive Test Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Distance/ Location	Date Air Tested	Air Test: 27-30 psi for 5 min, < 3 psi loss						Air Test Results	Vacuum Test		Comments
			Start		End		Date Vacuum Tested	Vac. Test Results (P/F)				
			PSI	Time	PSI	Time						
P29 / P40	BOS - EOS	9/15/2013	30	10:31	29	10:36		P				
P29 / P41	BOS - EOS	9/15/2013	30	10:09	30	10:14		P				
P29 / P42	BOS - EOS	9/15/2013	30	10:08	28	10:13		P				
P29 / P43	BOS - EOS	9/15/2013	30	10:38	28	10:43		P				
P30 / P31	BOS - EOS	9/16/2013	30	15:55	30	16:00		P				
P30 / P33	BOS - EOS	9/16/2013	30	15:42	29	15:47		P				
P30 / P60	BOS - EOS	9/18/2013	30	8:50	30	8:55		P				
P30 / P61	BOS - EOS	9/18/2013	30	8:37	29	8:42		P				
P30 / P62	BOS - EOS	9/18/2013	30	8:27	30	8:32		P				
P30 / P64	BOS - EOS	9/17/2013	30	15:26	30	15:31		P				
P30 / P64	56' - EOS	9/17/2013	--	--	--	--		F			Patch (R65)	
P30 / P65	BOS - EOS	9/17/2013	30	15:45	28	15:50		P				
P30 / P70	BOS - EOS	9/17/2013	30	15:48	28	15:53		P				
P30 / P71	BOS - EOS	9/17/2013	30	16:17	30	16:22		P				
P30 / P72	BOS - EOS	9/17/2013	30	16:19	30	16:24		P				
P30 / P73	BOS - EOS	9/17/2013	30	16:39	28	16:44		P				
P30 / P74	BOS - EOS	9/17/2013	30	16:30	30	16:35		P				
P30 / P77	BOS - EOS	9/18/2013	30	7:29	28	7:34		P				
P31 / P32	BOS - EOS	9/16/2013	30	15:52	28	15:57		P				
P31 / P33	BOS - EOS	9/16/2013	30	15:40	28	15:45		P				

BOS: Beginning of Seam  
EOS: End of Seam



## Non-Destructive Test Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Distance/ Location	Date Air Tested	Air Test: 27-30 psi for 5 min, < 3 psi loss						Vacuum Test		Comments
			Air Pressure		Air Test Results	Date Vacuum Tested	Vac. Test Results (P/F)	Date Vacuum Tested	Vac. Test Results (P/F)		
			Start	End							
			PSI	Time	PSI	Time					
P31 / P34	BOS - EOS	9/16/2013	30	15:37	30	15:42	P				
P32 / P34	BOS - EOS	9/16/2013	30	15:38	29	15:43	P				
P32 / P35	BOS - EOS	9/16/2013	30	15:14	29	15:19	P				
P33 / P34	BOS - EOS	9/16/2013	30	15:34	28	15:39	P				
P34 / P35	BOS - EOS	9/16/2013	30	15:33	30	15:38	P				
P34 / P36	BOS - EOS	9/16/2013	30	15:22	29	15:27	P				
P34 / P37	BOS - EOS	9/16/2013	30	15:07	30	15:12	P				
P35 / P36	BOS - EOS	9/16/2013	30	15:21	28	15:26	P				
P35 / P38	BOS - EOS	9/16/2013	30	15:06	30	15:11	P				
P36 / P37	BOS - EOS	9/16/2013	30	14:48	29	14:53	P				
P36 / P38	BOS - EOS	9/16/2013	30	14:50	28	14:55	P				
P37 / P38	BOS - EOS	9/16/2013	30	14:39	30	14:44	P				
P38 / P39	BOS - EOS	9/16/2013	30	14:38	30	14:43	P				
P38 / P43	BOS - EOS	9/16/2013	30	14:22	30	14:27	P				
P39 / P40	BOS - EOS	9/15/2013	30	10:17	30	10:22	P				
P39 / P43	BOS - EOS	9/15/2013	30	10:37	30	10:42	P				
P40 / P41	BOS - EOS	9/15/2013	30	10:10	30	10:15	P				
P41 / P42	BOS - EOS	9/15/2013	30	10:21	30	10:26	P				
P43 / P44	BOS - EOS	9/15/2013	30	10:47	30	10:52	P				
P43 / P45	BOS - EOS	9/16/2013	30	14:08	30	14:13	P				

BOS: Beginning of Seam  
 EOS: End of Seam



## Non-Destructive Test Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Distance/ Location	Date Air Tested	Air Test: 27-30 psi for 5 min, < 3 psi loss						Vacuum Test		Comments
			Start		End		Air Test Results	Date Vacuum Tested	Vac. Test Results (P/F)		
			PSI	Time	PSI	Time					
P43 / P46	BOS - EOS	9/16/2013	30	14:00	30	14:05	P				
P44 / P45	BOS - EOS	9/15/2013	30	10:48	28	10:53	P				
P45 / P46	BOS - EOS	9/15/2013	30	11:02	28	11:07	P				
P46 / P47	BOS - EOS	9/15/2013	30	11:14	28	11:19	P				
P46 / P48	BOS - EOS	9/16/2013	30	13:39	29	13:44	P				
P47 / P48	BOS - EOS	9/16/2013	29	12:20	28	12:25	P				
P49 / P50	BOS - EOS	9/17/2013	30	11:17	30	11:22	P				
P49 / P54	BOS - EOS	9/17/2013	30	11:15	30	11:20	P				
P49 / P78	BOS - EOS	9/18/2013	30	9:53	30	9:58	P				
P49 / CAP	BOS - EOS	9/18/2013	30	9:34	28	9:39	P				
P50 / P51	BOS - 4'	9/17/2013	30	11:30	29	11:35	P				
P50 / P51	4' - EOS	9/17/2013	30	11:31	28	11:36	P				
P50 / P52	BOS - EOS	9/17/2013	30	11:39	28	11:44	P				
P50 / P54	BOS - EOS	9/17/2013	30	11:26	30	11:31	P				
P50 / P54	BOS - EOS	9/17/2013	30	11:16	30	11:21	P				
P51 / P52	BOS - EOS	9/17/2013	30	11:40	30	11:45	P				
P51 / P53	BOS - EOS	9/17/2013	30	11:41	30	11:46	P				
P51 / P54	BOS - EOS	9/17/2013	30	11:29	28	11:34	P				
P52 / P53	BOS - EOS	9/17/2013	30	11:42	29	11:47	P				
P54 / P55	BOS - EOS	9/17/2013	30	11:14	30	11:19	P				

BOS: Beginning of Seam  
EOS: End of Seam



## Non-Destructive Test Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Distance/ Location	Air Test: 27-30 psi for 5 min, < 3 psi loss										Vacuum Test		Comments
		Date Air Tested	Air Pressure			Air Test Results	Vacuum Date Tested	Vac. Test Results (P/F)	Air Test		Air Test Results			
			PSI	Start Time	End Time				Start Time	End Time				
P55 / P56	BOS - EOS	9/17/2013	30	10:40	10:45	30	10:45			P				
P56 / P57	BOS - EOS	9/17/2013	30	10:39	10:44	30	10:44			P				
P57 / P58	BOS - EOS	9/17/2013	30	10:38	10:43	30	10:43			P				
P57 / P59	BOS - EOS	9/17/2013	30	10:36	10:41	28	10:41			P				
P58 / P59	BOS - EOS	9/17/2013	30	14:16	14:21	30	14:21			P				
P58 / P60	BOS - EOS	9/17/2013	30	14:30	14:35	30	14:35			P				
P58 / P63	BOS - EOS	9/17/2013	30	14:31	14:36	30	14:36			P				
P58 / P63	BOS - EOS	9/17/2013	30	14:25	14:30	30	14:30			P				
P60 / P61	BOS - EOS	9/17/2013	30	14:19	14:24	30	14:24			P				
P60 / P63	BOS - EOS	9/17/2013	30	14:29	14:34	28	14:34			P				
P61 / P62	BOS - 28'	9/17/2013	30	14:40	14:45	30	14:45			P				
P61 / P62	28' - EOS	9/17/2013	30	14:39	14:44	28	14:44			P				
P62 / P75	BOS - EOS	9/17/2013	30	17:30	17:35	30	17:35			P				
P62 / P76	Marker Post - EOS	9/17/2013	30	17:20	17:25	30	17:25			P				
P62 / P76	BOS - Marker Post	9/18/2013	--	--	--	--	--			--				
P62 / P77	BOS - EOS	9/18/2013	--	--	--	--	--			--				
P64 / P65	BOS - EOS	9/17/2013	30	14:59	15:04	28	15:04			P				
P64 / P66	BOS - EOS	9/17/2013	30	15:00	15:05	30	15:05			P				
P64 / P67	BOS - EOS	9/17/2013	30	15:03	15:08	28	15:08			P				
P65 / P66	BOS - EOS	9/17/2013	30	15:02	15:07	30	15:07			P				

BOS: Beginning of Seam  
EOS: End of Seam



## Non-Destructive Test Summary

Project Number: 2113.3 MWG - Joliet South Pond 3

Seam Number	Distance/ Location	Date Air Tested	Air Test: 27-30 psi for 5 min, < 3 psi loss						Vacuum Test		Comments
			Start		End		Air Test Results	Date Vacuum Tested	Vac. Test Results (P/F)		
			PSI	Time	PSI	Time					
P65 / P70	BOS - EOS	9/17/2013	30	15:46	29	15:51					
P66 / P67	BOS - EOS	9/17/2013	30	15:27	29	15:32					
P66 / P68	BOS - EOS	9/17/2013	30	15:28	28	15:33					
P66 / P69	BOS - EOS	9/17/2013	30	15:36	30	15:41					
P67 / P68	BOS - EOS	9/17/2013	30	15:39	30	15:44					
P68 / P69	BOS - EOS	9/17/2013	30	15:35	28	15:40					
P70 / P71	BOS - EOS	9/17/2013	30	15:48	30	15:53					
P71 / P72	BOS - EOS	9/17/2013	30	16:16	30	16:21					
P72 / P73	BOS - EOS	9/17/2013	30	16:18	30	16:23					
P73 / P74	BOS - EOS	9/17/2013	30	16:27	30	16:32					
P74 / P75	BOS - EOS	9/17/2013	30	17:09	30	17:14					
P74 / P76	BOS - EOS	9/18/2013	30	8:16	30	8:21					
P74 / P77	BOS - EOS	9/17/2013	30	16:48	30	16:53					
P75 / P76	BOS - EOS	9/17/2013	30	17:11	30	17:16					
P76 / P77	Mid-seam - EOS	9/18/2013	30	8:02	29	8:07					
P76 / P77	BOS - Mid-seam	9/18/2013	30	8:10	29	8:15					
P78 / CAP	BOS - EOS	9/18/2013	-	--	-	-				Cap (R108)	

BOS: Beginning of Seam  
EOS: End of Seam

**ATTACHMENT F**  
**LINER INTEGRITY SURVEY REPORT**



# LEAK LOCATION SERVICES, INC.

16124 UNIVERSITY OAK • SAN ANTONIO, TEXAS 78249 • (210) 408-1241 / FAX (210) 408-1242

October 7, 2013

Mike Schmidt  
Brieser Construction  
24101 South Municipal Drive  
Channahon, IL 60410

Email: [mschmidt@brieserconstruction.com](mailto:mschmidt@brieserconstruction.com)

Subject: Report for "Geomembrane Leak Location Survey of the South Pond #3  
Located at the Joliet Generating Station No. 29 near Joliet, Illinois;"  
LLSI Project 1911

Dear Mr. Schmidt:

On September 30, 2013 Matthew Kemnitz and Dale Kemnitz of Leak Location Services, Inc. (LLSI) conducted a geomembrane leak location survey of the South Pond #3 near Joliet, Illinois. The pond has an area of approximately 44,400 square feet. The floor area of the ash pond is lined from the bottom up with prepared subgrade, 12-inches of existing Poz-O-Pac, 16 ounce nonwoven geotextile, 12-inch cushion soil cushion layer and a 6-inch warning layer. This report documents the results of the survey.

## I. RESULTS

### A. Survey of South Pond #3

No leaks were found during the survey of the South Pond #3. The leak location equipment and survey procedures were demonstrated to be capable of detecting a 0.25 inch diameter artificial leak. The artificial leak was buried under the drainage material and placed on the top of the primary geomembrane. The other end of the wire was connected to an electrode between the geomembrane. Leak location survey measurements were made on the drainage material to determine the distance that the artificial leak can be detected. Figure 1 shows a plot of the data taken with the artificial leak. The leak detection distance was more than 10 feet. So the leak location survey lines could have been spaced 20 feet apart. However, for thoroughness, the survey was conducted on survey lines spaced 5 feet apart.

## II. TECHNIQUE

### A. General

The electrical leak location method detects electrical paths through the liner caused by water or moisture in the leaks. A voltage is connected to one electrode in the material covering the liner and to an electrode in contact with a conductive media under the geomembrane. Electrical current flowing through the leaks in the liner produces localized anomalous areas of high current density near the leaks. These areas are located by making electrical potential measurement scans on the material on the geomembrane.



Since 1992

[www.llsi.com](http://www.llsi.com) [results@llsi.com](mailto:results@llsi.com)

MWG13-15\_33987

Surveys with material covering the liner are conducted by making point-by-point potential measurements using special electrodes and a portable digital data acquisition system. The potential measurements are made along survey lines with a fixed measurement electrode separation. The data is downloaded to a computer for storage and plotting. When a suspect area is located, manual measurements are made to further isolate the leak.




FIGURE 1. PLOT OF DATA TAKEN WITH A 0.25-INCH ARTIFICIAL LEAK


B. Soil-Covered Survey

A high voltage isolated DC power supply was used to impress a voltage across the geomembrane using one electrode placed in the 6-inch thick warning layer located on top of the primary geomembrane and a second electrode placed in contact with earth ground. Therefore, the geomembrane liner provides an electrical barrier between the electrodes except where there are holes in the geomembrane. Electrical current flowing through the holes in the geomembrane produces localized anomalous areas of high current density near the holes. This electrical current path is provided by electrically conducting material such as water, sand, rock or soil.

The survey of the South Pond #3 was conducted by making potential gradient measurements on the moist warning layer with measurement electrodes spaced approximately 3 feet apart. These measurements were made approximately every 3 feet along numbered survey lines that were spaced approximately 5 feet apart. A portable digital data logger was used to collect the data. The data was then downloaded into a portable computer for display, plotting, and analysis.

If there are any questions regarding leak location surveys or this report, please contact us at (210) 408-1241. We appreciate this opportunity to have been of service to Brieser Construction Company on this important service requirement.

Respectfully,



Matthew Kemnitz  
Senior Project Manager

10/1/2015

10/1/2015

Faint, illegible text, likely bleed-through from the reverse side of the page.

## **ATTACHMENT G**

### **CONSTRUCTION DOCUMENTATION DRAWING SET**

Faint, illegible text, likely bleed-through from the reverse side of the page.

Faint, illegible text, likely bleed-through from the reverse side of the page.