



Mr. Brian Delcorio
Midwest Generation, LLC
Joliet Generating Station, Units 7/8
1800 Channahon Road
Joliet, IL 60436

December 23, 2008
(1862)

RE: Construction Documentation Transmittal
Ash Impoundment #1 and #2 Liner Replacement

Dear Mr. Delcorio:

Enclosed with this correspondence are construction record documents related to replacement of the liners in Ash Impoundments #1 and #2 at Joliet 29. Construction began on Impoundment #2 in early April 2008. Following Impoundment #2 construction, Impoundment #1 was dewatered and dredged. Liner replacement construction on Impoundment #1 began in late August 2008. The following information is enclosed:

- Select submittals from Contractor;

Attachment	Submittal Item # on Table 2 ¹	Submittal Description
A1	10	Warning Layer and Cushion Layer Gradation Reports
A2	11	Geomembrane Resin Test Results
A3	21	Geosynthetic Product Information
A4	24	Geomembrane Installer's Daily Logs and QC Documentation (Impoundment #1 and #2)
A5	25	Geomembrane Installer's Subgrade Acceptance (Impoundment #1 and #2)
A6	26	Geomembrane Installation Certificate (Impoundment #1 and #2)
A7	26	Geomembrane Installation Warranties
A8	26	Geomembrane As-Built Panel Layout (Impoundment #1 and #2)
A9	31	Leak Location Survey Report (Impoundment #1 and #2)

- Field Directives #1 and #2 (Attachment B);
- Drawings for both impoundments updated to reflect Contractor's documentation survey of the location of anchor trench alignment and marker posts, and topography of the warning layer (Attachment C);
- Natural Resource Technology, Inc. (NRT) Construction Quality Assurance (CQA) Daily Field Reports (Attachment D); and
- Record drawing containing liner details and sections (Sheet C031).

¹ Refer to Table 2 - List of Submittals from Specification No. 20007575
23713 W. Paul Rd., Ste. D • Pewaukee, WI 53072 • Phone: 262.523.9000 • Fax: 262.523.9001 • www.naturalrt.com
MWG13-15_49362



Mr. Brian DeCorio
December 23, 2008
Page 2


If you have any questions or comments pertaining to this transmittal, please feel free to contact us. It has been a pleasure working with you on this project, and we look forward to working with you again in the future.

Sincerely,

NATURAL RESOURCE TECHNOLOGY, INC.



Heather M. Simon, PE
Project Engineer



Eric J. Tlachac, PE
Project Manager

Encls.: Attachment A: Contractor Submittals
Attachment B: Field Directives Attachment C: Ash Impoundment #1 and #2 Documentation Survey
Attachment D: NRT CQA Daily Field Reports
Sheet C031 – Details and Sections

cc: Ms. Maria Race (w/o attachments)

[1862 Construction Documentation 081223.doc]

ATTACHMENT A
CONTRACTOR SUBMITTALS

ATTACHMENT A1

**WARNING LAYER AND CUSHION LAYER GRADATION
REPORTS**



Quality Test Report

Plant 30260-Joliet
 Product CA-6-042CM06
 Specification IDOT MODIFIED CM06 Spec



Sample Information

Sample No 1641306362
 Date Sampled 03/26/2008 10:30
 Date Completed 03/27/2008 10:30
 Sampled By Ken Sierzega
 Tested By Ken Sierzega
 Type Shipping
 Method Bucket Blend/Sam Pad
 Location
 Process MAIN IDOT
 Ledge Underground Bench
 Other

Weather
 Temp
 Split Sample
 Resample
 Borehole
 Depth Top/Bottom
 Sequence Code

Test Note

Gradation Results

Unit	Moist Mass	Dry Mass	Wash Mass	Moisture %	Wash Loss %	Procedure
g	6317.00	6203.00	5643.00	1.8	9.0	

Sieve	Mass Retained	Cum Mass Retained	Ind % Retained	% Retained	% Passing	Target	Specification	Comment
1 1/2" (37.5mm)	0.0	0.0	0	0	100		100-100	
1" (25mm)	528.0	528.0	8	8	92		90-100	
3/4" (19mm)	619.0	1147.0	10	18	82			
5/8" (16mm)	520.0	1667.0	8	27	73			
1/2" (12.5mm)	475.0	2142.0	8	35	65		60-90	
3/8" (9.5mm)	498.0	2638.0	8	43	57			
1/4" (6.3mm)	517.0	3155.0	8	51	49			
#4 (4.75mm)	284.0	3439.0	5	55	45		30-56	
#8 (2.38mm)	689.0	4108.0	11	66	34			
#16 (1.18mm)	473.0	4581.0	8	74	26		10-40	
#40 (0.425mm)	419.0	5000.0	7	81	19			
#200 (75um)	593.0	5593.0	9.6	90.2	9.8		4-12	
PAN (0um)	45.0	5638.0	9.8	100.0	0.0			

Other Test Results

Test Name	Date	Result	Unit	Target	Specification	Comment
	Procedure	Lab			Tested By	
FM	03/27/2008 10:30	5.57			Ken Sierzega	
Grad Loss %	03/27/2008 10:30	0.081	%		Ken Sierzega	
Wash Loss %	03/27/2008 10:30	9.0	%		Ken Sierzega	

aggQC

Lafarge Aggregates and Concrete

MWG13-15_49366



Quality Test Report

Plant 30260-Joliet
 Product Stone Sand-013FM05
 Specification 013FM05



Sample Information

Sample No 1635349963
 Date Sampled 03/26/2008 08:29
 Date Completed 03/27/2008 08:29
 Sampled By Ken Sierzega
 Tested By Ken Sierzega
 Type Shipping
 Method Bucket Blend/Sam Pad
 Location
 Process MAIN IDOT
 Ledge Underground Bench
 Other

Weather
 Temp
 Split Sample
 Resample
 Borehole
 Depth Top/Bottom
 Sequence Code

Test Note

Gradation Results

Unit	Moist Mass	Dry Mass	Wash Mass	Moisture %	Wash Loss %	Procedure
g	805.30	769.70	640.20	4.6	16.8	

Sieve	Mass Retained	Cum Mass Retained	Ind % Retained	% Retained	% Passing	Target	Specification	Comment
3/8" (9.5mm)	0.0	0.0	0	0	100		100	
#4 (4.75mm)	18.5	18.5	2	2	98		84-100	
#8 (2.36mm)	142.3	160.8	19	21	79			
#16 (1.18mm)	181.1	341.9	24	45	55			
#30 (0.6mm)	116.1	458.0	15	60	40			
#50 (0.3mm)	77.2	535.2	10	70	30			
#100 (0.15mm)	50.6	585.8	7	76	24		0-40	
#200 (75um)	41.2	627.0	5.4	81.7	18.3		0-30	
PAN (0um)	11.5	638.5	18.3	100.0	0.0			

ATTACHMENT A2
GEOMEMBRANE RESIN TEST RESULTS



CoA Date: 08/23/2007

Certificate of Analysis

Shipped To: GSE LINING TECHNOLOGY INC: HC 19103 GUNDLE ROAD WESTFIELD TX 77090 USA	CPC Delivery #: 87473726 PO #: 40932 Weight: 188900 LB Ship Date: 08/23/2007 Package: BULK Mode: Hopper Car Car #: PSPX009173 Seal No: 235847
Recipient: Phouangsavanh Fax:	

Product:
MARLEX POLYETHYLENE K306 BULK

Lot Number: 8271106

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.1	g/10mi
HLMF Flow Rate	ASTM D1238	9.8	g/10mi
Density	ASTM D1505	0.937	g/cm3
Production Date		07/22/2007	

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP. However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.


Paul S. Newbold
Quality Systems Coordinator

For CoA questions contact Tom Scheirman at 832-813-4637



CoA Date: 08/23/2007

Certificate of Analysis

Shipped To: GSE LINING TECHNOLOGY INC: HC
19103 GUNDLE ROAD
WESTFIELD TX 77090
USA

CPC Delivery #: 87473728
PO #: 40932
Weight: 192500 LB
Ship Date: 08/23/2007
Package: BULK
Mode: Hopper Car
Car #: PSPX005936
Seal No: 235760

Recipient: Phouangsavanh
Fax:

Product:
MARLEX POLYETHYLENE K306 BULK

Lot Number: 8271118

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.1	g/10mi
HLMI Flow Rate	ASTM D1238	12.9	g/10mi
Density	ASTM D1505	0.937	g/cm3
Production Date		07/25/2007	

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP. However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.


Paul S. Newbold
Quality Systems Coordinator

For CoA questions contact Tom Scheiman at 832-813-4637



CoA Date: 08/23/2007

Certificate of Analysis

Shipped To: GSE LINING TECHNOLOGY INC: HC 19103 GUNDLE ROAD WESTFIELD TX 77090 USA	CPC Delivery #: 87473728 PO #: 40932 Weight: 192500 LB Ship Date: 08/23/2007 Package: BULK Mode: Hopper Car Car #: PSPX005936 Seal No: 235760
Recipient: Phouangsavanh Fax:	

Product:
MARLEX POLYETHYLENE K306 BULK

Lot Number: 8271118

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.1	g/10mi
HLMI Flow Rate	ASTM D1238	12.9	g/10mi
Density	ASTM D1505	0.937	g/cm3
Production Date		07/25/2007	

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP. However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.


Paul S. Newbold
Quality Systems Coordinator

For CoA questions contact Tom Schelman at 832-813-4637



CoA Date: 08/27/2007

Certificate of Analysis

Shipped To: GSE LINING TECHNOLOGY INC: HC
19103 GUNDLE ROAD
WESTFIELD TX 77090
USA

Recipient: Phouangsavanh
Fax:

CPC Delivery #: 87476502
PO #: 40931
Weight: 191700 LB
Ship Date: 08/27/2007
Package: BULK
Mode: Hopper Car
Car #: PSPX002351
Seal No: 235617

Product:
MARLEX POLYETHYLENE K306 BULK

Lot Number: 8271154

Property	Test Method	Value	Unit
Mell Index	ASTM D1238	0.1	g/10mi
HLMI Flow Rate	ASTM D1238	11.9	g/10mi
Density	ASTM D1505	0.937	g/cm3
Production Date		07/31/2007	

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP.
However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.


Paul S. Newbold
Quality Systems Coordinator

For CoA questions contact Tom Scheirman at 832-813-4637



CoA Date: 08/27/2007

Certificate of Analysis

Shipped To: GSE LINING TECHNOLOGY INC: HC
19103 GUNDLE ROAD
WESTFIELD TX 77090
USA

Recipient: Phouangsavanh
Fax:

CPC Delivery #: 87476504
PO #: 40931
Weight: 192500 LB
Ship Date: 08/27/2007
Package: BULK
Mode: Hopper Car
Car #: CHVX896642
Seal No: 235619

Product:
MARLEX POLYETHYLENE K306 BULK

Lot Number: 8271157

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.1	g/10mi
HLMI Flow Rate	ASTM D1238	12.4	g/10mi
Density	ASTM D1505	0.937	g/cm3
Production Date		07/31/2007	

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP. However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.


Paul S. Newbold
Quality Systems Coordinator

For CoA questions contact Tom Scheiman at 832-813-4637



CoA Date: 08/29/2007

Certificate of Analysis

Shipped To: GSE LINING TECHNOLOGY INC: HC
19103 GUNDLE ROAD
WESTFIELD TX 77090
USA

Recipient: Phouangsavanh
Fax:

CPC Delivery #: 87477809
PO #: 40931
Weight: 190000 LB
Ship Date: 08/29/2007
Package: BULK
Mode: Hopper Car
Car #: GOCX058423
Seal No: 235771

Product:
MARLEX POLYETHYLENE K306 BULK

Lol Number: 8271162

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.1	g/10mi
HLMI Flow Rate	ASTM D1238	12.1	g/10mi
Density	ASTM D1505	0.936	g/cm3
Production Date		08/02/2007	

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP. However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.


Paul S. Newbold
Quality Systems Coordinator

For CoA questions contact Tom Scheirman at 832-813-4637



CoA Date: 11/20/2007

Certificate of Analysis

Shipped To: GSE LINING TECHNOLOGY INC: HC
19103 GUNDLE ROAD
WESTFIELD TX 77090
USA

CPC Delivery #: 87535160
PO #: 40931
Weight: 188700 LB
Ship Date: 11/20/2007
Package: BULK
Mode: Hopper Car
Car #: CHVX893140
Seal No: 246044

Recipient: Phouangsavanh
Fax:

Product:
MARLEX POLYETHYLENE K306 BULK

Lot Number: 8271744

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.1	g/10mi
HLMI Flow Rate	ASTM D1238	10.7	g/10mi
Density	ASTM D1505	0.936	g/cm3
Production Date		11/18/2007	

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP. However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.


Paul S. Newbold
Quality Systems Coordinator

For CoA questions contact Tom Scheirman at 832-813-4637



CoA Date: 11/20/2007

Certificate of Analysis

Shipped To: GSE LINING TECHNOLOGY INC: HC
19103 GUNDLE ROAD
WESTFIELD TX 77090
USA

CPC Delivery #: 87535163
PO #: 40931
Weight: 192400 LB
Ship Date: 11/20/2007
Package: BULK
Mode: Hopper Car
Car #: PSPX003065
Seal No: 245929

Recipient: Phouangsavanh
Fax:

Product:
MARLEX POLYETHYLENE K306 BULK

Lot Number: 8271747

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.1	g/10mi
HLMI Flow Rate	ASTM D1238	11.2	g/10mi
Density	ASTM D1505	0.937	g/cm3
Production Date		11/19/2007	

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP. However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.


Paul S. Newbold
Quality Systems Coordinator

For CoA questions contact Tom Scheirman at 832-813-4637

GSE Roll Allocation

Order 53376
Customer CAAWS
Site Midwest Generation LLC

Roll#	Resin Lot	Product Code	Description	Mfg. Date	Length
104137147	8271106	HDT060A010	HDT060A010	8/31/2007	520
104137238	8271118	HDT060A010	HDT060A010	9/6/2007	520
104137263	8271154	HDT060A010	HDT060A010	9/8/2007	520
104137264	8271154	HDT060A010	HDT060A010	9/8/2007	520
104137340	8271157	HDT060A010	HDT060A010	9/13/2007	520
104137341	8271157	HDT060A010	HDT060A010	9/13/2007	520
104137342	8271157	HDT060A010	HDT060A010	9/13/2007	520
104137343	8271157	HDT060A010	HDT060A010	9/13/2007	520
104137344	8271157	HDT060A010	HDT060A010	9/13/2007	520
104137406	8271162	HDT060A010	HDT060A010	9/17/2007	520
104137407	8271162	HDT060A010	HDT060A010	9/17/2007	520
105136345	8271744	HDT060A010	HDT060A010	12/4/2007	520
105136346	8271744	HDT060A010	HDT060A010	12/4/2007	520
105136347	8271744	HDT060A010	HDT060A010	12/4/2007	520
105136353	8271744	HDT060A010	HDT060A010	12/4/2007	520
105136354	8271744	HDT060A010	HDT060A010	12/4/2007	520
105136356	8271744	HDT060A010	HDT060A010	12/5/2007	520
105136357	8271744	HDT060A010	HDT060A010	12/5/2007	520
105136358	8271744	HDT060A010	HDT060A010	12/5/2007	520
105136359	8271744	HDT060A010	HDT060A010	12/5/2007	520
105136360	8271744	HDT060A010	HDT060A010	12/5/2007	520
105136361	8271744	HDT060A010	HDT060A010	12/5/2007	520
105136362	8271744	HDT060A010	HDT060A010	12/5/2007	520
105136363	8271747	HDT060A010	HDT060A010	12/5/2007	520
105136364	8271747	HDT060A010	HDT060A010	12/5/2007	520
105136365	8271747	HDT060A010	HDT060A010	12/5/2007	520
105136367	8271747	HDT060A010	HDT060A010	12/5/2007	520
105136368	8271747	HDT060A010	HDT060A010	12/5/2007	520

GSE 8.2.4-020 Rev -- 02/03
Monday, February 18, 2008

Page 1 of 1

MWG13-15_49377

ATTACHMENT A3

GEOSYNTHETIC PRODUCT INFORMATION

Submission #20



GSE Lining Technology, Inc.

19103 Gundie Road
Houston, Texas 77073
800-435-2008
281.230.6747

February 18, 2008

Matt Albert
Clean Air and Water Systems, LLC
123 Elm Street
Dousman, WI 53118

RE: Midwest Generation
Project No. 524244

Certification of Compliance

The undersigned, being qualified and authorized to do so, hereby certifies that GSE Lining Technologies Manufacturing Quality Assurance plan was fully implemented during production of the geosynthetic materials for the aforementioned project.

Sincerely,

A handwritten signature in black ink, appearing to read "Daniel E. Semanisin", is written over a horizontal line.

Daniel Semanisin
GSE Technical Support Specialist

cc: Karen Dennison, GSE Lining Technology Inc.



GSE Lining Technology, Inc.

LETTER OF TRANSMITTAL

Brian McKeown
Clean Air and Water Systems, LLC.
123 Elm Street
Dousman, WI 53118-0337

DATE: December 11, 2007
JOB NO: SO 53376
JOB NAME: Midwest Generation, LLC
RE: QC/QA Certificate

COPIES	DESCRIPTION
1	QC/QA Documentation as per Bill of Lading # 72674 & 72671

TRANSMIT VIA:

U.S. Mail

If enclosures are not as noted kindly notify us at once.

SIGNED: Janet M Valadez
DATE: December 11, 2007



Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc. at HOUSTON, TEXAS

Shippers No. 72671

Page 1 of 1

Received at Houston, Texas from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Midwest Generation LLC
C/O Brieser Construction Co.
1800 Channahon Road
Joliet IL 60436

Roll Certifications
Included

Date: 12/10/07

Branch Plant: 1500

Shipping Instructions:

Call 24 hours before delivery

Tedd Mills @ 815-521-0900

Sales Order

53376 SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524244
1		1	EA	FREIGHTSHT001 DOM. SHIPPING CHARGE DOMESTIC SHEET NON TAXABLE		Freight charges are prepaid unless marked collect.
2	105136353	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,973.00	Check box if collect <input type="checkbox"/>
3	105136356	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,920.00	Customer P.O. Number: 1113-07
4	105136357	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,930.00	
5	105136358	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,920.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
6	105136359	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,920.00	
7	105136360	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,920.00	
8	105136362	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,980.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
9	105136363	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,922.00	
10	105136364	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,940.00	Signature of Consignor
11	105136365	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,970.00	Local Verification Signed: X
12	105136367	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,990.00	
13	105136368	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	4,004.00	Pick Up # 18406RR
Total Quantity 140,401				Total Weight: 47,389.00		Truckers P.O. # P0183780

Deliver on 12/12/07

Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (281) 230-6781 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: BENNET

Carrier Signature: _____

Date: MWG13-15_49381



Linberg Technology, Inc

Roll Test Data Report

Bill of Lading: 72671

Sales Order No.
53376

Project Number
524244

Customer Name
CAAWS

Project Location
Joliet, IL

Product Name
HDT060A010

Report Date
12/10/2007



*Modified

Roll No.	ASTM D 594			ASTM D 1004			ASTM D 1004			ASTM D 1004			ASTM D 1004			ASTM D 1004			ASTM D 1004			ASTM D 1004		
	Average Thickness (mil)	TD Strength (psi)	TD Elongation (%)	TD Strength (psi)	TD Elongation (%)	TD Strength (psi)	TD Elongation (%)	TD Strength (psi)	TD Elongation (%)	TD Strength (psi)	TD Elongation (%)	TD Strength (psi)	TD Elongation (%)	TD Strength (psi)	TD Elongation (%)	TD Strength (psi)	TD Elongation (%)	TD Strength (psi)	TD Elongation (%)	TD Strength (psi)	TD Elongation (%)	TD Strength (psi)	TD Elongation (%)	
105136353	59	165	181	184	218	17	18	440	554	53	55	151	0.945	2.59	10	32	18							
105136356	60	162	159	176	205	15	18	448	518	51	54	147	0.944	2.59	10	24	22							
105136357	60	162	159	176	205	15	18	448	518	51	54	147	0.944	2.59	10	24	22							
105136358	60	168	161	172	213	15	17	417	545	51	53	142	0.945	2.86	10	24	19							
105136359	60	168	161	172	213	15	17	417	545	51	53	142	0.945	2.86	10	24	19							
105136360	58	168	161	172	213	15	17	417	545	51	53	142	0.945	2.86	10	23	24							
105136362	57	170	166	184	214	16	18	436	541	53	57	158	0.945	2.56	10	23	21							
105136363	58	170	166	184	214	16	18	436	541	53	57	156	0.945	2.56	10	23	21							
105136364	59	170	166	184	214	16	18	436	541	53	57	158	0.945	2.56	10	24	19							
105136365	57	170	166	184	214	16	18	436	541	53	57	156	0.945	2.56	10	24	19							
105136367	59	162	160	214	202	18	18	588	553	51	55	152	0.944	2.75	10	24	23							
105136368	61	162	160	214	202	18	18	588	553	51	55	152	0.944	2.75	10	24	23							

Approved By: *[Signature]*

This test report shall not be reproduced, except in full, without written approval of the laboratory.

19103 Gundelia Road - Houston, Texas 77073



Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc. at HOUSTON, TEXAS

Shippers No. 72674

Page 1 of 1

Received at Houston, Texas from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Midwest Generation LLC
C/O Brieser Construction Co.
1800 Channahon Road
Joliet IL 60436

Date: 12/10/07

Roll Certifications
Included

Branch Plant: 1500

Shipping Instructions:

Call 24 hours before delivery

Tedd Mills @ 815-521-0900

Sales Order

53376 SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles. Special Marks and Exceptions	Weight	Project# 524244
1		1	EA	FREIGHTSHT001 DOM. SHIPPING CHARGE DOMESTIC SHEET NON TAXABLE		Freight charges are prepaid unless marked collect.
2	104137263	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	4,000.00	Check box if collect <input type="checkbox"/>
3	104137264	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,972.00	Customer P.O. Number: 1113-07
4	104137340	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,932.00	
5	104137341	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,952.00	If this shipment is to be delivered to consignee consignee shall sign the following statement. Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
6	104137342	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,940.00	
7	104137343	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,932.00	
8	104137344	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,936.00	Signature of Consignor
9	105136345	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	4,028.00	
10	105136346	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	4,078.00	Local Verification Signed: X
11	105136347	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	4,000.00	
12	105136354	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,976.00	
13	105136361	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,934.00	Pick Up # 184074R

Deliver on 12/12/07

Total Quantity 140,401

Total Weight: 47,880.00

Truckers P.O. #
PO 176-633

Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (281) 230-6781 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: TMC

Carrier Signature: _____

Date: MWG13-15 49383



LinType Technology, Inc

Roll Test Data Report

Bill of Lading: 72674

Sales Order No.
53376

Project Number
524244

Customer Name
CAAWS

Project Location
Joliet, IL

Product Name
HDT080A010

Report Date
12/10/2007



*Modified

MWG-15-49384

Roll No.	ASTM D 3918				ASTM D 3918				ASTM D 3918				ASTM D 3918				ASTM D 3918				ASTM D 3918			
	Average Thickness (mil)	% Yield	Tensile Strength (psi)	Elongation (%)	Average Thickness (mil)	% Yield	Tensile Strength (psi)	Elongation (%)	Average Thickness (mil)	% Yield	Tensile Strength (psi)	Elongation (%)	Average Thickness (mil)	% Yield	Tensile Strength (psi)	Elongation (%)	Average Thickness (mil)	% Yield	Tensile Strength (psi)	Elongation (%)	Average Thickness (mil)	% Yield	Tensile Strength (psi)	Elongation (%)
104137263	61	58	128	134	155	175	16	17	494	535	47	45	137	0.946	2.51	10	29	21						
104137264	61	57	153	165	210	200	18	17	565	518	54	54	151	0.946	2.52	10	29	21						
104137340	61	58	161	148	198	240	16	18	531	622	51	55	153	0.947	2.44	10	18	22						
104137341	62	58	162	158	189	229	16	17	552	634	51	55	153	0.947	2.41	10	18	22						
104137342	61	57	162	158	189	229	16	17	552	634	51	55	153	0.947	2.41	10	17	21						
104137343	61	58	162	158	189	229	16	17	552	634	51	55	153	0.947	2.41	10	17	21						
104137344	61	58	162	158	189	229	16	17	552	634	51	55	153	0.947	2.41	10	22	22						
105136345	63	59	168	170	207	208	15	16	549	519	54	57	148	0.946	2.59	10	26	18						
105136346	60	55	163	155	205	212	18	18	559	538	53	55	151	0.946	2.58	10	26	21						
105136347	62	58	163	155	205	212	16	18	559	538	53	55	151	0.946	2.58	10	23	21						
105136354	61	58	162	159	176	205	15	18	448	518	51	54	147	0.944	2.59	10	24	21						
105136361	61	58	168	161	172	213	15	17	417	545	51	53	142	0.945	2.66	10	23	24						

Lab

2812306787

Approved By: *Paul Allen*

This test report shall not be reproduced, except in full, without written approval of the laboratory.

19103 Gundlie Road - Houston, Texas 77073

Page: 1 of 1

GSE-8.2.4-029 Rev - 03/05



GSE Lining Technology, Inc.

LETTER OF TRANSMITTAL

Brian McKeown
Clean Air and Water Systems, LLC.
123 Elm Street
Dousman, WI 53118-0337

DATE: December 12, 2007
JOB NO: SO 53376
JOB NAME: Midwest Generation, LLC
RE: QC/QA Certificate

COPIES	DESCRIPTION
1	QC/QA Documentation as per Bill of Lading # 72695

TRANSMIT VIA:

U.S. Mail

If enclosures are not as noted kindly notify us at once.

SIGNED: Janet M Valadez
DATE: December 12, 2007



Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc. at HOUSTON, TEXAS

Shippers No. 72695

Page 1 of 1

Received at Houston, Texas from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Midwest Generation LLC
C/O Brieser Construction Co.
1800 Channahon Road
Joliet IL 60436

Date: 12/11/07

Roll Certifications
Included

Branch Plant: 1500

Shipping Instructions:

Call 24 hours before delivery

Tedd Mills @ 815-521-0900

Sales Order

53376 SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524244
1		1	EA	FREIGHTSHT001 DOM. SHIPPING CHARGE DOMESTIC SHEET NON TAXABLE		Freight charges are prepaid unless marked collect.
2	104137147	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,994.00	Check box if collect <input type="checkbox"/>
3	104137238	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,934.00	Customer P.O. Number: 1113-07
4	104137406	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,978.00	
5	104137407	11700	SF	HDT060A010 60 mil Avg GSE HDW Textured Blk/Wht, HD, 2 Side Tex, 22.5'	3,964.00	

Del. 12/13/07

If this shipment is to be delivered to consignee, consignor shall sign the following statement.

Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.

Signature of Consignor

Local Verification Signed:

X _____

Rich # 18408RR

Seal #

Truckers P.O. # 20187866

Total Quantity 46,801

Total Weight: 15,870.00

Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (281) 230-6781 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: TIE

Carrier Signature: _____


Date: MWG13-15-49386



Linier Technology, Inc.

Roll Test Data Report

Bill of Lading: 72895



Product Name
HDTM60A010

Project Location
Joliet, IL

Customer Name
CAAWS

Project Number
524244

Sales Order No.
53376

Report Date
12/11/2007

*Modified

MWG13-15 49387

Roll No.	ASTM D3394			ASTM D3394 (per IVI 1687)			ASTM D1584			ASTM D1584			ASTM D1584			ASTM D1584			ASTM D1584			ASTM D1584		
	Average Thickness (mil)	TD Strength @ Break (psi)	TD Strength @ Yield (psi)	TD Strength @ Break (psi)	TD Strength @ Yield (psi)	TD Elongation (%)	TD Strength @ Break (psi)	TD Strength @ Yield (psi)	TD Elongation (%)	TD Strength @ Break (psi)	TD Strength @ Yield (psi)	TD Elongation (%)	TD Strength @ Break (psi)	TD Strength @ Yield (psi)	TD Elongation (%)	TD Strength @ Break (psi)	TD Strength @ Yield (psi)	TD Elongation (%)	TD Strength @ Break (psi)	TD Strength @ Yield (psi)	TD Elongation (%)	TD Strength @ Break (psi)	TD Strength @ Yield (psi)	TD Elongation (%)
104137147	59	154	147	209	221	16	18	561	558	51	54	143	0.945	2.54	10	23	23	10	23	23	10	23	23	23
104137238	60	156	147	181	226	16	18	469	616	52	55	150	0.946	2.52	10	24	23	10	24	23	10	24	23	
104137406	62	161	153	188	209	15	17	502	548	52	55	124	0.946	2.31	10	29	22	10	29	22	10	29	22	
104137407	61	161	153	188	209	15	17	502	548	52	55	124	0.946	2.31	10	28	25	10	28	25	10	28	25	

Approved By: *John Allan*

This test report shall not be reproduced, except in full, without written approval of the laboratory.

19103 Gundia Road - Houston, Texas 77073

08:10 70 11 08

28 1

2812306782



GSE Lining Technology, Inc.

LETTER OF TRANSMITTAL

Brian McKeown
Clean Air and Water Systems, LLC.
123 Elm Street
Dousman, WI 53118-0337

DATE: January 2, 2008
JOB NO: SO 53376
JOB NAME: Midwest Generation, LLC
RE: QC/QA Certificate

COPIES	DESCRIPTION
1	QC/QA Documentation as per Bill of Lading # 72947

TRANSMIT VIA:

U.S. Mail

If enclosures are not as noted kindly notify us at once.

SIGNED: Janet M Valadez
DATE: January 2, 2008



Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc. at Kingstree, SC

Shippers No. 72947

Page 1 of 3

Received at Kingstree, SC from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: **CAAWS/Midwest Generation LLC**
C/O Brieser Construction Co.
1800 Channahon Road
Joliet IL 60436

Date: 12/27/07

Branch Plant: 1503

Shipping Instructions:

Call 24 hours before delivery

ETA 12-31-07
Tedd Mills @ 815-521-0900

Sales Order

53376 SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524244	
1		1	EA	FREIGHTGEO001 DOM. SHIPPING CHARGE		Freight charges are prepaid unless marked collect.	
2	130288407	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	394.00		
3	130288408	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	398.00	Check box if collect <input type="checkbox"/>	
4	130288410	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	398.00	Customer P.O. Number: 1113-07	
5	130288411	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	400.00		
6	130288412	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	396.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.	
7	130288413	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	395.00		
8	130288414	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	389.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.	
9	130288415	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	392.00		
10	130288416	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	400.00	<i>Wendy Howell</i> Signature of Consignor	
11	130288417	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	403.00		
12	130288418	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	401.00	Local Verification Signed: <i>[Signature]</i>	
13	130288419	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	399.00		
14	130288420	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	396.00	Pick Up # 10937KS	
15	130288421	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	401.00		
16	130288422	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	403.00	Seal #	
17	130288423	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	399.00		
19.001					Continued on next page....	15,037.00	Truckers P.D. #

Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (843) 201-1520 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

TRU# 53205

Carrier Name: *[Signature]*

Carrier Signature: *[Signature]*

Date: 12-27-07



Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc. at Kingstree, SC

Shippers No. 72947

Page 2 of 3

Received at Kingstree, SC from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Midwest Generation LLC
C/O Brieser Construction Co.
1800 Channahon Road
Joliet IL 60436

Date: 12/27/07

Branch Plant: 1503

Shipping Instructions:

Call 24 hours before delivery

Tedd Mills @ 815-521-0900

Sales Order

53376 SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524244	
18	130288424	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	398.00	Freight charges are prepaid unless marked collect.	
19	130288425	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	392.00		
20	130288426	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	396.00	Check box if collect <input type="checkbox"/>	
21	130288427	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	394.00	Customer P.O. Number: 1113-07	
22	130288428	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	396.00		
23	130288429	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	392.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.	
24	130288430	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	393.00		
25	130288431	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	393.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.	
26	130288432	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	397.00		
27	130288433	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	392.00	Signature of Consignor	
28	130288434	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	395.00	Local Verification Signed:	
29	130288435	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	390.00		
30	130288436	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	393.00	X	
31	130288437	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	394.00		
32	130288438	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	394.00	Pick Up #	
33	130288439	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	395.00	Seal #	
34	130288440	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	395.00	Truckers P.O. #	
19.001					Continued on next page.....		15,037.00

Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (843) 201-1520 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: _____

Carrier Signature: _____

Date: _____



Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc. at Kingstree, SC

Shippers No. 72947

Page 3 of 3

Received at Kingstree, SC from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Midwest Generation LLC
C/O Brieser Construction Co.
1800 Channahon Road
Joliet IL 60436

Date: 12/27/07

Branch Plant: 1503

Shipping Instructions:

Call 24 hours before delivery

Tedd Mills @ 815-521-0900

Sales Order

53376

50

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524244
35	130288441	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	396.00	Freight charges are prepaid unless marked collect Check box if collect <input type="checkbox"/> Customer P.O. Number: 1113-07 If this shipment is to be delivered to consignee, consignee shall sign the following statement Carrier may decline to deliver this shipment without payment of freight and all other lawful charges. Signature of Consignor Local Verification Signed: X Pick Up # Seal # Truckers P.O. #
36	130288442	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	395.00	
37	130288443	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	395.00	
38	130288444	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	394.00	
39	130288445	500	SY	GEO1208002 Geotextile 12 oz/yd2 MARV	394.00	
Total Quantity		18,001			Total Weight:	16,037.00

Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (843) 201-1520 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: _____

Carrier Signature: _____

Date: _____

Rou Res. Data Report

Bill of Lading: 72947

GSE Nonwoven Technology



Report Date
12/27/2007

Modified

Product Name
GEO1208002

Project Location
Joliet, IL

Customer Name
CAAWS

Project Number
524244

Sales Order No.
53376

Roll No.	ASTM D 481		ASTM D 481		ASTM D 481		ASTM D 481		ASTM D 481		ASTM D 481		ASTM D 481		ASTM D 481		ASTM D 481		
	Average Sample Flow Rate (g/min) (2)	Water penetration (cm/sec)	Permeability (cm/sec)	Flow Rate (g/min)	Opening Size (mm)	Aperture (mm)	Porosity (%)	Retention (%)	Retention (%)	Retention (%)	Retention (%)	Retention (%)	Retention (%)	Retention (%)	Retention (%)	Retention (%)	Retention (%)	Retention (%)	Retention (%)
130288407	115	0.80	1.6	0.150	718	236	395	252	122	109	451	364	186	13.6					
130288408	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288410	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288411	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288412	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288413	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288414	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288415	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288416	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288417	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288418	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288419	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288420	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288421	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288422	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288423	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288424	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288425	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288426	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288427	115	0.80	1.6	0.150	668	246	373	238	126	104	406	333	169	12.9					
130288428	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7					
130288429	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7					
130288430	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7					

Approved By: Walter T. Danziger

This test report shall not be reproduced, except in full, without written approval of the laboratory.

Kingsfree Lab - US

Page: 1 of 2

GSE-8.2 4-029 Rev -- 03/05



Roll Test Data Report

Bill of Lading: 72947



Report Date
12/27/2007

*Modified

Sales Order No. 53376
 Project Number 524244
 Customer Name CAAWS
 Project Location Joliet, IL
 Product Name GEO1208002

Roll No.	ASTM D 1681		ASTM D 1708		ASTM D 1811		ASTM D 1813		ASTM D 4012		ASTM D 5199			
	Average Sample Flow Rate (g/min)	Water Permeability (cm/sec)	Permeation (Sec-l)	Aperture (micron)	Mullen Burst Strength (psi)	Proctor Resistance (psi)	Free Tear Strength (J)	Trip Tear Strength (J)	Trip Tear Strength (J)	Grab Elongation (%)	Grab Elongation (%)	Grab Tensile (N)	Grab Tensile (N)	
130288431	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7
130288432	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7
130288433	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7
130288434	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7
130288435	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7
130288436	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7
130288437	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7
130288438	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7
130288439	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7
130288440	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7
130288441	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7
130288442	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7
130288443	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7
130288444	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7
130288445	115	0.80	1.6	0.150	654	246	282	195	118	96	414	357	154	12.7

MWG13-15_49393

Approved By: *Nielson J. Danziger*

This test report shall not be reproduced, except in full, without written approval of the laboratory.

Kingsree Lab - US



GSE Lining Technology, Inc.

LETTER OF TRANSMITTAL

Brian McKeown
Clean Air and Water Systems, LLC.
123 Elm Street
Dousman, WI 53118-0337

DATE: January 2, 2008
JOB NO: SO 53376
JOB NAME: Midwest Generation, LLC
RE: QC/QA Certificate

COPIES	DESCRIPTION
1	QC/QA Documentation as per Bill of Lading # 72923 & 72926

TRANSMIT VIA:

U.S. Mail

If enclosures are not as noted kindly notify us at once.

SIGNED: Janet M Valadez
DATE: January 2, 2008



Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc. at Kingstree, SC

Shippers No. 72926

Page 1 of 3

Received at Kingstree, SC from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Midwest Generation LLC
C/O Brieser Construction Co.
1800 Channahon Road
Joliet IL 60436

Date: 12/21/07

Branch Plant: 1503

Shipping Instructions:

Call 24 hours before delivery

ETA 12-28-07
Tedd Mills @ 815-521-0900

Sales Order

53376 SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524244
1		1	EA	FREIGHT GEO001 DOM. SHIPPING CHARGE		
2	130288335	500	SY	DOMESTIC GEOTEXTILE NONTAXABLE GEO1608002 Geotextile 16 oz/yd2 MARV	506.00	Freight charges are prepaid unless marked collect.
3	130288336	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	509.00	
4	130288337	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	509.00	Check box if collect <input type="checkbox"/>
5	130288338	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	509.00	Customer P.O. Number: 1113-07
6	130288339	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	508.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
7	130288340	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	506.00	
8	130288341	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	506.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
9	130288342	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	504.00	
10	130288343	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	508.00	<i>Wendy S. ...</i> Signature of Consignor
11	130288344	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	505.00	
12	130288345	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	505.00	Local Verification Signed: <i>[Signature]</i>
13	130288346	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	509.00	
14	130288347	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	508.00	Pick Up # 10939K2
15	130288348	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	508.00	
16	130288349	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	503.00	Seal #
17	130288350	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	507.00	Truckers P.O. #

17,501

Continued on next page....

17,721.00

Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (843) 201-1520 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

TR# 76607

Carrier Name: *RG JT*

Carrier Signature: *[Signature]*

Date: *12-21-07*



Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc. at Kingstree, SC

Shippers No. 72926

Page 2 of 3

Received at Kingstree, SC from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Midwest Generation LLC
C/O Brieser Construction Co.
1800 Channahon Road
Joliet IL 60436

Date: 12/21/07

Branch Plant: 1503

Shipping Instructions:

Call 24 hours before delivery

Tedd Mills @ 815-521-0900

Sales Order

53376 SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524244	
18	130288351	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	503.00	Freight charges are prepaid unless marked collect.	
19	130288352	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	508.00		
20	130288353	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	508.00	Check box if collect <input type="checkbox"/>	
21	130288354	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	507.00	Customer P.O. Number: 1113-07	
22	130288355	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	504.00		
23	130288356	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	504.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.	
24	130288357	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	504.00		
25	130288359	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	506.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.	
26	130288360	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	504.00		
27	130288361	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	503.00	Signature of Consignor	
28	130288362	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	507.00	Local Verification Signed:	
29	130288363	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	505.00		
30	130288364	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	505.00	X	
31	130288365	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	505.00		
32	130288366	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	507.00	Pick Up #	
33	130288367	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	503.00	Seal #	
34	130288369	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	514.00	Truckers P.O. #	
17,501					Continued on next page....		17,721.00

Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (843) 201-1520 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: _____

Carrier Signature: _____

Date: _____



Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc. at Kingstree, SC

Shippers No. 72926

Page 3 of 3

Received at Kingstree, SC from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: **CAAWS/Midwest Generation LLC**
C/O Briaser Construction Co.
1800 Channahon Road
Joliet IL 60436

Date: 12/21/07

Branch Plant: 1503

Shipping Instructions:

Call 24 hours before delivery

Tedd Mills @ 815-521-0900

Sales Order

53376 SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524244
35	130288404	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	505.00	Freight charges are prepaid unless marked collect. Check box if collect <input type="checkbox"/> Customer P.O. Number: 1113-07 If this shipment is to be delivered to consignee, consignee shall sign the following statement. Carrier may decline to deliver this shipment without payment of freight and all other lawful charges. Signature of Consignor Local Verification Signed: X Pick Up # Seal # Truckers P.O. #
36	130288405	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	509.00	
Total Quantity 17,501					Total Weight: 17,721.00	

Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (843) 207-1520 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: _____

Carrier Signature: _____

Date: _____



GSE Nonwoven Technology

Roll Test Data Report

Bill of Lading: 72926

Sales Order No.
53376

Project Number
524244

Customer Name
CAAWS

Project Location
Joliet, IL

Product Name
GEO1608002

Report Date
12/21/2007



*Modified

Roll No.	ASTM D 481		ASTM D 1211		ASTM D 1211		ASTM D 1211		ASTM D 1211		ASTM D 1211		ASTM D 1211		ASTM D 1211		ASTM D 1211		ASTM D 1211			
	Average Sample	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	Flow Rate (g/min)	
130288335	87	0.60	1.2	0.150	822	304	446	228	121	121	517	411	195	16.1	195	16.4	195	16.4	195	16.4	195	16.4
130288336	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288337	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288338	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288339	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288340	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288341	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288342	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288343	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288344	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288345	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288346	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288347	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288348	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288349	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288350	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288351	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288352	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288353	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288354	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288355	87	0.60	1.2	0.150	840	300	399	253	103	103	550	403	195	16.4	195	16.4	195	16.4	195	16.4	195	16.4
130288356	87	0.60	1.2	0.150	864	312	553	283	113	113	583	431	197	16.8	197	16.8	197	16.8	197	16.8	197	16.8
130288357	87	0.60	1.2	0.150	864	312	553	283	113	113	583	431	197	16.8	197	16.8	197	16.8	197	16.8	197	16.8

Approved By: *Vicki T. Penner*

This test report shall not be reproduced, except in full, without written approval of the laboratory.

Kingsree Lab - US



GSE Nanowave Technology

Roll Test Data Report

Bill of Lading: 72926

Sales Order No.
53376

Project Number
524244

Customer Name
CAAWS

Project Location
Joliet, IL

Product Name
GEO1608002

Report Date
12/21/2007



Modified

MWG13-15 49398

Roll No.	Average Sample Flow Rate (g/min) (1/2)	ASTM D 4101 River Primability (max)	ASTM D 4101 Permeability (Sec-1)	ASTM D 4211 Aperture Opening Size (mm)	ASTM D 726 Adhesion Strength (psi)	ASTM D 4011 Porosity Resistance (psi)	ASTM D 4111 Trap Low Strength (1)	ASTM D 4111 Trap Low Strength (2)	ASTM D 4111 Trap Low Strength (3)	ASTM D 4111 Trap Low Strength (4)	ASTM D 4111 Trap Low Strength (5)	ASTM D 4111 Trap Low Strength (6)	ASTM D 4111 Trap Low Strength (7)	ASTM D 4111 Trap Low Strength (8)	ASTM D 4111 Trap Low Strength (9)	ASTM D 4111 Trap Low Strength (10)	ASTM D 4111 Trap Low Strength (11)	ASTM D 4111 Trap Low Strength (12)	ASTM D 4111 Trap Low Strength (13)	ASTM D 4111 Trap Low Strength (14)	ASTM D 4111 Trap Low Strength (15)	ASTM D 4111 Trap Low Strength (16)	ASTM D 4111 Trap Low Strength (17)	ASTM D 4111 Trap Low Strength (18)	ASTM D 4111 Trap Low Strength (19)	ASTM D 4111 Trap Low Strength (20)	ASTM D 4111 Trap Low Strength (21)	ASTM D 4111 Trap Low Strength (22)	ASTM D 4111 Trap Low Strength (23)	ASTM D 4111 Trap Low Strength (24)	ASTM D 4111 Trap Low Strength (25)	ASTM D 4111 Trap Low Strength (26)	ASTM D 4111 Trap Low Strength (27)	ASTM D 4111 Trap Low Strength (28)	ASTM D 4111 Trap Low Strength (29)	ASTM D 4111 Trap Low Strength (30)	ASTM D 4111 Trap Low Strength (31)	ASTM D 4111 Trap Low Strength (32)	ASTM D 4111 Trap Low Strength (33)	ASTM D 4111 Trap Low Strength (34)	ASTM D 4111 Trap Low Strength (35)	ASTM D 4111 Trap Low Strength (36)	ASTM D 4111 Trap Low Strength (37)	ASTM D 4111 Trap Low Strength (38)	ASTM D 4111 Trap Low Strength (39)	ASTM D 4111 Trap Low Strength (40)	ASTM D 4111 Trap Low Strength (41)	ASTM D 4111 Trap Low Strength (42)	ASTM D 4111 Trap Low Strength (43)	ASTM D 4111 Trap Low Strength (44)	ASTM D 4111 Trap Low Strength (45)	ASTM D 4111 Trap Low Strength (46)	ASTM D 4111 Trap Low Strength (47)	ASTM D 4111 Trap Low Strength (48)	ASTM D 4111 Trap Low Strength (49)	ASTM D 4111 Trap Low Strength (50)
130288359	87	0.60	1.2	0.150	884	312	553	283	113	121	583	431	197	16.8																																										
130288360	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8																																										
130288361	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8																																										
130288362	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8																																										
130288363	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8																																										
130288364	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8																																										
130288365	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8																																										
130288366	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8																																										
130288367	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8																																										
130288369	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8																																										
130288404	87	0.60	1.2	0.150	832	272	483	286	125	119	580	408	198	16.0																																										
130288405	87	0.60	1.2	0.150	832	272	483	286	125	119	580	408	198	16.0																																										

Approved By: Nicole T. Parnot

This test report shall not be reproduced, except in full, without written approval of the laboratory.



Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc. at Kingstree, SC

Shippers No. 72923

Page 1 of 3

Received at Kingstree, SC from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Midwest Generation LLC
C/O Brieser Construction Co.
1800 Channahon Road
Joliet IL 60436

Date: 12/21/07

Branch Plant: 1503

Shipping Instructions:

Call 24 hours before delivery

ETA 12-28-07
Tedd Mills @ 815-521-0900

Sales Order

53376 SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524244	
1		1	EA	FREIGHTGEO001 DOM. SHIPPING CHARGE			
2	130288368	500	SY	DOMESTIC GEOTEXTILE NONTAXABLE GEO1608002 Geotextile 16 oz/yd2 MARV	503.00	Freight charges are prepaid unless marked collect.	
3	130288370	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	515.00	Check box if collect <input type="checkbox"/>	
4	130288371	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	515.00	Customer P.O. Number: 1113-07	
5	130288372	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	513.00		
6	130288373	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	512.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.	
7	130288374	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	511.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.	
8	130288375	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	508.00	<i>Wendy Pearson</i> Signature of Consignor	
9	130288376	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	509.00	Local Verification Signed:	
10	130288377	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	509.00	<i>[Signature]</i>	
11	130288378	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	509.00		
12	130288379	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	508.00		
13	130288380	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	504.00		
14	130288381	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	503.00		
15	130288382	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	501.00	Pick Up # 10938KS	
16	130288383	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	539.00	Seal #	
17	130288384	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	531.00	Truckers P.O. #	
17,501		<i>Continued on next page.....</i>				17,747.00	

Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (843) 201-1520 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: *RGT*

Carrier Signature: *[Signature]*

Date: 12-21-07



Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc. at Kingstree, SC

Shippers No. 72923

Page 2 of 3

Received at Kingstree, SC from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Midwest Generation LLC
C/O Brieser Construction Co.
1800 Channahon Road
Joliet IL 60436

Date: 12/21/07

Branch Plant: 1503

Shipping Instructions:

Call 24 hours before delivery

Tedd Mills @ 815-521-0900

Sales Order

53376 SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524244
18	130288385	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	539.00	Freight charges are prepaid unless marked collect.
19	130288386	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	504.00	
20	130288387	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	502.00	Check box if collect <input type="checkbox"/>
21	130288388	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	501.00	Customer P.O. Number: 1113-07
22	130288389	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	500.00	
23	130288390	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	500.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
24	130288391	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	501.00	
25	130288392	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	500.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
26	130288393	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	502.00	
27	130288394	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	500.00	Signature of Consignor
28	130288395	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	500.00	
29	130288396	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	500.00	Local Verification Signed:
30	130288397	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	500.00	
31	130288398	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	502.00	X
32	130288399	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	500.00	Pick Up #
33	130288400	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	500.00	
34	130288401	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	501.00	Seal #
17,501					17,747.00	

Continued on next page....

Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (843) 201-1520 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: _____

Carrier Signature: _____

Date: _____



Shipping Order - Packing List - Original - NOT Negotiable

GSE Lining Technology, Inc. at Kingstree, SC

Shippers No. 72923

Page 3 of 3

Received at Kingstree, SC from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditional on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Midwest Generation LLC
C/O Brieser Construction Co.
1800 Channahon Road
Joliet IL 60436

Date: 12/21/07

Branch Plant: 1503

Shipping Instructions:

Call 24 hours before delivery

Tedd Mills @ 815-521-0900

Sales Order

53376 SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524244
35	130288402	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	501.00	Freight charges are prepaid unless marked collect. Check box if collect <input type="checkbox"/> Customer P.O. Number: 1113-07 If this shipment is to be delivered to consignee, consignee shall sign the following statement. Carrier may decline to deliver this shipment without payment of freight and all other lawful charges. Signature of Consignor Local Verification Signed: X _____ Pick Up # Seal # Truckers P.O. #
36	130288403	500	SY	GEO1608002 Geotextile 16 oz/yd2 MARV	504.00	
Total Quantity		17,501	Total Weight:		17,747.00	

Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (843) 201-1520 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: _____

Carrier Signature: _____

Date: _____



GSE Nonwoven Technology

Roll Test Data Report

Bill of Lading: 72923

MWG13-15 49403

Sales Order No.
53376

Project Number
524244

Customer Name
CAAWS

Project Location
Joliet, IL

Product Name
GEO1608002

Report Date
12/21/2007



*Modified

Roll No.	Average Sample Flow Rate (gallons/m ² /hr)	ASTM D 4811		ASTM D 4811		ASTM D 4811		ASTM D 4811		ASTM D 4811		ASTM D 3199		ASTM D 3199	
		Permeability (cm ² /s)	Permeability (cm ² /s)	Apparent Opening Size (cm)	Apparent Opening Size (cm)	Median Sieve Strength (psi)	Median Sieve Strength (psi)	Porosity Retention (psi)	Porosity Retention (psi)	Trap Loss Strength (psi)	Trap Loss Strength (psi)	Leak Coefficient (m ² /s)	Leak Coefficient (m ² /s)	Crack Strength (psi)	Crack Strength (psi)
130288368	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8	
130288370	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8	
130288371	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8	
130288372	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8	
130288373	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8	
130288374	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8	
130288375	87	0.60	1.2	0.150	864	312	553	283	113	121	583	431	197	16.8	
130288376	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288377	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288378	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288379	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288380	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288381	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288382	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288383	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288384	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288385	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288386	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288387	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288388	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288389	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288390	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	
130288391	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8	

Approved By: *Vince T. Davis*

This test report shall not be reproduced, except in full, without written approval of the laboratory.

Page: 1 of 2

GSE-8.2.4-029 Rev... 03/05





GSE Nonwoven Technology

Roll Test Data Report

Bill of Lading: 72923

Sales Order No.
53376

Project Number
524244

Customer Name
CAAWS

Project Location
Joliet, IL

Product Name
GEO1608002

Report Date
12/21/2007



*Modified

Roll No.	ASTM D 4971		ASTM D 4751		ASTM D 3786		ASTM D 4131		ASTM D 4533		ASTM D 4832		ASTM D 3777		ASTM D 3381			
	Average Sample 1.5m (100g)	Water penetration (ml/min/ft ²)	Permeability (Sec-ft)	Opening Size (mm)	Apparent Weight	Machine Headweight	Flap Ten Strength (lb)	Flap Ten Strength (N)	Top Ten Strength (lb)	Top Ten Strength (N)	Crane Strength (lb)	Crane Strength (N)	Line Extension (ft)	Line Extension (m)	Grab Strength (lb)	Grab Strength (N)	Thickness	Mass per Unit Area (oz/yd ²)
130288392	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8				
130288393	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8				
130288394	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8				
130288395	87	0.60	1.2	0.150	810	282	536	286	112	123	644	420	198	16.8				
130288396	87	0.60	1.2	0.150	832	272	483	286	125	119	580	408	198	16.0				
130288397	87	0.60	1.2	0.150	832	272	483	286	125	119	580	408	198	16.0				
130288398	87	0.60	1.2	0.150	832	272	483	286	125	119	580	408	198	16.0				
130288399	87	0.60	1.2	0.150	832	272	483	286	125	119	580	408	198	16.0				
130288400	87	0.60	1.2	0.150	832	272	483	286	125	119	580	408	198	16.0				
130288401	87	0.60	1.2	0.150	832	272	483	286	125	119	580	408	198	16.0				
130288402	87	0.60	1.2	0.150	832	272	483	286	125	119	580	408	198	16.0				
130288403	87	0.60	1.2	0.150	832	272	483	286	125	119	580	408	198	16.0				

Approved By: Nancy T. Peniston

This test report shall not be reproduced, except in full, without written approval of the laboratory.

ATTACHMENT A4

**GEOMEMBRANE INSTALLER'S DAILY LOGS
AND QC DOCUMENTATION
(IMPOUNDMENT #1 AND #2)**

A4

IMPOUNDMENT #1

SW-111111-1

CAAW Systems

TRIAL WELD TESTING REPORT FORM

PAGE NO.: 1

PROJECT NAME:		Midwest Gen Ash Pond 1		JOB NUMBER:		0		MAT'L TYPE:								
TENSIONMETER ID:		0		EXTRUSION		BARREL		PREHEAT		FUSION						
DATE	SAMPLE I.D. (TW#)	TIME	AMB. TEMP (°F)	WEATHER (CLOUDY/SUNNY)	QC INT	MACH NO.	SEAMER INT	WEDGE/ SET SPEED	PEEL (PPI)	SHEAR (PPI)	P/F	Comments				
10/1/2008	1	08:27	54	cloudy	ss	138	hn	W: 850	167	162	155	184	188	183	P	
10/1/2008	2	08:25	54	cloudy	ss	427	kk	S: 350	162	151	154					
10/1/2008	3	13:30	68	cloudy	ss	427	kk	W: 850	152	147	158	179	183	188	P	
10/1/2008	4	13:00	68	cloudy	ss	138	hn	S: 350	164	156	155					
10/2/2008	1	08:05	58	cloudy	ss	138	hn	W: 850	130	133	126	164	166	160	P	
10/2/2008	2	08:00	58	cloudy	ss	427	kk	S: 350	128	124	124					
10/2/2008	3	08:45	65	cloudy	ss	175	vk	W: 850	130	140	133	160	158	155	P	
10/2/2008	4	13:05	65	cloudy	ss	175	vk	S: 350	129	132	129					
								W: 850	142	154	157	178	172	183	P	
								S: 350	133	148	149					
								W: 850	151	143	148	181	167	188	P	
								S: 350	156	164	155					
								W: 850	134	138	142	189	182	190	P	
								S: 350								
								W: 850	128	136	132	174	180	177	P	
								S: 350								
								W: 850								
								S: 350								
								W: 850								
								S: 350								
								W: 850								
								S: 350								
								W: 850								
								S: 350								
								W: 850								
								S: 350								

TRIAL WELD TESTING REPORT FORM

PROJECT NAME:		Midwest Gen Ash Pond 1		JOB NUMBER:		0		MATT TYPE:				
TENSIO METER ID:		0		EXTRUSION		FUSION		FIELD WELD VALUES		Comments		
DATE	SAMPLE I.D. (TW#)	TIME	AMB. TEMP (°F)	WEATHER (CLOUDY/SUNNY)	QC INT	MACH NO.	SEAMER INT	BARREL/ PREHEAT	WEDGE/ SET SPEED		PEEL (PPI)	SHEAR (PPI)
10/3/2008	1	07:20	57	cloudy	ss	175	vk	B: 545 P: 245	W: 850 S: 350	129 130 140	168 163 170	P
10/3/2008	2	10:30	57	cloudy	ss	427	kk	B: 545 P: 245	W: 850 S: 350	128 128 140	175 157 168	P
10/3/2008	3	10:27	57	cloudy	ss	138	hn	B: 545 P: 245	W: 850 S: 350	145 130 147	173 171 170	P
10/3/2008	4	13:20	64	cloudy	ss	427	kk	B: 545 P: 245	W: 850 S: 350	139 144 128	160 159 159	P
10/3/2008	5	13:19	64	cloudy	ss	138	hn	B: 545 P: 245	W: 850 S: 350	142 132 125	165 157 163	P
10/3/2008	6	13:35	64	cloudy	ss	175	vk	B: 515 P: 235	W: 850 S: 350	115 102 123	165 162 151	P
10/4/2008	1	07:03	41	sunny	ss	138	hn	B: 545 P: 245	W: 850 S: 350	151 170 158	198 191 190	P
10/4/2008	2	07:30	41	sunny	ss	427	kk	B: 545 P: 245	W: 850 S: 350	148 164 163	188 190 185	P
10/4/2008	3	07:35	41	sunny	ss	175	vk	B: 545 P: 245	W: 850 S: 350	162 154 171	201 200 198	P
10/4/2008	4	13:05	69	sunny	ss	175	vk	B: 515 P: 215	W: 850 S: 350	148 132 137	154 150 163	P
								B: 545 P: 245	W: 850 S: 350			
								B: 515 P: 215	W: 850 S: 350			
								B: 545 P: 245	W: 850 S: 350			
								B: 515 P: 215	W: 850 S: 350			

PANEL PLACEMENT FORM

PROJECT NAME:		Midwest Gen Ash Pond 1			JOB NUMBER:		0		Material Type:	
DATE	TIME	PANEL NO.	PANEL LENGTH (FT)	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.	COMMENTS			
10/1/2008		P1	58	22.00	1,276	365				
10/1/2008		P2	58	22.00	1,276					
10/1/2008		P3	58	22.00	1,276					
10/1/2008		P4	58	22.00	1,276					
10/1/2008		P5	58	22.00	1,276					
10/1/2008		P6	58	22.00	1,276					
10/1/2008		P7	58	22.00	1,276					
10/1/2008		P8	58	22.00	1,276					
10/1/2008		P9	58	22.00	1,276					
10/1/2008		P10	58	22.00	1,276					
10/1/2008		P11	58	22.00	1,276					
10/1/2008		P12	58	22.00	1,276					
10/1/2008		P13	58	22.00	1,276					
10/1/2008		P14	58	22.00	1,276					
10/1/2008		P15	58	22.00	1,276					
10/1/2008		P16	58	22.00	1,276					
10/1/2008		P17	58	22.00	1,276					
10/1/2008		P18	58	22.00	1,276					
10/1/2008		P19	52	22.00	1,144					
10/1/2008		P20	52	22.00	1,144					
10/1/2008		P21	17	17.00	145					
10/1/2008		P22	52	22.00	1,144					
10/1/2008		P23	76	22.00	1,518					
10/1/2008		P24	76	22.00	1,672					
Total Area (SF) This Page Only =						29,735				

W. H. H. 22

PANEL PLACEMENT FORM

PROJECT NAME:		Midwest Gen Ash Pond 1		JOB NUMBER:		0		Material Type:	
DATE	TIME	PANEL NO.	PANEL LENGTH (FT)	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.	COMMENTS		
10/1/2008		P25	58	22.00	968	362			
10/1/2008		P26	30	15.00	225				
10/1/2008		P27	35	22.00	385				
10/1/2008		P28	53	22.00	968				
10/1/2008		P29	417	22.00	9,174				
10/2/2008		P30	470	22.00	10,340				
10/2/2008		P31	478	22.00	10,516				
10/2/2008		P32	478	22.00	10,516				
10/2/2008		P33	478	22.00	10,516				
10/2/2008		P34	478	22.00	10,516				
10/3/2008		P35	55	22.00	1,210				
10/3/2008		P36	26	18.00	234				
10/3/2008		P37	26	16.00	208				
10/3/2008		P38	58	22.00	792				
10/3/2008		P39	113	22.00	2,486				
10/3/2008		P40	50	22.00	1,100				
10/3/2008		P41	113	22.00	2,486				
10/3/2008		P42	113	22.00	2,486				
10/3/2008		P43	113	22.00	2,486				
10/3/2008		P44	113	22.00	2,486				
10/3/2008		P45	113	22.00	2,486				
10/3/2008		P46	65	22.00	1,430				
10/3/2008		P47	48	22.00	1,056				
10/3/2008		P48	113	22.00	2,486				
Total Area (SF) This Page Only =						87,556			

CAAW Systems

PANEL PLACEMENT FORM

PROJECT NAME:		Midwest Gen Ash Pond 1					JOB NUMBER:	0	Material Type:	COMMENTS
DATE	TIME	PANEL NO.	PANEL LENGTH (FT)	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.				
10/3/2008		P49	113	22.00	2,486	364				
10/3/2008		P50	113	22.00	2,486		364			
10/3/2008		P51	113	22.00	2,486			364		
10/3/2008		P52	113	22.00	2,486				134	
10/4/2008		P53	113	22.00	2,486				134	
10/4/2008		P54	51	22.00	1,122				134	
10/4/2008		P55	62	22.00	1,364				116	
10/4/2008		P56	113	22.00	2,486				116	
10/4/2008		P57	100	22.00	2,200				346	
10/4/2008		P58	100	22.00	2,200				346	
10/4/2008		P59	100	22.00	2,200				346	
10/4/2008		P60	100	22.00	2,200				346	
10/4/2008		P61	100	22.00	1,529				346	
10/4/2008		P62	44	22.00	484				344	
10/4/2008		P63	27	13.00	176				344	
10/4/2008		P64	54	13.00	351				346	
10/4/2008		P65	51	22.00	1,122				346	
10/4/2008		P66	47	22.00	1,034				356	
10/4/2008		P67	50	22.00	1,100				357	
						Total Area (SF) This Page Only =				31,998

Submital #24

CAAW Systems

PANEL SEAMING FORM

PAGE NO.: 1

PROJECT NAME:		Midwest Gen Ash Pond 1		JOB #:		0		MATERIAL TYPE:		
DATE	TIME	SEAM NO.	SEAM LENGTH (FT)	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP (MPH / °F)	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT
10/1/2008	08:40	P1/P2	58	kk	850	350	427	10MPH/54		
10/1/2008	08:38	P2/P3	58	hn	850	350	138	10MPH/54		
10/1/2008	08:50	P3/P4	58	kk	850	350	427	10MPH/54		
10/1/2008	08:56	P4/P5	58	hn	850	350	138	10MPH/54		
10/1/2008	09:10	P6/P7	58	kk	850	350	427	10MPH/54		
10/1/2008	09:13	P7/P8	58	hn	850	350	138	10MPH/54		
10/1/2008	09:45	P9/P10	58	kk	850	350	427	10MPH/54		
10/1/2008	09:51	P10/P11	58	hn	850	350	138	10MPH/54		
10/1/2008	10:00	P11/P12	58	kk	850	350	427	10MPH/54		
10/1/2008	10:08	P12/P13	58	hn	850	350	138	10MPH/54		
10/1/2008	10:27	P14/P15	58	hn	850	350	138	10MPH/54		
10/1/2008	10:30	P15/P16	58	kk	850	350	427	10MPH/54		
10/1/2008	09:35	P8/P9	58	hn	850	350	138	10MPH/54		
10/1/2008	09:14	P5/P6	58	hn	850	350	138	10MPH/54		
10/1/2008	10:15	P13/P14	58	kk	850	350	427	10MPH/54		
10/1/2008	10:53	P16/P17	58	hn	850	350	138	10MPH/54		
10/1/2008	11:00	P17/P18	58	kk	850	350	427	10MPH/54		
10/1/2008	11:10	P18/P19	58	hn	850	350	138	10MPH/54		
10/1/2008	12:10	P19/P20	52	kk	850	350	427	10MPH/54		
10/1/2008	11:27	P20/P21	17	hn	850	350	138	10MPH/54		
10/1/2008	11:58	P21/P22	17	hn	850	350	138	10MPH/54		
10/1/2008	12:00	P22/P23	52	kk	850	350	427	10MPH/54		
10/1/2008	11:44	P23/P24	69	hn	850	350	138	10MPH/54		
10/1/2008	12:26	P20/P22	28	kk	850	350	427	10MPH/54		

CAAW Systems
 PANEL SEAMING FORM

PROJECT NAME:		Midwest Gen Ash Pond 1		JOB #:		0		MATERIAL TYPE:		
DATE	TIME	SEAM NO.	SEAM LENGTH (FT)	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP (MPH / °F)	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT
10/1/2008	14:10	P25/P28	21	kk	850	350	427	10MPH/54		
10/1/2008	14:10	P25/P27	5	hn	850	350	138	10MPH/54		
10/1/2008	13:35	P1/P25	58	kk	850	350	427	10MPH/54		
10/1/2008	13:48	P25/P26	30	hn	850	350	138	10MPH/54		
10/1/2008	14:10	P26/P27	29	hn	850	350	138	10MPH/54		
10/1/2008	14:00	P27/P28	35	kk	850	350	427	10MPH/54		
10/1/2008	14:50	P29/P25	10	kk	850	350	427	10MPH/54		
10/1/2008	14:25	P29/P30	417	hn	850	350	138	10MPH/54		
10/1/2008	15:05	P29/P1	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P2	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P3	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P4	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P5	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P6	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P7	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P8	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P9	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P10	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P12	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P13	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P14	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P15	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P16	22	kk	850	350	427	10MPH/54		
10/1/2008	15:05	P29/P17	22	kk	850	350	427	10MPH/54		

CAAW Systems

PANEL SEAMING FORM

PROJECT NAME:		Midwest Gen Ash Pond 1		JOB #:		0		MATERIAL TYPE:		
DATE	TIME	SEAM NO.	SEAM LENGTH (FT)	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP (MPH / °F)	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT
10/1/2008	15:05	P29/P18	22	kk	850	350	427	10MPH/54		
10/2/2008	08:40	P31/P30	470	kk	850	350	427	10MPH/54		
10/2/2008	08:47	P31/P32	470	hn	850	350	138	10MPH/54		
10/2/2008	09:02	P32/P33	470	kk	850	350	427	10MPH/54		
10/2/2008	10:34	P33/P34	470	hn	850	350	138	10MPH/54		
10/2/2008	09:25	P31/P24	58	kk	850	350	427	10MPH/54		
10/3/2008	13:35	P40/P35	13	hn	850	350	138	10MPH/68		
10/3/2008	11:37	P38/P37	24	hn	850	350	138	10MPH/68		
10/3/2008	11:37	P38/P36	8	hn	850	350	138	10MPH/68		
10/3/2008	11:37	P38/P35	24	hn	850	350	138	10MPH/68		
10/3/2008	11:03	P38/P39	58	hn	850	350	138	10MPH/68		
10/3/2008	11:37	P39/P40	50	hn	850	350	138	10MPH/68		
10/3/2008	11:25	P36/P37	26	hn	850	350	138	10MPH/68		
10/3/2008	11:25	P36/P35	37	kk	850	350	427	10MPH/68		
10/3/2008	11:30	P39/P41	108	kk	850	350	427	10MPH/68		
10/3/2008	13:30	P41/P42	108	kk	850	350	427	10MPH/68		
10/3/2008	14:05	P43/P42	108	hn	850	350	138	10MPH/68		
10/3/2008	14:00	P43/P44	108	kk	850	350	427	10MPH/68		
10/3/2008	14:42	P44/P45	108	hn	850	350	138	10MPH/68		
10/3/2008	15:00	P45/P46	60	kk	850	350	427	10MPH/68		
10/3/2008	15:00	P45/P47	48	kk	850	350	427	10MPH/68		
10/3/2008	15:00	P46/P47	22	hn	850	350	138	10MPH/68		
10/3/2008	15:07	P46/P48	60	hn	850	350	138	10MPH/68		
10/3/2008	15:07	P47/P48	48	hn	850	350	138	10MPH/68		

CAAW Systems
 PANEL SEAMING FORM

PROJECT NAME:		Midwest Gen Ash Pond 1		JOB #:		0		MATERIAL TYPE:			
DATE	TIME	SEAM NO.	SEAM LENGTH (FT)	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP (MPH / °F)	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT	
10/3/2008	15:25	P48/P48	108	kk	850	350	427	10MPH/68			
10/3/2008	15:41	P49/P50	108	hn	850	350	138	10MPH/68			
10/3/2008	15:50	P50/P51	108	kk	850	350	427	10MPH/68			
10/3/2008	16:15	P51/P52	108	kk	850	350	427	10MPH/68			
10/3/2008	16:19	P52/P53	108	hn	850	350	138	10MPH/68			
10/3/2008	16:42	P53/P54	46	hn	850	350	138	10MPH/68			
10/3/2008	16:42	P53/P55	62	hn	850	350	138	10MPH/68			
10/3/2008	16:40	P55/P54	22	kk	850	350	427	10MPH/68			
10/3/2008	16:45	P54/P56	46	kk	850	350	427	10MPH/68			
10/3/2008	16:45	P55/P56	62	kk	850	350	427	10MPH/68			
10/4/2008	07:40	P67/P56	22	hn	850	350	427	10MPH/68			
10/4/2008	07:52	P56/P57	95	hn	850	350	138	10MPH/68			
10/4/2008	08:10	P57/P58	95	hn	850	350	138	10MPH/68			
10/4/2008	08:20	P58/P59	95	kk	850	350	427	10MPH/68			
10/4/2008	08:35	P59/P60	95	hn	850	350	138	10MPH/68			
10/4/2008	08:50	P60/P61	95	kk	850	350	427	10MPH/68			
10/4/2008	09:40	P61/P62	44	kk	850	350	427	10MPH/68			
10/4/2008	10:15	P62/P63	27	kk	850	350	427	10MPH/68			
10/4/2008	10:25	P63/P64	13	kk	850	350	427	10MPH/68			
10/4/2008	10:25	P64/P62	22	kk	850	350	427	10MPH/68			
10/4/2008	09:30	P64/P65	54	kk	850	350	427	10MPH/68			
10/4/2008	10:25	P61/P64	27	kk	850	350	427	10MPH/68			
10/4/2008	10:50	P61/P66	9	kk	850	350	427	10MPH/68			
10/4/2008	10:50	P60/P66	22	kk	850	350	427	10MPH/68			

C.../Sy ns
PANEL SEAMING FORM

PROJECT NAME:		Midwest Gen Ash Pond 1		JOB #:		0		MATERIAL TYPE:		
DATE	TIME	SEAM NO.	SEAM LENGTH (FT)	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP (MPH / °F)	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT
10/4/2008	10:50	P59/P66	16	kk	850	350	427	10MPH/68		
10/4/2008	10:50	P59/P67	5	kk	850	350	427	10MPH/68		
10/4/2008	10:50	P58/P67	22	kk	850	350	427	10MPH/68		
10/4/2008	10:50	P57/P67	22	kk	850	350	427	10MPH/68		
10/4/2008	07:40	P67/P66	22	kk	850	350	427	10MPH/68		
10/4/2008	08:00	P34/P67	50	kk	850	350	427	10MPH/68		
10/4/2008	08:00	P34/P66	47	hn	850	350	138	10MPH/68		
10/4/2008	10:15	P66/P65	22	hn	850	350	138	10MPH/68		
10/4/2008	10:00	P45/P65	43	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P40/P34	10	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P39	11	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P41	22	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P42	22	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P43	22	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P44	22	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P45	22	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P47	22	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P48	22	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P49	22	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P50	22	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P51	22	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P52	22	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P53	22	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P55	22	kk	850	350	427	10MPH/68		
10/3/2008	16:50	P34/P56	22	kk	850	350	427	10MPH/68		

Submittal #24

CAAW Systems

DESTRUCTIVE TESTING REPORT FORM

PAGE NO.: 1

PROJECT NAME: Midwest Gen Ash Pond 1		JOB NUMBER: 0		MATERIAL TYPE:										
TENSOMETER ID: 0		EXTRUSION		FIELD WELD VALUES										
SAMPLE I.D. (DT#)	SEAM NO.	QC INT	MACH NO.	SEAMER INT	BARREL PREHEAT	WEDGE/ SET SPEED	PEEL (PPI)			SHEAR (PPI)			P/F	LOCATION OF DESTRUCTIVE TEST
							W:	S:	W:	S:	W:	S:		
DS1	P16/P17	SS	138	hm	B:	W: 850	135	141	137	178	180	172	P	neos 0'->3'
DS2	P17/P18	SS	427	kk	P:	S: 350	128	146	144	189	172	180	P	neos 0'->3'
DS3	P15/P29	SS	427	kk	B:	W: 850	141	142	127	169	173	177	P	wecos 0'->5'
DS4	P29/P30	SS	138	hm	P:	S: 350	123	130	138	163	168	170	P	wecos 0'->50'
DS5	P31/P30	SS	427	kk	B:	W: 850	136	122	138	172	163	169	P	wecos 0'->150'
DS6	P31/P32	SS	138	hm	P:	S: 350	129	126	122	162	173	174	P	wecos 0'->150'
DS7	P32/P33	SS	427	kk	B:	W: 850	137	135	139	167	169	172	P	wecos 0'->200'
DS8	P33/P34	SS	138	hm	P:	S: 350	131	127	124	157	164	162	P	wecos 0'->200'
DS9	P48/P49	SS	427	kk	B:	W: 850	133	128	132	167	162	169	P	neos 0'->76'
DS10	P49/P50	SS	138	hm	P:	S: 350	127	123	127	161	168	171	P	neos 0'->84'
DS11	P56/P34	SS	427	kk	B:	W: 850	121	134	125	158	166	165	P	wecos 0'->8'
DS12	P58/P59	SS	427	kk	B:	W: 850	136	140	121	162	178	172	P	neos 0'->90'
DS13	P59/P60	SS	138	hm	P:	S: 350	138	144	138	167	173	165	P	neos 0'->90'

NWG13-15 49423

GEOMEMBRANE REPAIR REPORT

PROJECT NAME:		Midwest Gen Ash Pond 1				JOB #:		0		MATERIAL TYPE:	
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)	REPAIR DATE	LOCATION OF REPAIR	V BOX PASS	
P21/P20		R1	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P20-P21-P22	P	
P19/P20		R2	vk	175	sv	10/2/2008	patch 2x4	10/2/2008	Int of P19-P20-P23	P	
P20/P23		R3	vk	175	sv	10/2/2008	ext weld 4'	10/2/2008	seos 0'->4'	P	
P23/P22		R4	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P22-P23-P19	P	
	P23	R5	vk	175	sv	10/2/2008	Boot patch 24'x5	10/2/2008	weop 0'->5' / neop 0'->14'	P	
P23/P29		R6	vk	175	sv	10/2/2008	patch 3x8	10/2/2008	Int of P29-P23-P19	P	
P29/P30		R7	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P30-P29-P23-P24	P	
P19/P18		R8	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P19-P18-P29	P	
P18/P17		R9	vk	175	sv	10/2/2008	patch 2x3	10/2/2008	neos 0'->3' DS-2	P	
P18/P17		R10	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P18-P17-P29	P	
P17/P16		R11	vk	175	sv	10/2/2008	patch 2x3	10/2/2008	neos 0'->3' DS-1	P	
P17/P16		R12	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P16-P17-P29	P	
P16/P15		R13	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P16-P15-P29	P	
P15/P29		R14	vk	175	sv	10/2/2008	patch 2x3	10/2/2008	weos 0'->5' DS-3	P	
P15/P14		R15	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P15-P14-P29	P	
P14/P13		R16	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P14/P13-P29	P	
	P13	R17	vk	175	sv	10/2/2008	Boot patch 24'x8	10/2/2008	neop 0'->8' / weop 0'->6'	P	
P13/P12		R18	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P13-P12-P29	P	
P12/P11		R19	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P12-P11-P29	P	
P12/P11		R20	vk	175	sv	10/2/2008	patch 2x2	10/2/2008	seos 0'->6'	P	
P11/P10		R21	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P11-P10-P29	P	
P10/P9		R22	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P10-P9-P29	P	
P9/P8		R23	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P9-P8-P29	P	
P9/P8		R24	vk	175	sv	10/2/2008	ext weld 5"	10/2/2008	neos 0'->30'	P	
P8/P7		R25	vk	175	sv	10/2/2008	l-weld	10/2/2008	Int of P8-P7-P29	P	

GEOMEMBRANE REPAIR REPORT

PROJECT NAME:		Midwest Gen Ash Pond 1		JOB #:		0		MATERIAL TYPE:		
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)	REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
P7/P6		R26	VK	175	SV	10/2/2008	i-weld	10/2/2008	Int of P7-P6-P29	P
P7/P6		R27	VK	175	SV	10/2/2008	patch boot 24" 3x4	10/2/2008	neos 0'->8'	P
P6/P5		R28	VK	175	SV	10/2/2008	i-weld	10/2/2008	Int of P6-P5-P29	P
P5/P4		R29	VK	175	SV	10/2/2008	i-weld	10/2/2008	Int of P5-P4-P29	P
P4/P3		R30	VK	175	SV	10/2/2008	i-weld	10/2/2008	Int of P4-P3-P29	P
P3/P2		R31	VK	175	SV	10/2/2008	i-weld	10/2/2008	Int of P3-P2-P29	P
P2/P1		R32	VK	175	SV	10/2/2008	i-weld	10/2/2008	Int of P2-P1-P29	P
P1/P25	P25	R33	VK	175	SV	10/3/2008	patch boot 24" 3x7	10/3/2008	neos 0'->5' / eoop 0'->75'	P
P25/P26		R34	VK	175	SV	10/3/2008	i-weld	10/3/2008	Int of P25-P1-P29	P
P25/P28		R35	VK	175	SV	10/3/2008	patch 2x4	10/3/2008	Int of P25-P26-P27-P28	P
P24/P31		R36	VK	175	SV	10/3/2008	patch 3x3	10/3/2008	Int of P25-P28-P29	P
P31/P32		R37	VK	175	SV	10/3/2008	patch 3x3	10/3/2008	Int of P24-P20-P31	P
P30/P31		R38	VK	175	SV	10/3/2008	patch 3x3	10/3/2008	neos 0'-45'	P
P33/P34		R39	VK	175	SV	10/3/2008	patch 3x3	10/3/2008	neos 0'->72'	P
P35/P38		R40	VK	175	SV	10/3/2008	ext weld 2'	10/3/2008	neos 0'->129'	P
P36/P38		R41	VK	175	SV	10/3/2008	patch 2x2	10/3/2008	neos 0'->31'	P
P38/P39		R42	VK	175	SV	10/3/2008	ext weld 24'	10/3/2008	neos 0'->24' (ext whole seam)	P
P39/P41		R43	VK	175	SV	10/3/2008	patch 2x2	10/3/2008	Int of P35-P36-P38	P
P42/P43		R44	VK	175	SV	10/3/2008	ext weld 8'	10/3/2008	neos 0'->8' (ext whole seam)	P
P43/P44		R45	VK	175	SV	10/3/2008	ext weld 24'	10/3/2008	neos 0'->24' (ext whole seam)	P
P44/P45		R46	VK	175	SV	10/3/2008	patch boot 24" 3x5	10/3/2008	neos 0'->58'	P
		R47	VK	175	SV	10/3/2008	patch 3x3	10/3/2008	Int of P34-P39-P41	P
		R48	VK	175	SV	10/3/2008	patch 2x5	10/3/2008	neos 0'->37'	P
		R49	VK	175	SV	10/3/2008	patch 2x2	10/3/2008	neos 0'->55'	P
		R50	VK	175	SV	10/3/2008	patch 2x2	10/3/2008	neos 0'->55'	P

GEOMEMBRANE REPAIR REPORT

PROJECT NAME:		Midwest Gen Ash Pond 1		JOB #:		0		MATERIAL TYPE:		
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)	REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
	P44	R51	vk	175	10/4/2008	sv	patch boot 24'x3x3	10/4/2008	neos 0'->55' / weop 0'->10'	P
P45/P46		R52	vk	175	10/4/2008	sv	patch 2x2	10/4/2008	int of P45-P46-P47	P
P48/P49		R53	vk	175	10/4/2008	sv	patch 2x3	10/4/2008	neos 0'->44'	P
P48/P49		R54	vk	175	10/4/2008	sv	patch 2x2	10/4/2008	neos 0'->76' DS-9	P
P48/P47		R55	vk	175	10/4/2008	sv	patch 2x2	10/4/2008	neos 0'->55'	P
	P48	R56	vk	175	10/4/2008	sv	patch boot 24'x3x4	10/4/2008	neos 0'->55' / weop 0'->11'	P
P49/P50		R57	vk	175	10/4/2008	sv	patch 2x2	10/4/2008	neos 0'->55'	P
P49/P50		R58	vk	175	10/4/2008	sv	patch boot 24'x3x3	10/4/2008	neos 0'->72'	P
P49/P50		R59	vk	175	10/4/2008	sv	patch 2x3	10/4/2008	neos 0'->84' DS-10	P
P50/P51		R60	vk	175	10/4/2008	sv	patch 2x2	10/4/2008	neos 0'->78'	P
P54/P53		R61	vk	175	10/4/2008	sv	patch 2x2	10/4/2008	int of P53-P54-P55	P
P54/P56		R62	vk	175	10/4/2008	sv	patch 2x3	10/4/2008	int of P54-P55-P56	P
P56/P34		R63	vk	175	10/4/2008	sv	patch 2x2	10/4/2008	weos 0'->8' DS-11	P
P67/P56		R64	vk	175	10/4/2008	sv	patch 2x2	10/4/2008	int of P67-P34-P56	P
P57/P67		R65	vk	175	10/4/2008	sv	patch 2x2	10/4/2008	int of P67-P57-P56	P
P56/P57		R66	vk	175	10/4/2008	sv	patch 2x2	10/4/2008	neos 0'->29'	P
P56/P57		R67	vk	175	10/4/2008	sv	patch 2x3	10/4/2008	neos 0'->51'	P
P58/P59		R68	vk	175	10/4/2008	sv	patch 2x2	10/4/2008	neos 0'->90' DS-12	P
P59/P60		R69	vk	175	10/4/2008	sv	patch 3x3	10/4/2008	neos 0'->62'	P
P59/P60		R70	vk	175	10/4/2008	sv	patch 2x3	10/4/2008	neos 0'->73'	P
P59/P60		R71	vk	175	10/4/2008	sv	patch 2x3	10/4/2008	neos 0'->90' DS-13	P
P62/P61		R72	vk	175	10/4/2008	sv	patch 2x2	10/4/2008	neos 0'->21'	P
P62/P63		R73	vk	175	10/4/2008	sv	patch 6x3	10/4/2008	neos 0'->6'	P
P64/P63		R74	vk	175	10/4/2008	sv	patch 2x3	10/4/2008	neos 0'->6'	P
P64/P63		R75	vk	175	10/4/2008	sv	t-weld	10/4/2008	int of P64-P63-P62	P

A4

IMPOUNDMENT #2

CAAW Systems

MATERIAL DELIVERY / INVENTORY CHECKLIST

PAGE NO.: 2

DATE:	4/29/2008	O.C. NAME:	Sengratana Sengsay
PROJECT NAME:	Midwest Gen Station - Pond #2	MAT. TYPE:	16 oz. Geotextile
PROJECT NUMBER:	200754	TRUCK NUMBER:	
LOCATION	Joliet, IL	BILL OF LADING #	

Panel / Roll Number	Panel / Roll Size	Square Foot	Comments
130288393	15.00 x 300	4,500	
130288390	15.00 x 300	4,500	
130288351	15.00 x 300	4,500	
130288383	15.00 x 300	4,500	
130288370	15.00 x 300	4,500	
130288381	15.00 x 300	4,500	
130288391	15.00 x 300	4,500	
130288397	15.00 x 300	4,500	
130288399	15.00 x 300	4,500	
130288389	15.00 x 300	4,500	
130288384	15.00 x 300	4,500	
130288395	15.00 x 300	4,500	
130288387	15.00 x 300	4,500	
130288401	15.00 x 300	4,500	
130288392	15.00 x 300	4,500	
130288372	15.00 x 300	4,500	
130288382	15.00 x 300	4,500	
130288373	15.00 x 300	4,500	
130288402	15.00 x 300	4,500	
130288386	15.00 x 300	4,500	
130288398	15.00 x 300	4,500	
130288352	15.00 x 300	4,500	
130288377	15.00 x 300	4,500	
130288379	15.00 x 300	4,500	
130288376	15.00 x 300	4,500	
130288394	15.00 x 300	4,500	
130288363	15.00 x 300	4,500	
130288400	15.00 x 300	4,500	
130288385	15.00 x 300	4,500	
130288365	15.00 x 300	4,500	
130288403	15.00 x 300	4,500	
	TOTAL =	139,500	MWG13-15_49430

200754

CAAW Systems

TRIAL WELD TESTING REPORT FORM

PAGE NO.: 1

PROJECT NAME:		Midwest Gen Station - Pond #2		JOB NUMBER:		200754		MAT'L TYPE:		50 Mil. HDPE					
TENSIONMETER ID:		T-062/06		EXTRUSION		FUSION		FIELD WELD VALUES							
DATE	SAMPLE I.D. (TW#)	TIME	AMB. TEMP (°F)	WEATHER (CLOUDY/SUNNY)	QC INT	MACH NO.	SEAMER INT	BARREL PREHEAT	WEDGE/ SET SPEED	PEEL (PI)	SHEAR (PI)	P/F	Comments		
4/30/2008	1	09:30	58	sunny	ss	428	ck	B:	W: 850	168	162	165	169	P	
								P:	S: 400	154	166				
4/30/2008	2	09:28	58	sunny	ss	138	vp	B:	W: 850	161	169	172	163	P	
								P:	S: 400	159	155				
4/30/2008	3	13:10	58	sunny	ss	428	ck	B:	W: 850	143	137	169	161	P	
								P:	S: 400	138	148				
4/30/2008	4	13:15	58	sunny	ss	138	vp	B:	W: 850	137	140	166	162	P	
								P:	S: 400	139	133				
5/1/2008	1	07:45	58	sunny	ss	428	ck	B:	W: 850	134	126	162	166	P	
								P:	S: 450	145	130				
5/1/2008	2	07:43	58	sunny	ss	138	vp	B:	W: 850	144	138	171	168	P	
								P:	S: 450	142	136				
5/1/2008	3	12:45	64	cloudy	ss	428	ck	B:	W: 850	137	141	167	162	P	
								P:	S: 450	154	138				
5/1/2008	4	12:40	64	cloudy	ss	138	vp	B:	W: 850	138	128	166	169	P	
								P:	S: 450	137	138				
5/2/2008	1	07:40	63	cloudy	ss	138	vp	B:	W: 850	136	144	161	157	P	
								P:	S: 450	148	142				
5/2/2008	2	07:42	63	cloudy	ss	428	ck	B:	W: 850	152	137	160	158	P	
								P:	S: 450	144	142				
								B:	W:						
								P:	S:						
								B:	W:						
								P:	S:						
								B:	W:						
								P:	S:						

TRIAL WELD TESTING REPORT FORM

PROJECT NAME:		Midwest Gen Station - Pond #2		JOB NUMBER:		200754		MATERIAL TYPE:								
TENSIO METER ID:		T-062/06		EXTRUSION		FUSION		FIELD WELD VALUES		Comments						
DATE	SAMPLE I.D. (TW#)	TIME	AMB. TEMP (°F)	WEATHER (CLOUDY/SUNNY)	QC INT	MACH NO.	SEAMER INT	BARREL PREHEAT	WEDGE/ SET SPEED		PEEL (PPI)	SHEAR (PPI)	P/F			
5/5/2008	1	08:40	67	Sunny	ss	428	ck	B:	W: 850	158	138	141	181	178	P	
5/5/2008	2	09:00	67	Sunny	ss	138	vp	P:	S: 400	168	155	150				
5/5/2008	3	13:05	67	Sunny	ss	428	ck	B:	W: 850	135	137	133	183	180	P	
5/5/2008	4	13:03	67	Sunny	ss	138	vp	P:	S: 400	130	130	140				
5/6/2008	1	07:07	58	Sunny	ss	428	ck	B:	W: 850	139	143	136	176	180	P	
5/6/2008	2	07:55	58	Sunny	ss	138	vp	P:	S: 400	136	139	134				
5/6/2008	3	08:00	58	Sunny	ss	175	vk	B:	W: 850	144	137	141	188	183	P	
5/6/2008	4	08:02	58	Sunny	ss	88	vp	P:	S: 400	140	142	144				
								B:	W: 850	152	138	139	178	174	P	
								P:	S: 400	139	144	145				
								B:	W: 550	166	169	164	204	207	P	
								P:	S: 350							
								B:	W: 550	165	173	167	198	203	P	
								P:	S: 250							
								B:	W:							
								P:	S:							
								B:	W:							
								P:	S:							
								B:	W:							
								P:	S:							
								B:	W:							
								P:	S:							
								B:	W:							
								P:	S:							

PANEL PLACEMENT FORM

Submitted #24

PAGE NO.: 1

PROJECT NAME:		Midwest Gen Station - Pond #2				JOB NUMBER:	200754	Material Type: 60 Mil. HDPE
DATE	TIME	PANEL NO.	PANEL LENGTH (FT)	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.	COMMENTS	
4/30/2008		P1	72	22.00	1,584	105136347		
4/30/2008		P2	75	22.00	1,650	105136347		
4/30/2008		P3	77	22.00	1,694	105136347		
4/30/2008		P4	77	22.00	1,694	105136347		
4/30/2008		P5	73	22.00	1,606	105136347		
4/30/2008		P6	75	22.00	1,650	105136347		
4/30/2008		P7	74	22.00	1,628	104137263		
4/30/2008		P8	71	22.00	1,562	104137263		
4/30/2008		P9	73	22.00	1,606	104137263		
4/30/2008		P10	75	22.00	1,650	104137263		
4/30/2008		P11	77	22.00	1,694	104137263		
4/30/2008		P12	75	22.00	1,650	104137263		
4/30/2008		P13	74	22.00	1,628	105136361		
4/30/2008		P14	74	22.00	1,628	105136361		
4/30/2008		P15	76	22.00	1,672	105136361		
4/30/2008		P16	75	22.00	1,650	105136361		
4/30/2008		P17	75	22.00	1,650	105136361		
4/30/2008		P18	72	22.00	1,584	105136361		
4/30/2008		P19	48	22.00	720	105136361		
4/30/2008		P20	24	22.00	192	105136361		
4/30/2008		P21	46	22.00	1,012	105136347		
4/30/2008		P22	72	22.00	1,584	104137407		
4/30/2008		P23	72	22.00	1,584	104137407		
4/30/2008		P24	24	22.00	264	104137407		
Total Area (SF) This Page Only =						34,836		

CAAW Systems

PANEL PLACEMENT FORM

PAGE NO.: 2

PROJECT NAME:		Midwest Gen Station - Pond #2			JOB NUMBER:	200754	Material Type: 60 Mil. HDPE
DATE	TIME	PANEL NO.	PANEL LENGTH (FT)	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.	COMMENTS
4/30/2008		P25	40	22.00	880	104137407	
4/30/2008		P26	65	22.00	1,430	104137407	
4/30/2008		P27	66	22.00	1,452	104137407	
5/1/2008		P28	58	22.00	1,276	104137407	
5/1/2008		P29	59	22.00	1,298	104137407	
5/1/2008		P30	61	22.00	1,342	105136345	
5/1/2008		P31	63	22.00	1,386	105136345	
5/1/2008		P32	62	22.00	1,364	105136345	
5/1/2008		P33	72	22.00	1,584	105136345	
5/1/2008		P34	60	22.00	1,034	105136345	
5/1/2008		P35	34	22.00	391	105136345	
5/1/2008		P36	74	22.00	1,628	105136345	
5/1/2008		P37	75	22.00	1,650	105136345	
5/1/2008		P38	76	22.00	1,672	104137341	
5/1/2008		P39	77	22.00	1,694	104137341	
5/1/2008		P40	76	22.00	1,672	104137341	
5/1/2008		P41	75	22.00	1,650	104137341	
5/1/2008		P42	76	22.00	1,672	104137341	
5/1/2008		P43	75	22.00	1,650	104137341	
5/1/2008		P44	75	22.00	1,650	104137104	
5/1/2008		P45	61	22.00	891	104137147	
5/1/2008		P46	20	22.00	220	104137147	
5/1/2008		P47	54	22.00	1,188	104137341	
5/1/2008		P48	55	22.00	1,210	104137342	
Total Area (SF) This Page Only =						31,884	

MWGS-3-14-08

PANEL PLACEMENT FORM

PROJECT NAME:		Midwest Gen Station - Pond #2			JOB NUMBER:	200754	Material Type: 60 Mil. HDPE
DATE	TIME	PANEL NO.	PANEL LENGTH (FT)	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.	COMMENTS
5/1/2008		P49	53	22.00	1,166	104137342	
5/1/2008		P50	53	22.00	1,166	104137342	
5/1/2008		P51	53	22.00	1,166	104137342	
5/1/2008		P52	53	22.00	1,166	104137342	
5/1/2008		P53	53	22.00	1,166	104137342	
5/1/2008		P54	53	22.00	1,166	104137342	
5/1/2008		P55	53	22.00	1,166	104137342	
5/2/2008		P56	405	22.00	8,910	104137340	
5/5/2008		P57	405	22.00	8,910	104137238	
5/5/2008		P58	108	22.00	2,376	104137264	
5/5/2008		P59	297	22.00	6,534	104137264	
5/5/2008		P60	202	22.00	4,444	104137264	
5/5/2008		P61	203	22.00	4,466	104137406	
5/5/2008		P62	303	22.00	6,666	104137406	
5/5/2008		P63	102	22.00	2,244	104137340	
5/5/2008		P64	405	22.00	8,910	105136346	
5/5/2008		P65	115	22.00	2,530	105136346	
5/5/2008		P66	67	22.00	1,474	184137263	
5/5/2008		P67	96	22.00	2,112	105136354	
5/5/2008		P68	96	22.00	2,112	105136354	
5/5/2008		P69	95	22.00	2,090	105136354	
5/5/2008		P70	96	22.00	2,112	105136354	
5/5/2008		P71	98	22.00	2,156	105136354	
5/5/2008		P72	98	22.00	2,156	104137343	
Total Area (SF) This Page Only =						78,364	

Summit #27

PANEL SEAMING FORM

PROJECT NAME:		Midwest Gen. Station - Pond #2		JOB #:		200754		MATERIAL TYPE:		60 Mil. HDPE	
DATE	TIME	SEAM NO.	SEAM LENGTH (FT)	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP (MPH / °F)	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT	
4/30/2008	09:50	P1/P2	72	VP	850	400	148	10-15 MPH/58			
4/30/2008	10:05	P2/P3	75	CK	850	400	428	10-15 MPH/58			
4/30/2008	10:04	P3/P4	76	VP	850	400	148	10-15 MPH/58			
4/30/2008	10:24	P4/P5	73	CK	850	400	428	10-15 MPH/58			
4/30/2008	10:38	P5/P6	74	VP	850	400	148	10-15 MPH/58			
4/30/2008	10:43	P6/P7	73	CK	850	400	428	10-15 MPH/58			
4/30/2008	10:58	P7/P8	71	VP	850	400	148	10-15 MPH/58			
4/30/2008	11:14	P8/P9	71	CK	850	400	428	10-15 MPH/58			
4/30/2008	11:19	P9/P10	72	VP	850	400	148	10-15 MPH/58			
4/30/2008	11:31	P10/P11	75	CK	850	400	428	10-15 MPH/58			
4/30/2008	11:36	P11/P12	75	VP	850	400	148	10-15 MPH/58			
4/30/2008	13:20	P12/P13	74	CK	850	400	428	10-15 MPH/58			
4/30/2008	13:28	P13/P14	74	VP	850	400	148	10-15 MPH/58			
4/30/2008	13:35	P14/P15	74	CK	850	400	428	10-15 MPH/58			
4/30/2008	13:47	P15/P16	75	VP	850	400	148	10-15 MPH/58			
4/30/2008	13:48	P16/P17	75	CK	850	400	428	10-15 MPH/58			
4/30/2008	14:04	P17/P18	72	CK	850	400	428	10-15 MPH/58			
4/30/2008	14:18	P18/P19	48	CK	850	400	428	10-15 MPH/58			
4/30/2008	14:28	P19/P20	24	CK	850	400	428	10-15 MPH/58			
4/30/2008	14:40	P20/P21	16	CK	850	400	428	10-15 MPH/58			
4/30/2008	14:49	P21/P19	27	CK	850	400	428	10-15 MPH/58			
4/30/2008	15:00	P18/P21	13	CK	850	400	428	10-15 MPH/58			
4/30/2008	17:01	P1/P22	69	CK	850	400	428	10-15 MPH/58			
4/30/2008	17:05	P22/P23	72	VP	850	400	138	10-15 MPH/58			

MW 13-15-49-39

PANEL SEAMING FORM

PROJECT NAME:		Midwest Gen Station - Pond #2		JOB #:		200754		MATERIAL TYPE:		50 Mil. HDPE	
DATE	TIME	SEAM NO.	SEAM LENGTH (FT)	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP (MPH / °F)	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT	
4/30/2008	17:16	P26/P27	64	CK	850	400	428	10-15 MPH/58			
4/30/2008	17:20	P26/P25	40	VP	850	400	138	10-15 MPH/58			
4/30/2008	17:23	P24/P25	23	CK	850	400	428	10-15 MPH/58			
4/30/2008	17:26	P24/P23	24	VP	850	400	138	10-15 MPH/58			
4/30/2008	17:31	P23/P25	22	VP	850	400	138	10-15 MPH/58			
4/30/2008	17:36	P23/P26	27	VP	850	400	138	10-15 MPH/58			
5/1/2008	08:17	P27/P28	56	CK	850	450	428	10-15 MPH/68			
5/1/2008	08:30	P28/P29	59	CK	850	450	428	10-15 MPH/68			
5/1/2008	08:47	P29/P30	58	CK	850	450	428	10-15 MPH/68			
5/1/2008	08:57	P30/P31	62	CK	850	450	428	10-15 MPH/68			
5/1/2008	09:07	P31/P32	62	CK	850	450	428	10-15 MPH/68			
5/1/2008	09:17	P32/P33	63	CK	850	450	428	10-15 MPH/68			
5/1/2008	09:33	P33/P34	60	CK	850	450	428	10-15 MPH/68			
5/1/2008	09:44	P34/P35	34	CK	850	450	428	10-15 MPH/68			
5/1/2008	12:51	P36/P37	74	CK	850	450	428	10-15 MPH/68			
5/1/2008	13:10	P37/P38	75	CK	850	450	428	10-15 MPH/68			
5/1/2008	13:23	P38/P39	76	CK	850	450	428	10-15 MPH/68			
5/1/2008	13:40	P39/P40	75	VP	850	450	138	10-15 MPH/68			
5/1/2008	13:43	P40/P41	75	CK	850	450	428	10-15 MPH/68			
5/1/2008	13:55	P41/P42	76	VP	850	450	138	10-15 MPH/68			
5/1/2008	14:00	P42/P43	76	CK	850	450	428	10-15 MPH/68			
5/1/2008	14:20	P43/P44	75	VP	850	450	138	10-15 MPH/68			
5/1/2008	14:30	P44/P45	61	CK	850	450	428	10-15 MPH/68			
5/1/2008	14:35	P45/P46	20	VP	850	450	138	10-15 MPH/68			

MWG 3-15 49480

PANEL SEAMING FORM

PROJECT NAME:		Midwest Gen Station - Pond #2		JOB #:		200754		MATERIAL TYPE:		
DATE	TIME	SEAM NO.	SEAM LENGTH (FT)	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP (MPH / °F)	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT
5/2/2008	08:00	P56/P18	9	VP	850	450	138	10 MPH/65		
5/2/2008	08:04	P48/P56	12	VP	850	450	138	10 MPH/65		
5/2/2008	08:09	P49/P56	9	VP	850	450	138	10 MPH/65		
5/2/2008	08:13	P17/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	08:17	P16/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	08:21	P15/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	08:25	P14/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	08:29	P13/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	08:33	P12/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	08:37	P11/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	08:41	P10/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	08:45	P9/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	08:49	P8/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	08:53	P7/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	08:57	P6/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	09:01	P5/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	09:05	P4/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	09:09	P3/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	09:13	P2/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	09:17	P1/P56	22	VP	850	450	138	10 MPH/65		
5/2/2008	09:21	P22/P56	22	VP	850	450	138	10 MPH/65		

PANEL SEAMING FORM

PROJECT NAME:		Midwest Gen Station - Pond #2			JOB #:			200754			MATERIAL TYPE:		
DATE	TIME	SEAM NO.:	SEAM LENGTH (FT)	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP (MPH / °F)	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT			
5/5/2008	08:47	P56/P57	405	CK	850	400	428	5-10 MPH / 59					
5/5/2008	09:30	P57/P58	108	VP	850	400	138	5-10 MPH / 59					
5/5/2008	09:44	P58/P59	22	VP	850	400	138	5-10 MPH / 59					
5/5/2008	09:46	P59/P57	297	VP	850	400	138	5-10 MPH / 59					
5/5/2008	10:48	P60/P61	22	VP	850	400	138	5-10 MPH / 59					
5/5/2008	10:33	P61/P59	311	CK	850	400	428	5-10 MPH / 59					
5/5/2008	11:16	P59/P60	94	CK	850	400	428	5-10 MPH / 59					
5/5/2008	11:25	P60/P62	202	VP	850	400	138	5-10 MPH / 59					
5/5/2008	11:40	P61/P62	101	VP	850	400	138	5-10 MPH / 59					
5/5/2008	11:35	P60/P58	108	CK	850	400	428	5-10 MPH / 59					
5/5/2008	13:10	P63/P61	102	VP	850	400	138	5-10 MPH / 59					
5/5/2008	13:11	P63/P64	102	CK	850	400	428	5-10 MPH / 59					
5/5/2008	13:26	P62/P64	303	CK	850	400	428	5-10 MPH / 59					
5/5/2008	14:00	P64/P66	67	VP	850	400	138	5-10 MPH / 59					
5/5/2008	14:15	P64/P65	115	VP	850	400	138	5-10 MPH / 59					
5/5/2008	13:45	P65/P66	22	VP	850	400	138	5-10 MPH / 59					
5/5/2008	14:40	P65/P55	5	VP	850	400	138	5-10 MPH / 59					
5/5/2008	14:40	P65/P54	13	VP	850	400	138	5-10 MPH / 59					
5/5/2008	14:40	P64/P54	9	VP	850	400	138	5-10 MPH / 59					
5/5/2008	14:40	P64/P53	12	VP	850	400	138	5-10 MPH / 59					
5/5/2008	14:40	P62/P53	9	VP	850	400	138	5-10 MPH / 59					
5/5/2008	14:40	P62/P52	12	VP	850	400	138	5-10 MPH / 59					
5/5/2008	14:40	P60/P52	9	VP	850	400	138	5-10 MPH / 59					
5/5/2008	14:40	P60/P51	12	VP	850	400	138	5-10 MPH / 59					

CAAW Systems

PANEL SEAMING FORM

PROJECT NAME:		Midwest Gen Station - Pond #2		JOB #:		200754		MATERIAL TYPE:		
DATE	TIME	SEAM NO.	SEAM LENGTH (FT)	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP (MPH / °F)	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT
5/5/2008	14:40	P58/P51	9	VP	850	400	138	5-10 MPH / 59		
5/5/2008	14:40	P58/P50	12	VP	850	400	138	5-10 MPH / 59		
5/5/2008	14:40	P57/P50	9	VP	850	400	138	5-10 MPH / 59		
5/5/2008	14:40	P57/P49	12	VP	850	400	138	5-10 MPH / 59		
5/5/2008	14:40	P56/P49	10	VP	850	400	138	5-10 MPH / 59		
5/5/2008	14:40	P56/P48	12	VP	850	400	138	5-10 MPH / 59		
5/5/2008	15:11	P67/P36	76	CK	850	400	428	5-10 MPH / 59		
5/5/2008	15:33	P67/P68	95	CK	850	400	428	5-10 MPH / 59		
5/5/2008	16:00	P68/P69	95	CK	850	400	428	5-10 MPH / 59		
5/5/2008	16:26	P69/P70	95	CK	850	400	428	5-10 MPH / 59		
5/5/2008	16:26	P66/P36	15	VP	850	400	138	5-10 MPH / 59		
5/5/2008	16:26	P66/P37	22	VP	850	400	138	5-10 MPH / 59		
5/5/2008	16:26	P66/P38	22	VP	850	400	138	5-10 MPH / 59		
5/5/2008	16:26	P66/P39	9	VP	850	400	138	5-10 MPH / 59		
5/5/2008	16:26	P65/P40	12	VP	850	400	138	5-10 MPH / 59		
5/5/2008	16:26	P65/P41	22	VP	850	400	138	5-10 MPH / 59		
5/5/2008	16:26	P65/P42	22	VP	850	400	138	5-10 MPH / 59		
5/5/2008	16:26	P65/P43	22	VP	850	400	138	5-10 MPH / 59		
5/5/2008	16:26	P65/P44	15	VP	850	400	138	5-10 MPH / 59		
5/5/2008	16:40	P70/P71	95	VP	850	400	138	5-10 MPH / 59		
5/5/2008	16:40	P71/P72	96	CK	850	400	428	5-10 MPH / 59		
5/5/2008	16:58	P72/P73	96	VP	850	400	138	5-10 MPH / 59		
5/5/2008	16:59	P73/P74	97	CK	850	400	428	5-10 MPH / 59		
5/5/2008	17:05	P74/P75	97	VP	850	400	138	5-10 MPH / 59		

NWC 13-15 4944

Submittal #24

CAAW Systems

NON-DESTRUCTIVE TESTING FORM

PAGE NO.: 1

PROJECT NAME: Midwest Gen Station - Pond #2		JOB #: 200754		MATERIAL TYPE: 60 Mil. HDPE						
DATE	SEAM LENGTH	SEAM #	TESTER	AIR PRESSURE TEST					VACUUM	COMMENTS
	TESTED			INITIALS	TIME		PRESSURE		TEST	
				START	END	START	END	P/F	P/F	
4/30/2008	72	P1/P2	ss	14:11	14:16	30	30	P	P	
4/30/2008	75	P2/P3	ss	14:12	14:17	30	28	P	P	
4/30/2008	76	P3/P4	ss	14:18	14:23	30	29	P	P	
4/30/2008	73	P4/P5	ss	14:19	14:24	30	28	P	P	
4/30/2008	65	P5/P6	ss	14:25	14:30	30	28	P	P	
4/30/2008	9	P5/P6	ss	14:24	14:29	30	28	P	P	
4/30/2008	73	P6/P7	ss	14:26	14:31	30	30	P	P	
4/30/2008	65	P7/P8	ss	14:28	14:33	30	30	P	P	
4/30/2008	9	P8/P9	ss	14:34	14:39	30	29	P	P	
4/30/2008	73	P9/P10	ss	14:40	14:45	30	30	P	P	
4/30/2008	71	P10/P11	ss	14:41	14:46	30	29	P	P	
4/30/2008	71	P11/P12	ss	14:43	14:48	30	30	P	P	
4/30/2008	72	P12/P13	ss	15:08	15:13	30	28	P	P	
4/30/2008	75	P12/P13	ss	15:09	15:14	30	29	P	P	
4/30/2008	75	P21/P20	ss	16:20	16:25	30	30	P	P	
4/30/2008	23	P21/P19	ss	16:21	16:26	30	28	P	P	
4/30/2008	50	P21/P18	ss	16:22	16:27	30	29	P	P	
4/30/2008	24	P19/P20	ss	16:33	16:38	30	30	P	P	
4/30/2008	48	P19/P18	ss	16:34	16:39	30	28	P	P	
4/30/2008	10	P18/P17	ss	16:36	16:41	30	30	P	P	
4/30/2008	62	P18/P17	ss	16:44	16:49	30	30	P	P	
4/30/2008	75	P17/P16	ss	16:50	16:55	30	29	P	P	
4/30/2008	75	P16/P15	ss	16:52	16:57	30	20	P	P	
4/30/2008	74	P15/P14	ss	16:54	16:59	30	28	P	P	
4/30/2008	74	P14/P13	ss	17:04	17:09	30	30	P	P	
5/1/2008	72	P1/P22	ss	07:40	7:45	30	30	P	P	
5/1/2008	72	P22/P23	ss	07:41	7:46	30	29	P	P	
5/1/2008	22	P23/P24	ss	07:42	7:47	30	28	P	P	
5/1/2008	24	P24/P25	ss	07:48	7:53	30	29	P	P	
5/1/2008	40	P25/P26	ss	07:49	7:54	30	30	P	P	
5/1/2008	65	P26/P27	ss	07:51	7:56	30	28	P	P	
5/1/2008	37	P26/P23	ss	08:00	8:05	30	29	P	P	
5/1/2008	22	P25/P23	ss	08:08	8:13	30	29	P	P	

**CAAW Systems
NON-DESTRUCTIVE TESTING FORM**

PROJECT NAME: Midwest Gen Station - Pond #2	JOB #: 200754	MATERIAL TYPE:
--	----------------------	-----------------------

DATE	SEAM LENGTH	SEAM #	TESTER	AIR PRESSURE TEST				VACUUM		COMMENTS
				TIME		PRESSURE		P/F	P / F	
TESTED	TESTED		INITIALS	START	END	START	END	P/F	P / F	
5/5/2008	405	P56/P57	SS	10:48	10:53	30	28	P	P	
5/5/2008	108	P57/P58	SS	10:49	10:54	30	30	P	P	
5/5/2008	22	P58/P59	SS	14:02	14:07	30	30	P	P	
5/5/2008	297	P59/P57	SS	16:20	16:25	30	29	P	P	
5/5/2008	108	P58/P60	SS	16:21	16:26	30	30	P	P	
5/5/2008	94	P60/P59	SS	16:27	16:32	30	30	P	P	
5/5/2008	22	P60/P61	SS	16:28	16:33	30	29	P	P	
5/5/2008	203	P61/P59	SS	16:29	16:34	30	28	P	P	
5/5/2008	202	P60/P62	SS	16:35	16:40	30	30	P	P	
5/5/2008	101	P61/P62	SS	16:36	16:41	30	29	P	P	
5/5/2008	102	P61/P63	SS	16:42	16:47	30	30	P	P	
5/5/2008	22	P62/P63	SS	16:43	16:48	30	30	P	P	
5/5/2008	303	P64/P62	SS	16:49	16:54	30	29	P	P	
5/5/2008	102	P64/P63	SS	16:50	16:55	30	30	P	P	
5/5/2008	115	P64/P65	SS	16:56	17:01	30	29	P	P	
5/5/2008	67	P66/P64	SS	16:57	17:02	30	30	P	P	
5/5/2008	15	P66/P36	SS	16:58	17:53	30	28	P	P	
5/5/2008	22	P68/P37	SS	17:10	17:15	30	30	P	P	
5/5/2008	22	P66/P38	SS	17:11	17:16	30	29	P	P	
5/5/2008	9	P66/P39	SS	17:12	17:17	30	30	P	P	
5/5/2008	12	P65/P40	SS	17:13	17:18	30	29	P	P	
5/5/2008	22	P65/P41	SS	17:18	17:23	30	28	P	P	
5/5/2008	22	P65/P42	SS	17:25	17:30	30	30	P	P	
5/5/2008	22	P65/P43	SS	17:26	17:31	30	30	P	P	
5/5/2008	15	P65/P44	SS	17:33	17:38	30	29	P	P	
5/5/2008	95	P67/P68	SS	17:34	17:39	30	30	P	P	
5/5/2008	95	P68/P69	SS	17:41	17:46	30	28	P	P	
5/5/2008	96	P69/P70	SS	17:42	17:47	30	30	P	P	
5/5/2008	96	P70/P71	SS	17:49	17:54	30	28	P	P	
5/5/2008	96	P71/P72	SS	17:50	17:55	30	30	P	P	
5/5/2008	96	P72/P73	SS	17:56	18:01	30	29	P	P	
5/5/2008	96	P73/P74	SS	17:58	18:53	30	30	P	P	
5/5/2008	97	P74/P75	SS	18:10	18:15	30	29	P	P	

CAAW Systems

NON-DESTRUCTIVE TESTING FORM

PROJECT NAME: Midwest Gen Station - Pond #2 JOB #: 200754 MATERIAL TYPE:

DATE	SEAM LENGTH	SEAM #	TESTER	AIR PRESSURE TEST				VACUUM		COMMENTS
				TIME		PRESSURE		P/F	P / F	
TESTED	TESTED		INITIALS	START	END	START	END	P/F	P / F	
5/6/2008	22	P64/P75	SS	9:08	9:13	30	30	P	P	
5/6/2008	22	P64/P74	SS	09:09	9:14	30	28	P	P	
5/6/2008	22	P64/P73	SS	09:15	9:20	30	29	P	P	
5/6/2008	22	P64/P72	SS	09:16	9:21	30	30	P	P	
5/6/2008	22	P64/P71	SS	09:17	9:22	30	30	P	P	
5/6/2008	22	P64/P70	SS	09:23	9:28	30	29	P	P	
5/6/2008	22	P64/P69	SS	09:24	9:29	30	28	P	P	
5/6/2008	22	P64/P68	SS	09:25	9:30	30	30	P	P	
5/6/2008	22	P64/P67	SS	09:31	9:36	30	30	P	P	
5/6/2008	13	P58/P27	SS	09:32	9:37	30	29	P	P	
5/6/2008	8	P57/P27	SS	09:33	9:38	30	30	P	P	
5/6/2008	12	P57/P28	SS	09:39	9:44	30	29	P	P	
5/6/2008	9	P59/P28	SS	09:47	9:52	30	30	P	P	
5/6/2008	12	P59/P29	SS	09:48	9:53	30	28	P	P	
5/6/2008	9	P61/P29	SS	09:56	10:01	30	30	P	P	
5/6/2008	12	P61/P30	SS	09:57	10:02	30	29	P	P	
5/6/2008	9	P63/P30	SS	10:08	10:13	30	30	P	P	
5/6/2008	12	P63/P31	SS	10:11	10:16	30	28	P	P	
5/6/2008	9	P64/P31	SS	10:12	10:17	30	30	P	P	
5/6/2008	12	P64/P32	SS	10:25	10:30	30	30	P	P	
5/6/2008	95	P67/P64	SS	10:35	10:40	30	30	P	P	
5/6/2008	95	P68/P64	SS	10:36	10:41	30	28	P	P	
5/6/2008	96	P69/P64	SS	10:42	10:47	30	29	P	P	
5/6/2008	95	P70/P64	SS	10:43	10:48	30	30	P	P	
5/6/2008	96	P71/P64	SS	10:45	10:50	30	29	P	P	
5/6/2008	95	P72/P64	SS	10:53	10:58	30	30	P	P	
5/6/2008	95	P73/P64	SS	10:55	11:00	30	28	P	P	
5/6/2008	96	P74/P64	SS	11:12	11:17	30	30	P	P	
5/6/2008	96	P75/P64	SS	11:15	11:20	30	30	P	P	
5/6/2008	96	P76/P74	SS	11:20	11:25	30	30	P	P	
5/6/2008	92	P75/P76	SS	11:21	11:26	30	30	P	P	
5/8/2008	71	P76/P77	SS	11:27	11:32	30	28	P	P	
5/6/2008	32	P77/P78	SS	11:28	11:33	30	29	P	P	
5/8/2008	24	P78/P35	SS	11:29	11:34	30	30	P	P	MWVG13-15_49450

Submit - 24

PAGE NO.: 1

CAAW Systems
DESTRUCTIVE TESTING REPORT FORM

PROJECT NAME: Midwest Gen Station - Pond #2		JOB NUMBER: 200754		MATERIAL TYPE: 60 MIL HOPE									
TENSIO METER ID: T-062/06		EXTRUSION		FUSION		FIELD WELD VALUES				LOCATION OF DESTRUCTIVE TEST			
SAMPLE I.D. (DT#)	SEAM NO.	QC INT	MACH NO.	SEAMER INT	BARREL PREHEAT	WEDGE/ SET SPEED	PEEL (PPI)		SHEAR (PPI)		P/F		
							W:	S:	W:	S:			
DS1	P13/P14	SS	138	vp	B:	W: 850	146	151	138	165	162	P	NEOS 0'->14'
					P:	S: 400	140	139	137				
DS2	P14/P15	SS	428	ck	B:	W: 850	133	139	134	166	169	P	NEOS 0'->33'
					P:	S: 400	136	140	153				
DS3	P27/P28	SS	428	ck	B:	W: 850	138	135	131	169	168	P	WEOS 0'->10'
					P:	S: 450	140	134	137				
DS4	P37/P38	SS	428	ck	B:	W: 850	139	151	140	169	164	P	SEOS 0'->25'
					P:	S: 450	143	138	145				
DS5	P43/P44	SS	138	vp	B:	W: 850	132	136	138	171	168	P	SEOS 0'->20'
					P:	S: 450	142	144	135				
DS6	P50/P51	SS	428	ck	B:	W: 850	146	139	142	166	167	P	EEOS 0'->8'
					P:	S: 450	154	138	151				
DS7	P7/P56	SS	138	vp	B:	W: 850	138	137	134	180	165	P	WEOS 0'->10'
					P:	S: 450	132	139	132				
DS8	P56/P57	SS	428	ck	B:	W: 850	139	135	137	167	183	P	EEOS 0'->11'
					P:	S: 450	142	138	146				
DS9	P57/P59	SS	138	vp	B:	W: 850	138	138	132	165	174	P	EEOS 0'->102'
					P:	S: 450	136	132	143				
DS10	P60/P58	SS	428	ck	B:	W: 850	143	132	133	177	173	P	EEOS 0'->24'
					P:	S: 450	139	139	147				
DS11	P63/P61	SS	138	vp	B:	W: 850	133	135	132	171	179	P	EEOS 0'->5'
					P:	S: 450	137	133	136				
DS12	P63/P64	SS	428	ck	B:	W: 850	139	132	143	177	175	P	EEOS 0'->25'
					P:	S: 450	135	138	144				
DS13	P65/P43	SS	138	vp	B:	W: 850	143	146	137	172	176	P	EEOS 0'->10'
					P:	S: 450	138	133	139				

GEOMEMBRANE REPAIR REPORT

PROJECT NAME:		Midwest Gen Station - Pond #2		JOB #:		200754		MATERIAL TYPE:		
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)	REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
P17/P56		R1	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P
P16/P56		R2	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P15/P56		R3	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P14/P56		R4	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P13/P56		R5	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P12/P56		R6	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P11/P56		R7	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P10/P56		R8	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P9/P56		R9	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P8/P56		R10	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P7/P56		R11	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P6/P56		R12	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P5/P56		R13	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P4/P56		R14	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P3/P56		R15	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P2/P56		R16	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P1/P56		R17	VK	175	5/6/2008	CK	ext weld	5/6/2008	NEOS 0'	P
P22/P56		R18	VK	175	5/6/2008	CK	patch 3x3	5/6/2008	NEOS 0'	P
P65/P55		R19	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P
P65/P54		R20	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P
P64/P54		R21	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P
P64/P53		R22	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P
P62/P53		R23	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P
P62/P52		R24	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P
P60/P52		R25	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P

CAAW Systems

GEOMEMBRANE REPAIR REPORT

PROJECT NAME:		Midwest Gas Station - Pond #2		JOB #: 200754		MATERIAL TYPE:				
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)	REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
P60/P51		R26	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P
P58/P51		R27	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P
P58/P50		R28	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P
P57/P50		R29	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P
P57/P49		R30	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P
P56/P49		R31	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P
P56/P48		R32	VK	175	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'	P
P66/P36		R33	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P66/P37		R34	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P66/P38		R35	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P66/P39		R36	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P65/P40		R37	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P65/P41		R38	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P65/P42		R39	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P65/P43		R40	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P65/P44		R41	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P67/P64		R42	VP	88	5/6/2008	CK	patch 2x2	5/6/2008	SEOS 0'	P
P68/P64		R43	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P69/P64		R44	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P70/P64		R45	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P71/P64		R46	VP	88	5/6/2008	CK	patch 2x2	5/6/2008	SEOS 0'	P
P72/P64		R47	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P73/P64		R48	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P74/P64		R49	VP	88	5/6/2008	CK	ext weld	5/6/2008	SEOS 0'	P
P75/P64		R50	VP	88	5/6/2008	CK	patch 2x2	5/6/2008	SEOS 0'	P

CAAW Systems
 GEOMEMBRANE REPAIR REPORT

PROJECT NAME:		Midwest Gen Station - Pond #2		JOB #:		200754		MATERIAL TYPE:		
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)	REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
P76/P64		R51	VP	88	5/6/2008	CK	patch 2x2	5/6/2008	SEOS 0'	P
P58/P57		R52	VP	88	5/6/2008	CK	patch 2x2	5/6/2008	EEOS 0'	P
P60/P58		R53	VP	88	5/6/2008	CK	patch 2x2	5/6/2008	EEOS 0'	P
P60/P59		R54	VP	88	5/6/2008	CK	patch 2x2	5/6/2008	EEOS 0'	P
P60/P62		R55	VP	88	5/6/2008	CK	patch 2x2	5/6/2008	EEOS 0'	P
P61/P62		R56	VP	88	5/6/2008	CK	patch 2x2	5/6/2008	EEOS 0'	P
P64/P62		R57	VP	88	5/6/2008	CK	patch 2x2	5/6/2008	EEOS 0'	P
P65/P64		R58	VP	88	5/6/2008	CK	patch 2x2	5/6/2008	EEOS 0'	P
P26/P25		R59	VK	175	5/6/2008	CK	ext weld	5/6/2008	anchor	P
P14/P13		R60	VK	175	5/6/2008	CK	bead	5/6/2008	anchor	P
P20/P21		R61	VK	175	5/6/2008	CK	patch 6x3	5/6/2008	anchor	P
P48/P21		R62	VK	175	5/6/2008	CK	patch 2x3	5/6/2008	WEOS 0'	P
P18/P19		R63	VK	175	5/6/2008	CK	patch 1x1	5/6/2008	NEOS 0'	P
P50/P51		R64	VK	175	5/6/2008	CK	ext weld	5/6/2008	WEOS 0'	P
P51/P52		R65	VK	175	5/6/2008	CK	patch 1x1	5/6/2008	WEOS 0'	P
P55/P54		R66	VK	175	5/6/2008	CK	patch 1x1	5/6/2008	WEOS 0'	P
P47/P55		R67	VP	88	5/6/2008	CK	patch 6x8	5/6/2008	WEOS 0'	P
P46/P45		R68	VP	88	5/6/2008	CK	patch 1x1	5/6/2008	SEOS 0'	P
P45/P44		R69	VP	88	5/6/2008	CK	patch 3x3	5/6/2008	SEOS 0'	P
P42/P43		R70	VP	88	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'->5'	P
P40/P41		R71	VP	88	5/6/2008	CK	patch 2x2	5/6/2008	NEOS 0'->27'	P
P35/P34		R72	VP	88	5/6/2008	CK	patch 3x3	5/6/2008	WEOS 0'	P
P34/P33		R73	VP	88	5/6/2008	CK	patch 2x2	5/6/2008	WEOS 0'	P
P33/P32		R74	VK	175	5/6/2008	CK	patch 10x10	5/6/2008	EEOS 0'->5'	P
	P32	R75	VK	175	5/6/2008	CK	patch 1x1	5/6/2008	EEOP 0'->10'	P

**CAAW Systems
GEOMEMBRANE REPAIR REPORT**

PROJECT NAME:		Midwest Gen Station - Pond #2			JOB #: 200754		MATERIAL TYPE:			
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)	REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
	P28	R76	VK	175	5/6/2008	CK	bead	5/6/2008	EEOP 0'->10'	P
	P28	R77	VK	175	5/6/2008	CK	bead	5/6/2008	EEOP 0'->12'	P
P27/P28		R78	VK	175	5/6/2008	CK	patch 6x12	5/6/2008	EEOS 0'->15'	P
P13/P14		R79	VK	175	5/6/2008	CK	patch 2x3	5/6/2008	NEOS 0'->14'(DS1)	P
P14/P15		R80	VK	175	5/6/2008	CK	patch 2x3	5/6/2008	NEOS 0'->33'(DS2)	P
P27/P28		R81	VK	175	5/6/2008	CK	patch 2x3	5/6/2008	WEOS 0'->10'(DS3)	P
P37/P38		R82	VK	175	5/6/2008	CK	patch 2x3	5/6/2008	SEOS 0'->25'(DS4)	P
P43/P44		R83	VK	175	5/6/2008	CK	patch 2x3	5/6/2008	SEOS 0'->20'(DS5)	P
P50/P51		R84	VK	175	5/6/2008	CK	patch 2x3	5/6/2008	EEOS 0'->8'(DS6)	P
P77/P56		R85	VK	175	5/6/2008	CK	patch 2x3	5/6/2008	WEOS 0'->10'(DS7)	P
P56/P57		R86	VK	175	5/6/2008	CK	patch 2x3	5/6/2008	EEOS 0'->11'(DS8)	P
P57/P59		R87	VK	175	5/6/2008	CK	patch 2x3	5/6/2008	EEOS 0'->102'(DS9)	P
P60/P58		R88	VK	175	5/6/2008	CK	patch 2x3	5/6/2008	EEOS 0'->24'(DS10)	P
P63/P61		R89	VK	175	5/6/2008	CK	patch 2x3	5/6/2008	EEOS 0'->5'(DS11)	P
P63/P64		R90	VK	175	5/6/2008	CK	patch 2x3	5/6/2008	EEOS 0'->25'(DS12)	P
P65/P43		R91	VK	175	5/6/2008	CK	patch 2x3	5/6/2008	EEOS 0'->10'(DS13)	P
	P77	R92	VP	88	5/6/2008	CK	patch 3x3; pipe boot		SEOP	P
	P69	R93	VP	88	5/6/2008	CK	patch 3x3; pipe boot		SEOP	P
	P68	R94	VP	88	5/6/2008	CK	patch 3x3; pipe boot		SEOP	P
	P39	R95	VP	88	5/6/2008	CK	patch 3x3; pipe boot		SEOP	P
	P44	R96	VP	88	5/6/2008	CK	patch 3x3; pipe boot		SEOP	P
	P22	R97	VK	175	5/6/2008	CK	patch 3x3; pipe boot		NEOP	P
	P5	R98	VK	175	5/6/2008	CK	patch 3x3; pipe boot		NEOP	P
	P11	R99	VK	175	5/6/2008	CK	patch 3x3; pipe boot		NEOP	P
	P18	R100	VK	175	5/6/2008	CK	patch 3x3; pipe boot		NEOP	P

MWG13-15 49456

ATTACHMENT A5

**GEOMEMBRANE INSTALLER'S SUBGRADE ACCEPTANCE
(IMPOUNDMENT #1 AND #2)**

**CERTIFICATE OF ACCEPTANCE OF SUBGRADE
SURFACE PREPARATION FOR GEOMEMBRANE INSTALLATION**

PROJECT NAME: Midwest Generation Joliet Station Ash Pond 1

LOCATION: Joliet, IL

JOB NUMBER: 200754

CLIENT: Brieser Construction Company

AREA ACCEPTED: Entire area to be lined under panels P1 to P67

COMMENTS: _____

INSTALLER: The undersigned authorized representative of CAAW Systems certifies that he or she has visually inspected the subgrade surface of the area described above and has found the surface to be acceptable for installation of the geosynthetic materials.

CAAW Systems shall be responsible for the integrity of finished geosynthetic material until completion of the installation or demobilization from site.

This certification is based on observations of the subgrade surface conditions only. CAAW Systems has made no sub-terrain inspections or tests and makes no representations or warranties as to the conditions that may exist below the surface of the subgrade.

CERTIFICATE APPROVED BY:

Installers Acceptance

Inspectors Acceptance

Company: Clean Air And Water Systems, LLC

Company: Brieser Construction Company

By: Thong Ingels

By: Mike Schmidt

Title: Superintendent

Title: Superintendent

Date: 10-6-08

Date: 10-6-08

Submittal #25

**CERTIFICATE OF ACCEPTANCE OF SUBGRADE
SURFACE PREPARATION FOR GEOMEMBRANE INSTALLATION**

PROJECT NAME: Midwest Generation Joliet Station Ash Pond 2

LOCATION: Joliet, IL

JOB NUMBER: 200754 CLIENT: Brieser Construction Company

AREA ACCEPTED: Entire area to be lined under panels P1 to P78

COMMENTS: _____

INSTALLER: The undersigned authorized representative of CAAW Systems certifies that he or she has visually inspected the subgrade surface of the area described above and has found the surface to be acceptable for installation of the geosynthetic materials.

CAAW Systems shall be responsible for the integrity of finished geosynthetic material until completion of the installation or demobilization from site.

This certification is based on observations of the subgrade surface conditions only. CAAW Systems has made no sub-terrain inspections or tests and makes no representations or warranties as to the conditions that may exist below the surface of the subgrade.

CERTIFICATE APPROVED BY:

Installers Acceptance

Inspectors Acceptance

Company: Clean Air And Water Systems, LLC

Company: Brieser Construction Company

By: Thong Ingels

By: Mike Schmidt

Title: Superintendent

Title: Superintendent

Date: 5-6-08

Date: 5-6-08

ATTACHMENT A6

**GEOMEMBRANE INSTALLATION CERTIFICATE
(IMPOUNDMENT #1 AND #2)**



November 17, 2008

Tedd Mills
Brieser Construction Company
24101 S. Municipal Drive
Channahon, IL 60410

RE: Midwest Generation Joliet Station – Installation Certification for Ash Pond 1

To Whom It May Concern,

This letter shall act as a certification to the geomembrane and geotextile installation at the above referenced project. The HDPE geomembrane and geotextiles installed in Ash Pond 1 were installed in accordance with the project specifications.

Sincerely,

A handwritten signature in cursive script that reads "Brian McKeown".

Brian McKeown
Member
Clean Air And Water Systems, LLC

Corporate Office
123 Elm Street
P.O. Box 337
Dousman, WI. 53118-0337
(262) 965-4366 Fax (262) 965-4369

www.caawssystem.com

Regional Office
2727 W. 2nd St., Ste 235
Hastings, NE 68901
(402) 463-0857 Fax (402) 463-0858

MWG13-15_49481



July 10, 2008

Tedd Mills
Brieser Construction Company
24101 S. Municipal Drive
Channahon, IL 60410

RE: Midwest Generation Joliet Station – Installation Certification for Ash Pond 2

To Whom It May Concern,

This letter shall act as a certification to the geomembrane and geotextile installation at the above referenced project. The HDPE geomembrane and geotextiles installed in Ash Pond 2 were installed in accordance with the project specifications.

Sincerely,

Brian McKeown
Member
Clean Air And Water Systems, LLC

Corporate Office
123 Elm Street
P.O. Box 337
Dousman, WI. 53118-0337
(262) 965-4366 Fax (262) 965-4369

www.caawssystem.com

Regional Office
2727 W. 2nd St., Ste 235
Hastings, NE 68901
(402) 463-0857 Fax (402) 463-0858

MWG13-15_49462

ATTACHMENT A7

GEOMEMBRANE WARRANTIES



INSTALLATION WARRANTY - GEOMEMBRANE LINERS

PROJECT NAME: Midwest Generation – Joliet Station

Subject to the terms and conditions set forth below, Clean Air And Water Systems, LLC warrants to Purchaser, Brieser Construction, that the 60 mil HDPE white liner installed at the Midwest Generation – Joliet Station, was installed by Clean Air And Water Systems, LLC, in accordance with specifications in a good and workmanlike manner and that the installation of the liner is free from defects in workmanship for a period of two (2) years from the date upon which the material was installed.

This warranty covers only defects in workmanship occurring during the installation of the liner. This warranty does not cover any damage to, or defects in the liner found to have been a result of misuse, abuse or conditions existing after it was installed, including, but not limited to, rough handling; malicious mischief; vandalism; sabotage; fire; acts of God; acts of the public enemy; acts of war, public rebellion, severe weather conditions of all types; damage due to ice; excessive stress from any source; floating debris; damage due to machinery; foreign objects or animals. Nor does this warranty cover any defects which are found to have been a result of improper or defective design or engineering unless the design or engineering was performed by Clean Air And Water Systems, LLC. In the event circumstances are found to exist which purchaser believes may give rise to a claim under this warranty, the following procedure shall be followed:

- a) Purchaser shall give Clean Air And Water Systems, LLC written notice of the facts and circumstances of said claim within ten (10) days of becoming aware of said facts and circumstances. Said notice shall be by registered or certified mail, return receipt requested, postage prepaid, addressed to Member, Clean Air And Water Systems, LLC, 123 Elm Street, PO Box 337, Dousman, Wisconsin 53118. The words "WARRANTY CLAIM" shall be clearly marked on the face of envelope in the lower right hand corner. Said notice shall contain, at a minimum, the name and address of the owner, the name and address of the installation, the name and address of the installer, the date upon which the material was purchased and the facts known to Purchaser upon which the claim is based. Failure to strictly comply with all the requirements of this paragraph shall void this warranty.
- b) Within twenty days after receipt of the notice described in paragraph a., above, Clean Air And Water Systems, LLC shall notify Purchaser either that it will send a representative to inspect the allegedly defective liner or that it does not wish to do so. Purchaser shall pay the expenses incurred by Clean Air And Water Systems, LLC in making the inspection, including current per diem rates for personnel involved in making the inspection, in the event Clean Air And Water Systems, LLC determines that the claim is not covered by this warranty.
- c) Purchaser SHALL NOT REPAIR, REPLACE, REMOVE, ALTER OR DISTURB ANY LINER, NOR SHALL Purchaser ALLOW ANYONE ELSE TO REPAIR, REPLACE, REMOVE, ALTER, OR DISTURB ANY LINER PRIOR TO SUCH INSPECTION OR RECEIPT OF CLEAN AIR AND WATER SYSTEMS, LLC.'S NOTICE THAT IT ELECTS NOT TO INSPECT. A FAILURE TO STRICTLY COMPLY WITH THIS PARAGRAPH SHALL VOID THIS WARRANTY OR MAY LEAD TO A DETERMINATION THAT THE ALLEGED DEFECTS ARE NOT WITHIN THE SCOPE OF THIS WARRANTY.
- d) If Clean Air And Water Systems, LLC determines that the alleged defects are covered by this warranty, Clean Air And Water Systems, LLC shall, in its sole discretion, either repair the defective liner or provide Purchaser with replacement liner. THE REMEDIES PROVIDED HEREIN ARE THE EXCLUSIVE REMEDIES AVAILABLE UNDER THIS WARRANTY. Any determination as to whether a particular



defect is covered by this warranty will be made by Clean Air And Water Systems, LLC in its sole and complete discretion.

- e) Purchaser agrees that it shall provide Clean Air And Water Systems, LLC with clean, dry and unobstructed access to the liner in order for Clean Air And Water Systems, LLC to perform the inspections and warranty work which may be required pursuant to this warranty.

THE REMEDIES PROVIDED TO Purchaser HEREIN ARE THE EXCLUSIVE REMEDIES AVAILABLE UNDER THIS WARRANTY AND ARE INTENDED FOR THE SOLE BENEFIT OF Purchaser. NEITHER THIS WARRANTY NOR ANY RIGHTS HEREUNDER SHALL BE ASSIGNABLE. CLEAN AIR AND WATER SYSTEMS, LLC SHALL HAVE NO LIABILITY UNDER THIS WARRANTY TO THIRD PARTIES OR STRANGERS TO THIS AGREEMENT. THE WARRANTY SET FORTH ABOVE IS THE ONLY WARRANTY APPLICABLE TO THE LINER AND ALL OTHER WARRANTIES, EXPRESSED OR IMPLIED, INCLUDING, BUT NOT LIMITED TO, ANY WARRANTY OF MERCHANTABILITY OR FITNESS FOR A PARTICULAR PURPOSE ARE DISCLAIMED. IN NO EVENT SHALL CLEAN AIR AND WATER SYSTEMS, LLC BE LIABLE FOR ANY DIRECT, INDIRECT, INCIDENTAL, SPECIAL OR CONSEQUENTIAL DAMAGES FOR, RESULTING FROM, OR IN CONNECTION WITH, ANY LOSS RESULTING FROM THE USE OF THE LINER. IN THE EVENT THE EXCLUSIVE REMEDY PROVIDED HEREIN FAILS IN ITS ESSENTIAL PURPOSE, AND IN THAT EVENT ONLY, Purchaser SHALL BE ENTITLED TO RETURN OF THE PURCHASE PRICE FOR SO MUCH OF THE MATERIAL AS CLEAN AIR AND WATER SYSTEMS, LLC DETERMINES IN ITS SOLE DISCRETION, TO HAVE VIOLATED THE WARRANTY PROVIDED HEREIN. EXCEPT FOR THE WARRANTY SET FORTH ABOVE, NO REPRESENTATION OR WARRANTY MADE BY ANY SALES OR OTHER REPRESENTATIVE CLEAN AIR AND WATER SYSTEMS, LLC, OR ANY OTHER PERSON, CONCERNING THE LINER SHALL BE BINDING UPON CLEAN AIR AND WATER SYSTEMS, LLC.

Any waiver of the terms and conditions of this warranty shall be in writing signed by CLEAN AIR AND WATER SYSTEMS, LLC the failure to insist upon strict compliance with any of the terms and conditions contained herein shall not act as a waiver of strict compliance with all of the remaining terms and conditions or this warranty and shall not operate as a waiver as to any of the terms and conditions of this warranty as to future claims under this warranty.

CLEAN AIR AND WATER SYSTEMS, LLC

BY: Brian K. McKeown, member
Brian K. McKeown/ Member

I have read and agree to be bound by the terms and conditions of the foregoing warranty.

By: Tedd McEl

Title: Vice President

Company: Bricor Construction

Date: 12-8-08



PRO RATA LIMITED MATERIAL WARRANTY
FOR GSE LINING TECHNOLOGY, INC.
Geomembrane Products
(U.S.A.)

Date:	<u>11/19/2008</u>	Warranty No.:	<u>524244</u>
Purchaser Name:	<u>Midwest Generation</u>	Project No.:	<u>524244</u>
Address:	<u>1800 Channahon Rd.</u>	Effective Date:	<u>10/6/2008</u>
City, State:	<u>Joliet, IL 60436</u>	Project Name:	<u>Midwest Generation</u>
Product Type/Description:	<u>GSE HDT Geomembrane</u>	Project Address:	<u>1800 Channahon Rd., Joliet, IL 60436</u>

GSE Lining Technology, Inc. ("GSE") warrants each GSE product described above to be free from material manufacturing defects (as described by the contract's material specifications) and to be able to withstand normal weathering for a period of two (2) years from the date of sale. This limited warranty does not include damages or defects in the GSE product resulting from acts of God, casualty or catastrophe, including but not limited to: earthquakes, floods, piercing hail, tornadoes or force majeure. The term "normal use" does not include, among other things, the exposure of GSE's product to harmful chemicals, abuse by machinery, equipment or people; improper site preparation or placement of cover materials; excessive pressures or stresses from any source. This warranty is intended for commercial use only and is not in effect for the consumer as defined in the Magnuson-Moss Warranty Act.

Should defects or premature loss of use within the scope of this warranty occur, GSE will, at its option, repair or replace the GSE product on a pro rata basis at the current price in such manner as to charge the Purchaser only for that portion of the warranted life which has elapsed since the purchase of the product. GSE shall have the right to inspect and determine the cause of the alleged defect in the product and to take appropriate steps to repair or replace the product if a defect exists that is covered under this warranty.

Any claim for any alleged breach of this warranty must be made in writing, by certified mail or courier, to GSE Lining Technology Co., 19103 Gundle Road, Houston, TX 77073, with the words "Warranty Claim" clearly marked on the face of the envelope, within ten (10) days of Purchaser becoming aware of the alleged defect. Should the required notice not be given, the defect and all warranties are waived by the Purchaser, and Purchaser shall not have rights under this warranty. GSE shall not be obligated to perform any inspection or obligated to perform any repair or replacement under this warranty until the area is made available free from all obstructions, water, dirt, sludge, residuals and liquids of any kind. If after inspection it is determined that there is no claim under this warranty, Purchaser shall reimburse GSE for its costs associated with the site inspection.



In the event the exclusive remedy provided herein fails in its essential purpose, and in that event only, the Purchaser shall be entitled to a return of the purchase price for so much of the product as GSE determines to have violated the warranty provided herein. GSE shall not be liable for direct, indirect, special, consequential or incidental damages resulting from a breach of this warranty including, but not limited to: damages for loss of production, lost profits, personal injury or property damage. GSE shall not be obligated to reimburse Purchaser for any repairs, replacement, modifications or alterations made by Purchaser to GSE's product, unless GSE specifically authorized, in writing, said repairs, replacements, modifications or alterations in advance. GSE liability under this warranty shall in no event exceed the replacement cost of the product sold to the Purchaser for the particular installation in which it failed.

GSE neither assumes nor authorizes any person other than an officer of GSE to assume for it any other or additional liability in connection with the GSE product made on the basis of the Limited Warranty. GSE MAKES NO WARRANTY OF ANY KIND OTHER THAN THAT GIVEN HEREIN AND HEREBY DISCLAIMS ALL WARRANTIES, INCLUDING BOTH EXPRESS OR IMPLIED WARRANTIES OF MERCHANTABILITY AND FITNESS FOR A PARTICULAR PURPOSE. THIS WARRANTY IS IN LIEU OF ALL OTHER WARRANTIES, AND BY ACCEPTING DELIVERY OF THE PRODUCT, PURCHASER WAIVES ALL OTHER POSSIBLE WARRANTIES. GSE'S WARRANTY BECOMES AN OBLIGATION OF GSE TO PERFORM UNDER THE WARRANTY ONLY UPON RECEIPT OF FINAL PAYMENT.

This warranty is extended to the Purchaser and is non-transferable and non-assignable, i.e. there are no third-party beneficiaries to this warranty.

ATTACHMENT A8

**GEOMEMBRANE AS-BUILT PANEL LAYOUT
(IMPOUNDMENT #1 AND #2)**



ASH POND 1

LEGEND

- PATCH / REPAIR WELD
- DTR DESTRUCTIVE TEST
- P# PANEL NUMBER
- ⊙ PIPE BOOT
- PANEL EDGE / FIELD SEAM

SCALE



DRAWN BY
M.A.

SCALE
1"=100'

JOB #

DATE
10-24-08

"You create it,
we'll contain it"



Clean Air And
Water Systems, LLC
123 ELM STREET
PO BOX 337
DOUSMAN, WI 53118
262-965-4366
262-965-4369

PROJECT NAME:

MIDWEST GENERATION - JOLIET STATION #29
ASH IMPOUNDMENT CONSTRUCTION

DRAWING NAME:

AS BUILT HDPE PANEL LAYOUT FOR ASH POND 1

LOCATION:



JOLIET, IL

DRAWING NUMBER:

ABPOND1

FILENAME: MIDWEST GENERATION

Submission # 26



ASH POND 2


LEGEND

- PATCH
- DT Destructive Test
- # Panel Number
- Pipe Boot
- Panel Edge / Field Seam



DRAWN BY
M.A.
SCALE
1"=100'
JOB #
DATE
6-6-08

**"You create it,
we'll contain it"**
123 ELM STREET
PO BOX 337
DOUSMAN, WI 53118
262-965-4366
Clean Air And
Water Systems, LLC FAX: 262-965-4369



PROJECT NAME: MIDWEST GENERATION - JOLIET STATION #29
ASH IMPOUNDMENT CONSTRUCTION
DRAWING NAME: AS BUILT HDPE PANEL LAYOUT FOR ASH POND 2
LOCATION: JOLIET, IL
DRAWING NUMBER: ABPOND2
FILENAME: MIDWEST GENERATION

ATTACHMENT A9

**LEAK LOCATION SURVEY REPORT
(EMPOUNDMENT #1 AND #2)**

LEAK LOCATION SERVICES, INC.

16124 UNIVERSITY OAK • SAN ANTONIO, TEXAS 78249 • (210) 408-1241 / FAX (210) 408-1242

October 23, 2008

Mr. Tedd Mills
Brieser Construction Company
24101 S. Municipal Drive
Channahon, IL 60410

Fax: (815) 521-0999

Subject: Report for "Geomembrane Leak Location Survey of a pond
Located at the Midwest Generation Joliet Station"
LLSI Project 1165

Dear Mr. Mills:

On October 20 and 21, 2008, Martin Morales of Leak Location Services, Inc. (LLSI) conducted a leak location survey of the subject pond. The pond has an area of approximately 2 acres and has a geotextile under a single 60-mil HDPE geomembrane. The geomembrane is covered with a non-woven geotextile, a 12-inch sand layer and a 5-inch warming layer. This report documents the report of the survey.

I. SURVEY

A Results

No leaks were found in the primary geomembrane liner of the pond. The leak location equipment was tested for sensitivity and proper operation. A 0.25-inch diameter artificial leak was buried in the soil and leak location survey lines were run along both sides of the artificial leak.

Leak location survey measurements were collected to determine the maximum distance that the simulated leak could be reliably detected. This detection distance was approximately 7.5 feet. Figure 1 shows the artificial leak data for the instrument that was used.



Since 1992

www.llsi.com results@llsi.com

MWG13-15_49471




FIGURE 1. ARTIFICIAL LEAK DATA PLOT

II. TECHNIQUE

A. Principles of the Electrical Leak Location Method

The principle of the electrical survey method for geomembrane liners is to impress a high DC voltage across the liner and measure the resulting potential gradients on or in the conducting material on the liner. If any holes are present, characteristic anomalies in the potential measurements caused by electrical current flowing through the holes indicate their location.

B. Soil Covered Survey


A high voltage isolated DC power supply was used to impress a voltage across the liner using one electrode placed in the operations layer located on top of the primary liner and a second electrode placed in the electrically conducting material located beneath the liner. Therefore, the geomembrane liner provides an electrical barrier between the electrodes except where there are holes in the geomembrane liner. Electrical current flowing through the holes in the geomembrane liner produces localized anomalous areas of high current density near the holes. This electrical current path is provided by electrically conducting material such as water, sand, or soil.

The survey of the pond was conducted by making potential gradient measurements on the moist warming layer with measurement electrodes spaced approximately 3 feet apart. These measurements were made approximately every 3 feet along numbered survey lines that were spaced approximately 5 feet apart. A portable digital data logger was used to collect the data. The data was then down-loaded into a portable computer for display, plotting, and analysis.

If there are any questions regarding the electrical surveys or this report, please contact us at (210) 408-1241. We appreciate the opportunity to have been of service to Brieser Construction Company.

Very truly yours,

John Ortiz
Project Manager



Approved by:




Daren L. Laine
President

LEAK LOCATION SERVICES, INC.

16124 UNIVERSITY OAK • SAN ANTONIO, TEXAS 78249 • (210) 408-1241 / FAX (210) 408-1242

June 2, 2008

Ted Mills
Brieser Construction Company
24101 S. Municipal Drive
Channahon, IL 60410



Fax: 815-521-0999

Subject: Report for "Electronic Leak Location Survey for Ash Impoundment 2
at the Midwest Generation Joliet Station"
LLSI Project 1007

Dear Mr. Wells:

On May 22 and 23, 2008, Martin Morales of Leak Location Services, Inc. (LLSI) conducted the subject geomembrane leak location survey. The impoundment has an area of 3 acres and has a geotextile under a single 60-mil HDPE geomembrane. The geomembrane was covered with a non-woven geotextile, 12-inch sand layer and 5-inch warning layer. The geomembrane leak location survey was conducted after the warning layer was installed. This report documents the results of the leak location survey.

I. RESULTS

One leak was found. Figure 1 shows the approximate location of the leak. The leak was excavated and found to be an 8-inch by 4-inch tear. The leak was about 21 feet from the northwest edge of the floor and 245 feet from the northeast edge of the floor.

A 0.23-inch artificial leak was used to document the leak detection sensitivity. The artificial leak was a 0.23-inch electrode connected to an insulated wire. The other end of the wire was grounded. Leak location scans were made to determine the maximum distance that the artificial leak could be reliably detected. That distance was 10 feet.

II. TECHNIQUE

The electrical leak location method detects electrical paths through the liner caused by water or moisture in the leaks. A voltage is connected to one electrode in the material covering the liner and to an electrode connected to earth ground. Electrical current flowing through the leaks in the liner produces localized anomalous areas of high current density near the leaks. These areas are located by making electrical potential measurement scans on the material on the geomembrane liner.

Surveys with material covering the liner are conducted by making point-by-point potential measurements using special electrodes and a portable digital data acquisition system. The potential readings are made along survey lines with a fixed measurement electrode separation. The data is downloaded to a computer for storage and plotting. When a suspect area is located, manual measurements are made to further isolate the leak.

A systematic survey was conducted on the warning layer. Data was taken every 3 feet using a measurement electrode separation of 3 feet along survey lines spaced 5 feet apart. The data was



Since 1992
www.llsi.com results@llsi.com

MWG13-15_49474

Joliet Ash Pond 2
June 2, 2008

Page 2
LLSI Project 1007




FIGURE 1. APPROXIMATE LOCATION OF THE LEAK

periodically downloaded to a computer for storage, plotting, and analysis for leak signals. Manual measurements were made to isolate the leak locations for excavation while the survey crew was on site. The leak was excavated and isolated from the materials on the geomembrane. Additional measurements were made to determine that there were no additional leaks in the area of the leak.

If there are any questions regarding the leak location survey or this report, please contact us at (210) 408-1241. We appreciate this opportunity to have been of service to Brieser Construction on this important service requirement.

Very truly yours,

Glenn T. Darilek

Glenn T. Darilek
Principal Engineer

ATTACHMENT B
FIELD DIRECTIVES



FIELD DIRECTIVE: NO. 1

DATE: April 25, 2008
TO: Brian Delcorio, Midwest Generation, LLC
FROM: Eric J. Tlachac, Natural Resource Technology, Inc.
SUBJECT: Modifications to Section B, Sheet C031 (Access Ramp)
Ash Impoundment #2 Liner Replacement, Joliet 29 Station

Due to existing site conditions with regard to the presence and depth of the Poz-o-Pac liner on the access ramp of Ash Impoundment #2, modifications are required to the layers of materials that will be placed above the geomembrane, as depicted in Section B on Sheet C031. A revised version of Sheet C031 (Rev. 2) is included as part of this field directive.



The contractor shall clean off the Poz-o-Pac surface to the extent practical to remove rocks that may pose a hazard to the geomembrane before placing the 16-ounce (oz) geotextile over the subgrade surface. The contractor shall also place 2 layers of the 12-oz geotextile over the geomembrane liner on the ramp, rather than the single layer originally specified. If sand bags are not adequate to hold the top layer of geotextile in place until it is covered, the contractor may heat bond the upper layer to the lower layer of geotextile with adequate precautions to avoid adversely affecting the underlying geomembrane.

Regarding the cover material on the ramp, the existing ramp material is not sufficient to be re-used, and there is question whether there is sufficient quantity, so the contractor shall place 6 inches of limestone screenings (approved replacement material for the specified sand) over the geosynthetics and 6 inches of the warning layer material (IDOT CA-6) over the limestone screenings. These layers will likely need to be blended into a smooth grade transition at the top of the ramp. If the ramp material needs to be thinned to 6 inches or less, the cover should be completely comprised of limestone screenings.


Minor modifications have also been made to Section C on Sheet C031 (Inlet Apron Section) to reflect discussion at the Job Start Meeting on March 28, 2008 regarding concerns about the "flap" of geomembrane that extends beyond the batten strip on the concrete inlet apron. As you may recall, there was concern that this "flap" will accumulate ash and other sediment if too long, and possibly cause uplift of the batten strip. Section C has been modified to remove the specified dimension for this flap so that it may be completed at the installer's discretion in the field.

As always, contractor comments are welcome and should be discussed / approved with the field construction quality assurance (CQA) engineer on site prior to modifying the approach described above. Should the field CQA engineer not be on site when concerns arise, please contact me at 262-522-1214.


Enclosure: Sheet C031, Details and Sections, Rev. 2




2 INLET APRON DETAIL PLAN
C030 NOT TO SCALE




A SLOPE TRANSITION SECTION
C030 NOT TO SCALE




D ANCHOR TRENCH SECTION
C030 NOT TO SCALE




1 MARKER POST DETAIL
C020 NOT TO SCALE



3 OUTLET WEIR DETAIL
C030 NOT TO SCALE



C INLET APRON SECTION
NOT TO SCALE



B RAMP SECTION
NOT TO SCALE

11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			
31			
32			
33			
34			
35			
36			
37			
38			
39			
40			
41			
42			
43			
44			
45			
46			
47			
48			
49			
50			

NATURAL RESOURCE TECHNOLOGY

NOT FOR CONSTRUCTION
DETAILS AND SECTIONS
 ASH IMPOUNDMENT #2 LINER REPLACEMENT
 MIDWEST GENERATION
 JOLIET STATION NO. 29
 JOLIET, ILLINOIS
 PROJECT NO. 1007215
 DRAWN BY: [Name]
 CHECKED BY: [Name]
 DATE: 08/28/97
 APPROVED BY: [Name]
 DATE: 08/28/97
 SHEET NO. 0031



FIELD DIRECTIVE: NO. 2

DATE: September 10, 2008
TO: Brian Delcorio, Midwest Generation, LLC
FROM: Heather M. Simon, Natural Resource Technology, Inc.
SUBJECT: Modifications to Geomembrane Anchor Trench
Ash Impoundment # 1 Liner Replacement, Joliet 29 Station

Due to existing site conditions with regards to limited access and the presence of large stones along the south bank top of slope of Ash Impoundment #1, modifications are required to the anchor trench depicted in Section D, Sheet C031.

The contractor shall construct the anchor trench at the top of slope along the south bank, despite the fact that there will be less than 4 feet of horizontal runout distance for the geosynthetics. The contractor shall remove the large stones at the top of the slope to approximately 2 feet below the current ground surface in this area. The contractor shall construct berms at the top of slope using limestone screenings to create a minimum 2-foot deep anchor trench along the south bank. The limestone screenings shall be compacted in 12-inch lifts. Limestone screenings shall be compacted to a hard durable surface that exhibits no further noticeable consolidation under the action of compaction equipment and no evidence of pumping or ponding of water. Engineer will inspect compaction every 25 feet along the length of the anchor trench. The contractor shall place the geosynthetics in the constructed trench, as depicted on in Section D, Sheet C031. Limestone screenings shall be placed and compacted in the anchor trench following placement of the geosynthetics.


Areas where large stones are removed from the anchor trench along the east, west or north banks shall be backfilled with limestone screenings and compacted. Compaction requirements, as stated above. Contractor shall remove stones that protrude from the sides of the trench and may pose a hazard to the geomembrane. The large stones removed from the trench shall be disposed at MWG's direction.

As always, contractor comments are welcome and should be discussed / approved with the field engineer on site prior to modifying the approach described above. Should the field engineer not be on site when concerns arise, please contact me at 262-522-1207.

ATTACHMENT C

**ASH IMPOUNDMENT #1 AND #2
DOCUMENTATION SURVEY**

**ASBUILT OF
MIDWEST GENERATION JOLIET 29 POWER PLANT
WEST-ASH IMPOUNDMENTS**



LEGEND

---	Proposed
---	Existing
---	Proposed
---	Existing
---	Proposed
---	Existing
---	Proposed
---	Existing
---	Proposed
---	Existing

NOTES

1. All dimensions are in feet unless otherwise noted.
2. All elevations are in feet above mean sea level unless otherwise noted.
3. All structures are to be constructed in accordance with the specifications and drawings.
4. All structures are to be constructed in accordance with the specifications and drawings.
5. All structures are to be constructed in accordance with the specifications and drawings.

DATE OF ASBUILT: _____
SCALE: _____
PROJECT NO.: _____
CLIENT: _____
DESIGNER: _____
CONTRACT NO.: _____

NO.	REVISIONS
1	As Built
2	As Built
3	As Built
4	As Built
5	As Built
6	As Built
7	As Built
8	As Built
9	As Built
10	As Built

Engineer: _____
Surveyor: _____
Scale: _____
Project No.: _____
Client: _____
Designer: _____
Contract No.: _____


ATTACHMENT D

NRT CQA DAILY FIELD REPORTS

FIELD NOTE SUMMARY


Project Number / Task: 1862/5.1
Project Names: Impoundment #2 liner replacement

Date:	April 28, 2008
Work Scope:	Subgrade Inspection and roll QC – Impoundment #2
NRT Staff:	Rick Guenther
Contractors:	Brieser Construction and Clean Air and Water
Weather:	Rain and windy, low 40's (°F)
Equipment:	Digital camera
Field Comments:	<ul style="list-style-type: none"> • I arrive on site around 0800, checked in at gate house. • Gate house called Brian Delcorio to let him know I was here. • I went up to Brian's office and received the site specific training. • After meeting with Brian, I went over to pond #2 and walked the base and side slopes to inspect the subgrade (see photo). • The subgrade looked good, except one spot on the slope had a foot wide hole. I notified Brian and Brieser, Brieser said that they would fill it in. • Talked with Thong Ingels (Clean Air) and he said that the subgrade was fine just needed to get it dry. • Before leaving, I recorded the roll numbers for the geotextile and geomembrane (see photo). • Offsite around 1030, arrived at office 1330
Scope Changes: (Problems, Additional Hours, etc...)	<ul style="list-style-type: none"> • None
Site Conditions: (Needed Well repairs, borehole seals, system condition, etc...)	<ul style="list-style-type: none"> • Wet from Rain
Soil/Water Stored On-site:	<ul style="list-style-type: none"> • None
Summary of Forms Attached:	<ul style="list-style-type: none"> • None

Signature:  **Date:** 4-28-8
 Ricky J. Guenther Jr.



Subgrade looking southwest



Rolls of HDPE liner

FIELD NOTE SUMMARY

Project Number / Task: 1862/5.1

Project Names: Impoundment #2 liner replacement

Date:	April 30, 2008
Work Scope:	Discuss liner batten location on concrete inlet with Clean Air and Water and Brian Delcorio – Impoundment #2
NRT Staff:	Glenn Luke
Contractors:	Brieser Construction and Clean Air and Water
Weather:	Sunny, low 50's (°F)
Equipment:	Digital Camera
Field Comments:	<ul style="list-style-type: none"> • Arrived onsite at approximately 9:30 a.m. Had safety training and inspection at the Gate House. • Met with Brian for additional safety training in the Administrative building. • Met with Thong Ingels (Clean Air), Mike Schmidt (Brieser), and Brian regarding the batten on Pond #2 concrete inlet. • It was decided that the batten would be installed on the top of the concrete inlet on the flat section directly outside of the weir (see photos). Brieser, Clean Air, and Midwest Generation were all comfortable with this alignment for the batten. The liner will be carried to the top of the concrete for battening. The liner (and 16 oz. fabric) will be carried continuously over the curb on the edges of the concrete. The contractor (Brieser) indicated that they would put an extra strip of 16 oz. over the curb for added protection. • Brieser also expressed concern about placing the rip rap directly on the liner (and fabric). They asked if they could place a 4-6 inch layer of screenings prior to the rip rap, I discussed with Eric Tlachac and we agreed that this would be fine. • Obtained Mike Schmidt's (Brieser on-site supervisor) contact info so that he could contact Eric Tlachac directly to discuss overall liner installation procedures, etc. Mike Schmidt Phone: 815-693-3337. • Took photos of pond #1 as it was receiving water/bottom ash. • Contractor was installing 16 oz. fabric and 60 mil liner on the slopes. • Offsite approximately 13:00.
Scope Changes: (Problems, Additional Hours, etc...)	<ul style="list-style-type: none"> • Liner to be installed to the top of slope below the weir on the concrete inlet. Batten installed directly outside of the weir and to the top edge of concrete on the end wings. The liner will be carried over the curbs on the edge of the concrete. The contractor indicated that they would place an extra section of 16 oz. fabric over the curb for added protection. The contractor will place a 4-6 inch layer of screening beneath the rip rap.
Site Conditions: (Needed repairs, system condition, etc...)	<ul style="list-style-type: none"> • Subgrade at pond bottom improving.


Soil/Water
Stored On-
site:

- None

Summary of
Forms
Attached:

- None

Signature:



Date:

April 30, 2008


Glenn R. Luke.

Signature:

Date:



Inlet weir



Installation of liner at SE corner of Impoundment #2

FIELD NOTE SUMMARY


Project Number / Task: 1862/5.2
Project Names: Midwest Generation
 (MWG) Joliet 29 Ash
 Impoundment #2 Liner
 Replacement

Date:	May 6, 2008 (Tuesday)
Work Scope:	Site visit to observe / document geomembrane (GM) installation
NRT Staff:	Eric Tlachac
Contractors:	Brieser Construction (General Contractor) and Clean Air & Water Systems, LLC (CAAWS, subcontracted GM installer)
Weather:	Sunny, light winds, temps in the 70s (°F)
Equipment:	Digital Camera
Field Comments:	<p>10:30 - Arrived at site at (following 3 hrs travel)</p> <ul style="list-style-type: none"> o CAAWS performing detail work (marker post boots, seam intersections, destructive sample patches), production seaming appears to be complete and tested o Brieser loading out anchor trench spoils, backfilling anchor trench on north side of pond with limestone screenings utilizing Bobcat T300 skidsteer loader equipped with rubber tracks, and compacting with Bomag BMP-851 walk-behind sheepsfoot compactor o Mike Schmidt (Brieser foreman) advised that he tentatively planned (weather dependent – rain forecasted for tonight / tomorrow) to begin placing limestone screenings on ramp tomorrow and will hold in place with sandbags from GM installation o Other contractor equipment on site: <ul style="list-style-type: none"> • Brieser <ul style="list-style-type: none"> • CAT 420E-IT rubber-tired backhoe (for excavating anchor trench) • Airman PDS-185S air compressor (for drilling marker post holes) • CAAWS <ul style="list-style-type: none"> • Geomembrane seaming devices (wedge and extrusion welders), rubber-tired All Terrain Vehicle (for GM deployment), 5-kW portable generators • CAT TL943 forklift (for GM deployment) <p>12:45 - Met with Brian Delcorio (MWG PM) at his office to discuss project status and went out to pond to meet with Thong Ingels (CAAWS foreman), but Thong was off site to pick up additional sealant for boots and batten bar connections</p>


	<p>15:00 - Discussed GM connection to concrete inlet structure with Brian Delcorio, Mike Schmidt, and Thong Ingels</p> <ul style="list-style-type: none"> o Design was modified last week to move GM connection from bottom of concrete inlet apron to top due to concerns expressed by CAAWS regarding quality of GM connection on rough concrete surface below water line. This change was mutually agreed to by CAAWS, Brieser, NRT, and MWG. MWG reported incurring a change order for this valued at approximately \$10,000 for 1 additional roll of GM to cover the inlet apron. o MWG and NRT now concerned about ability of exposed GM to withstand inlet flows on apron before bottom ash accumulates. Both observed flows at Pond 1 (currently in service). NRT photographed same. o NRT continued discussions with Brieser and CAAWS regarding GM connection at inlet <p>17:45 - Leave site</p>
<p>Scope Changes: (Problems, Additional Hours, etc...)</p>	<p>None yet, but MWG has concerns over stability of GM against inlet flows, another design modification may be forthcoming</p>
<p>Site Conditions: (Needed Well repairs, borehole seals, system condition, etc...)</p>	<p>GM installed appears in good condition, CAAWS unable to produce quality control records (claimed they were left at hotel)</p>
<p>Soil/Water Stored On-site: (Prior & newly generated) (containers - conditions, labeling, location)</p>	<p>None - Brieser loading out anchor trench spoils and transporting to MWG disposal site (Lincoln Quarry)</p>
<p>Summary of Forms Attached:</p>	<p>Photos</p>

Signature: 
Eric J. Tlachac


Date: May 6, 2008



Completed GM looking west



Completed marker posts (foreground) and anchor trench backfill (background)



GM inlet connection

FIELD NOTE SUMMARY

Project Number / Task: 1862/5.2

Project Names: Midwest Generation
(MWG) Joliet 29 Ash
Impoundment #2 Liner
Replacement

Date:	May 8, 2008 (Thursday)
Work Scope:	Site visit to observe / document geomembrane (GM) installation and cushion layer placement
NRT Staff:	Eric Tlachac
Contractors:	Brieser Construction (General Contractor) and Clean Air & Water Systems, LLC (CAAWS, subcontracted GM installer)
Weather:	Cloudy, temps in the 50s (°F), NE winds 15-25 mph
Equipment:	Digital Camera
Field Comments:	<p>7:45 - Arrived at site at (following 2.5 hrs travel)</p> <ul style="list-style-type: none">o Brieser pumping water from bottom of pond to facilitate placement of geotextile (GT). No work performed yesterday due to rain event. Also placing / compacting limestone screenings and dense-graded aggregate on ramp over double-layer of GT utilizing Bobcat T300 skidsteer loader equipped with rubber tracks and Case SV210 smooth-drum compactoro CAAWS continuing detail work (marker post boots, GM connection to outlet structure, re-working GM connection to inlet structure) and installing GT portion of cushion layer<ul style="list-style-type: none">▪ MWG decided yesterday to move GM connection from top of concrete inlet apron to back to bottom (as originally designed) due to concerns regarding ability of exposed GM to withstand inlet flows on apron before bottom ash accumulates. MWG reported incurring a change order for this to cover additional labor associated with re-working the batten bar.▪ Observed gaps in batten bar on outlet structure, informed Thong Ingels (CAAWS foreman) and batten bars were re-positioned to minimize gaps <p>12:45 - Met with Brian Delcorio (MWG PM) at his office to discuss project status. Brian indicated that Brieser may seek a change order for additional limestone screenings due to the fact that the bottom of the pond is uneven (thus requiring additional material to construct a flat warning layer surface and meet minimum thickness requirements). In order to quantify the amount of limestone screenings included in Brieser's lump sum bid, Brian and I measured the dimensions of Pond 2 utilizing a measuring wheel provided by CAAWS, and I calculated the tonnage in a 1-ft layer of limestone screenings assuming a conversion of 1.8 tons / cubic yard (see attached calc). The result was approximately 5,000 tons. Brian then utilized this value in negotiations with Brieser, which resulted in the instruction to place the limestone screenings to the specified thickness regardless of the final pond elevation.</p>

Brieser expressed concern over the difficulty of executing this instruction given the variability in the bottom surface of the pond, and believed that, even with diligent grade control, they would still wind up placing more limestone screenings than allowed for in their bid.

14:30 – Mutually decided with CAAWS to attach the GM to the south side of the inlet apron approximately 10-12 ft north of (in from) the edge to avoid the large “pit” located at the south edge of the apron beneath an 18-inch pipe that discharges vertically onto the apron. This will require relocation of the pipe so that it does not discharge onto the GM. Advised Brian Delcorio accordingly, and he concurred with the modifications to the GM attachment and discharge pipe. Brian will arrange internally to have the discharge pipe relocated.

16:00 – observe / photograph completion of GM connection on inlet apron, placement of GT portion of cushion layer, and placement of limestone screenings at bottom of ramp. Discuss placement of limestone screenings with Mike Addenall (Brieser superintendent?). Traffic cones will be utilized to mark 12-inch thickness to aide the operator spreading the screenings with the skidsteer. I requested that trucks transporting screenings back down the ramp to dump to minimize turning on the GM. Mike Addenall and Mike Schmidt agreed.

18:45 – Leave site.

Scope Changes:
(Problems, Additional Hours, etc...)

GM connection on concrete inlet apron was moved from top of apron back to the bottom of the apron (as originally designed) due to MWG concerns regarding ability of exposed GM to withstand inlet flows on apron before bottom ash accumulates.

Site Conditions:
(Needed Well repairs, borehole seals, system condition, etc...)

Bolts from former batten bar attachment at top of concrete inlet apron need to be cut flush with the apron. Informed Brian Delcorio (MWG) via phone on 5/9.

Soil/Water Stored On-site:
(Prior & newly generated) (containers – conditions, labeling, location)

None

Summary of Forms Attached:


Photos

Signature: Eric J. Tlachac
Eric J. Tlachac


Date: May 8, 2008



GM attachment to outlet structure



Placement of limestone screenings on ramp



GM attachment to inlet structure

FIELD NOTE SUMMARY

Project Number / Task: 1862/5.1

Project Names: Impoundment #2 liner replacement


Date:	May 22, 2008, May 23, 2008
Work Scope:	Leak detection survey and leak repair oversight – Impoundment #2
NRT Staff:	Rick Guenther
Contractors:	Brieser Construction and Clean Air and Water
Weather:	Sunny, low 60's (°F) and Sunny, low 50's (°F)
Equipment:	Digital camera
Field Comments:	<p><u>5/22 Leak Detection Survey</u></p> <ul style="list-style-type: none"> • I arrive on site around 0800, checked in at gate house. • Talked with Brian (MWG), Mike (Brieser), and leak location surveyor at the pond. • Setup transects every 10 feet across the length of the pond. • The machine was calibrated to a ¼ inch hole. • The leak location surveyor walked transects at each line and at the half way point. Every hundred or fifty feet he downloaded the data to the laptop and checked for leaks. • One hole was found around 245 feet from the discharge weir. • Brieser and I dug out the leak after it was more precisely marked by the surveyor. It appeared that the liner was punctured by the construction equipment when placing the cushion layer/limestone screenings. • There was one other hole in the southeast corner of the pond where an operator hit the side slope with the construction equipment. • Offsite around 1530 <p><u>5/23 Leak Repairs</u></p> <ul style="list-style-type: none"> • I arrived on site around 0900, checked in at gate house. • Took a couple more photos of the two holes prior to Clean Air and Water arriving. • Clean Air and Water placed a patch on each location. • Offsite 1030
Scope Changes: (Problems, Additional Hours, etc...)	<ul style="list-style-type: none"> • None
Site Conditions: (Needed repairs, system condition, etc...)	<ul style="list-style-type: none"> • Good
Soil/Water Stored On-site:	<ul style="list-style-type: none"> • None
Summary of	<ul style="list-style-type: none"> • None

Summary of
Forms
Attached:

• None

Signature: *Ricky J. Guenther Jr.*
Ricky J. Guenther Jr

Date: 5.23.8



Marker post



Warning layer looking west at inlet



Leak location surveyor and equipment

FIELD NOTE SUMMARY

Project Number / Task: 1862/5.2

Project Names: Impoundment #1 liner replacement


Date:	September 12, 2008
Work Scope:	Subgrade Inspection - Impoundment #1
NRT Staff:	Rick Guenther
Contractors:	Brieser -Bill
Weather:	Rain and windy, low 70's (°F)
Equipment:	Digital camera
Field Comments:	<ul style="list-style-type: none"> • I arrive on site around 0930, checked in at gate house. • Gate house called Elsie to let her know I was here. • I went over to pond #1 and walked the base and side slopes to inspect the subgrade. • The subgrade was not complete at this time. • I talked with Bill (Brieser) and he said that he had stopped work until they could talk to us about the subgrade. He notified me that the material was wet under the top couple inches and equipment was sinking in when moving material around. He wanted to see if we had any suggestions or comments about the bottom being soft. Brieser doesn't want to be responsible if the liner gets ripped if the equipment hits a soft spot when placing the limestone screenings. • Offsite around 1100
Scope Changes: (Problems, Additional Hours, etc...)	<ul style="list-style-type: none"> • Brieser wanted to discuss wet material on subgrade not to do the subgrade inspection for approval.
Site Conditions: (Needed Well repairs, borehole seals, system condition, etc...)	<ul style="list-style-type: none"> • Wet from Rain
Soil/Water Stored On-site:	<ul style="list-style-type: none"> • None
Summary of Forms Attached:	<ul style="list-style-type: none"> • None

Signature: _____

Ricky J. Guenther Jr.
Ricky J. Guenther Jr.

Date: _____

9.12.08



Subgrade looking southwest





North side slope looking east

.FIELD NOTE SUMMARY

Project Number / Task: 1862/5.2
Project Names: Impoundment #1 liner replacement

Date:	September 25, 2008
Work Scope:	Subgrade Inspection - Impoundment #1
NRT Staff:	Rick Guenther
Contractors:	Brieser Construction -Bill
Weather:	Rain and windy, low 70's (°F)
Equipment:	Digital camera
Field Comments:	<ul style="list-style-type: none"> • I arrive on site around 1100, checked in at gate house. • Walked the base and side slopes of pond #1 to inspect the subgrade. • Brieser was working on the anchor trench on the north side of the pond and working on the berm on the south end of the pond. • I talked with Bill (Brieser) and he said that they would be ready by Monday for the liner crew. • They will finish the anchor trench on the north side today and have the berm compacted and complete by Monday. • Once the berm is complete they will continue compaction of the bottom of the pond. • They will also be walking the site to remove large rocks. • I told him that they needed to fix the slope transition from the side slope to the bottom of the pond so the liner can lay down smooth. • Told him that they are responsible for completing the marker posts. • They will also be fixing some washouts in the NE corner side slopes. • Subgrade is looking good, mostly clean up and finish work left. • Offsite around 1530
Scope Changes: (Problems, Additional Hours, etc...)	<ul style="list-style-type: none"> • none
Site Conditions: (Needed repairs, system condition, etc...)	<ul style="list-style-type: none"> • In good condition, working on finishing up.
Soil/Water Stored On-site:	<ul style="list-style-type: none"> • None
Summary of Forms Attached:	<ul style="list-style-type: none"> • None


Signature:  **Date:** 9.25.8
 Rjeky J. Guenther Jr.



Placement of anchor trench berm along top of south bank



North anchor trench





Prepared subgrade looking west

FIELD NOTE SUMMARY


Project Number / Task: 1862/5.2
Project Names: Joliet 29 Impoundment #1 liner replacement

Date:	October 1 and 2, 2008
Work Scope:	Liner Installation Inspection - Impoundment #1
NRT Staff:	Heather Simon
Contractors:	Brieser Construction -Bill
Weather:	Partly Sunny 60s degree F
Equipment:	Digital camera
Field Comments:	<p><u>10/1</u></p> <ul style="list-style-type: none"> • I arrive on site around 1100, checked in at gate house. • I went over to pond #1 to observe deployment of the liner on the southeast corner. • Liner installation was completed along the entire length of south bank today. At the end of day, liner was deployed at base of pond along southern edge up to the outlet. • Field seam tests were conducted. • Began installation of pipe boots. • Batten bars deployed along base of inlet apron. • Left site at 1600 <p><u>10/2</u></p> <ul style="list-style-type: none"> • I arrive on site around 700 • Brieser backfilling south anchor trench with conveyor system. • I talked with Bill (Brieser) about compaction of the anchor trench backfill. • Crew deploying liner at base of pond. <p>Left site at 1030</p>
Scope Changes: (Problems, Additional Hours, etc...)	<ul style="list-style-type: none"> • None
Site Conditions: (Needed Well repairs, borehole seals, system condition, etc...)	<ul style="list-style-type: none"> • In good condition, compaction of anchor trench backfill required
Soil/Water Stored On-site:	<ul style="list-style-type: none"> • None
Summary of Forms Attached:	<ul style="list-style-type: none"> • None

Signature:  **Date:** 10/3/08
 Heather Simon



Install of HDPE liner looking southwest



Thermal fusion welding apparatus

FIELD NOTE SUMMARY

Project Number / Task: 1862/5.2
Project Names: Midwest Generation (MWG)
 Joliet 29 Ash Impoundment #1
 Liner Replacement

Date:	October 3, 2008 (Friday)
Work Scope:	Site visit to observe / document geomembrane (GM) installation and cushion layer placement .
NRT Staff:	Eric Tlachac
Contractors:	Brieser Construction (General Contractor) and Clean Air & Water Systems, LLC (CAAWS, subcontracted GM installer)
Weather:	Partly cloudy, temps in the 50s (°F), E winds 5-10 mph
Equipment:	Digital Camera
Field Comments:	<p>8:30 - Arrived at site at (following 3 hrs travel) , required to watch safety video by site security</p> <ul style="list-style-type: none"> o Brieser excavating anchor trench at top of ramp with New Holland E150LC hydraulic excavator; later in day, Brieser assists CAAWS with GM and GT deployment and backfill of anchor trench on north side of pond <ul style="list-style-type: none"> ▪ Limestone screenings backfill in anchor trench on south side of pond not compacted. Advised Billy (Brieser foreman) that anchor trench backfill needed to be compacted. o CAAWS deploying geotextile (GT) portion of cushion layer and completing GM connections to outlet and inlet structures; later in day CAAWS deploys remaining GM on north side slopes <ul style="list-style-type: none"> ▪ Lower subgrade GT deployed on ramp following anchor trench excavation ▪ Observed edge of GM exposed at top of slope near inlet structure, advised Thong Ingels (CAAWS foreman) that edge of GM needs to be tucked into anchor trench ▪ AM and PM trial welds meet project specifications ▪ Several production seam air channel tests failed in NW corner of pond -- much of the seams in this area extrusion welded. Seaming equipment adjusted accordingly. o Safety inspection conducted by Tim (Brieser safety officer) – CAAWS reprimanded for housekeeping o Discussed status with Brian Delcorio <p>17:15 – Leave site – GM deployed to NE corner of pond (ramp).</p>
Scope Changes:	None

(Problems, Additional Hours, etc...)

Site

Conditions:

(Needed Well repairs, borehole seals, system condition, etc...)

None

Soil/Water Stored On-site:

(Prior & newly generated) (containers - conditions, labeling, location)


None

Summary of Forms Attached:

Photos

Signature: *Eric J. Tlachac*
Eric J. Tlachac


Date: October 3, 2008




Liner construction status upon arrival



Production seaming



GM deployment





Anchor trench backfill

FIELD NOTE SUMMARY

Project Number / Task: 1862/5.2
Project Names: Impoundment #1 liner replacement

Date:	October 6, 2008
Work Scope:	Limestone screenings placement - Impoundment #1
NRT Staff:	Rick Guenther
Contractors:	Brieser Construction-Bill
Weather:	Partly Cloudy, high 60's (°F)
Equipment:	Digital camera
Field Comments:	<ul style="list-style-type: none"> • I arrive on site around 1130, checked in at gate house. • I went over to pond #1 and verified that liner was complete and geotextile was installed. • Brieser was placing screens on the ramp using the rubber tracked skidster. • I instructed Bill that the warning layer needed to be placed on the ramp before any trucks drive on the ramp. • We also went over things that needed to be completed <ol style="list-style-type: none"> 1) place riprap at base of apron 2) cover up liner at inlet and discharge corners 3) place screenings 4 feet up side slope 4) compact north anchor trench 5) paint marker poles • Called Brian DelCorio. (MWG) before leaving to let him know what was left to be completed. • Offsite around 1400.
Scope Changes:	<ul style="list-style-type: none"> • none
Site Conditions: (Needed Well repairs,	<ul style="list-style-type: none"> • In good condition.
Soil/Water Stored On-site:	<ul style="list-style-type: none"> • None
Summary of Forms Attached:	<ul style="list-style-type: none"> • None

Signature:  **Date:** 10.6.8
 Ricky J. Guenther Jr.



Placement of limestone screening on ramp






Top of southwest corner along anchor trench

FIELD NOTE SUMMARY


Project Number / Task: 1862/5.2
Project Names: Impoundment #1 liner replacement

Date:	October 21, 2008
Work Scope:	Leak detection survey – Impoundment #1
NRT Staff:	Rick Guenther
Contractors:	Brieser Construction-Billy
Weather:	Partly Sunny 60s degree F
Equipment:	none
Field Comments:	<ul style="list-style-type: none"> • I arrive on site around 0845, checked in at gate house. • I went over to pond #1 to observe the leak detection survey already in progress. • The survey was completed with one possible leak detection. Brieser removed the limestone screenings and visually inspected the linear, a hole was not detected. • The area was buried again and surveyed again with and without an artificial leak. The artificial leak was more visible with the software and it was ruled that there was no leak at this location. One possible cause for the initial leak signal is that the area below the screenings was very dry. • Brieser began final cleanup of the site. • Left site at 1115
Scope Changes: (Problems, Additional Hours, etc...)	<ul style="list-style-type: none"> • None
Site Conditions: (Needed Well repairs, borehole seals, system condition, etc...)	<ul style="list-style-type: none"> • Looks good
Soil/Water Stored On-site:	<ul style="list-style-type: none"> • None
Summary of Forms Attached:	<ul style="list-style-type: none"> • None


Signature:  **Date:** 10.21.08
 Rick Guenther




ANCHOR TRENCH SECTION
NOT TO SCALE



2 INLET APRON DETAIL PLAN
C030 NOT TO SCALE



1 MARKER POST DETAIL
C020 NOT TO SCALE



RAMP SECTION
NOT TO SCALE

NO.		DETAILS AND SECTIONS	
BY:	9/08	ASH IMPOUNDMENT #1 AND #2 LINER REPLACEMENT	
BY:	9/08	MIDWEST GENERATION, LLC	
BY:	9/08	JOLIET STATION NO. 29	
BY:	9/08	JOLIET, ILLINOIS	
BY:	9/08	DRAWING NO: D1862C031-00	MWG13-15-49607
BY:	9/08	REFERENCE: 1862/RECORD DWGS/	SHEET NO C031

