

ILLINOIS POLLUTION CONTROL BOARD
October 18, 1989

IN THE MATTER OF:)
)
JOINT PETITION OF THE CITY OF)
BELLEVILLE AND THE ILLINOIS) PCB 85-218
ENVIRONMENTAL PROTECTION)
AGENCY FOR EXCEPTION TO THE)
COMBINED SEWER OVERFLOW)
REGULATIONS)

Order of the Board (by J.D. Dumelle):


This matter comes before the Board upon a August 7, 1989, motion for modification of a Board Order, filed by the City of Belleville. On September 14, 1989, the Illinois Environmental Protection Agency (Agency) filed its response to Belleville's motion.

After discussing the positions set forth by Belleville and the Agency in its Order of September 28, 1989, the Board requested information on the status of the federal court action. Responses to this request were timely filed by Belleville on October 10, 1989 and by the Agency on October 13, 1989. Apparently, no settlement agreement has been reached as yet, and a trial date has been set for early 1990. In addition, the Agency states that it does not want the Board's Order of November 19, 1987, "mandating an outdated project," to delay prompt compliance. The Agency states that resolution of this modification request will only reduce the issues to be litigated in the enforcement case.

The City of Belleville's motion is hereby granted. The Board amends its November 19, 1987, Order granting Combined Sewer Overflow Exception to include the attached Municipal Compliance Plan (MCP) Project Schedule (Revised July 1989), which is attached to Belleville's August 7, 1989 motion.

IT IS SO ORDERED.

I, Dorothy M. Gunn, Clerk of the Illinois Pollution Control Board, hereby certify that the above Opinion and Order was adopted on the 18th day of October, 1989, by a vote of 7-0.



Dorothy M. Gunn, Clerk,
Illinois Pollution Control Board

CITY OF BELLEVILLE
ILLINOIS

MUNICIPAL COMPLIANCE PLAN
PROJECT SCHEDULE
(Revised July 1989)

NOTE:

The following revision was made to the Municipal Compliance Plan/Project Schedule to delete the Sewage Treatment Plant Upgrade for Nitrification and provide the Illinois Environmental Protection Agency an updated project description cost and schedule. This amendment to the Municipal Compliance Plan is needed by the Agency for a review and concurrence prior to the finalization of the Consent Decree negotiations:

* Sewage Treatment Plant Upgrade

- Monitor Plant Performance (Complete)
- Initiation of Design (Not Necessary)
- Completion of Design (Not Needed)
- Initiation of Construction (Not Applicable)
- Completion of Construction (Not Applicable)

* CSO Phase I (First Flush Holding Basin/Pump Station)

- Design (Complete) Complete
- Initiation of Construction Oct. 1, 1989
- Completion of Construction June 1, 1991

* CSO Phase II (Richland Creek Interceptor)

- Completion of Design Dec. 1, 1989
- Initiation of Construction May 1, 1990
- Completion of Construction Dec. 1, 1991

* Phase III (Eastside/Wabash Interceptor)

- Completion of Design Apr. 1, 1989
- Initiation of Construction Nov. 1, 1989
- Completion of Construction Dec. 31, 1991

* CSO Phase IV (West Main Replacement Interceptors)

- Initiation of Design Mar. 1, 1991
- Completion of Design Apr. 1, 1992
- Initiation of Construction Mar. 1, 1993
- Completion of Construction Dec. 1, 1994

* Phase V (East Creek Interceptor)

- Initiation of Design Mar. 1, 1992
- Completion of Design Apr. 1, 1993
- Initiation of Construction Mar. 1, 1994
- Completion of Construction Mar. 1, 1995