

ILLINOIS POLLUTION CONTROL BOARD  
March 26, 1992

CITY OF OTTAWA, )  
 )  
Petitioner, )  
 )  
v. ) PCB 88-52  
 ) (CSO Exception)  
ILLINOIS ENVIRONMENTAL )  
PROTECTION AGENCY, )  
 )  
Respondent. )

ORDER OF THE BOARD (by R. C. Flemal):


On March 5, 1992, City of Ottawa (Ottawa) filed a motion for modification of the Board's August 4, 1988 order. Ottawa moves the Board to modify the date for completion of phases II and III of its sewer separation program, contained in conditions 2(b) and (c) of the August 4, 1988 order. The August 4, 1988 order requires that phase II be completed by February 1, 1993, and phase III be completed by September 1, 1993. Ottawa requests a nine-month extension of the date for phase II completion (to November 1, 1993), and a three-month extension of the date for phase III completion (to December 1, 1993). The motion lists various reasons for the extension, including certain funding difficulties.

On March 20, 1992, the Illinois Environmental Protection Agency (Agency) filed its reply in support of the motion for modification, stating that the extension is needed to "bring the [sewer separation] project back onto a fixed schedule for grant monitoring purposes". The Agency also joined in the motion for modification, requesting the Board to grant the motion.

The motion for modification is hereby granted. The completion dates listed in conditions 2(b) and (c) of the Board's August 4, 1988 order are extended to November 1, 1993 and December 1, 1993, respectively.

IT IS SO ORDERED.

I, Dorothy M. Gunn, Clerk of the Illinois Pollution Control Board, hereby certify that the above Order was adopted on the 26<sup>th</sup> day of March, 1992, by a vote of 7-0.

  
Dorothy M. Gunn, Clerk  
Illinois Pollution Control Board